

Dihwal sthan To Rawali To Lohan MMB SY (SC)

Schedule XLV-Form No. 134

शेरवपुरा

DIVISION

येवाडा

SUB-DIVISION

MEASUREMENT BOOK

1454

Ag. No. 18 (SBD) / 2021-22

Cont. Sri Dharmajy Kumar

1st R/A Bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction and					
Maintenance of Road and CD					
work from Dikwal Asham					
To Kewali se Lohan Road					
Under head - MMGST (SC)					
Tender goods No - 01					
Agency - Sri Dhananjay Kumar					
At - Makhdumpur,					
P.O. + Distt - Sheikhpura					
Agreement No - 18(SB0)/2021-22					

Agreement Value:

Constⁿ Cost = Rs. ~~3163709.00~~ ^{31,22,898.00}

Maint Cost = Rs. ~~443956.00~~ ^{4,38,229.00}

Total Cost = Rs. ~~3607665.00~~ ^{35,61,127.00}

Date of Commencement - 12-07-2021

Date of Completion - 11-04-2022

Date of Measurement - 12-09-2021

to 16-03-2022

Date of Entry - 16-03-2022

①/3) Clearing and Grubbing road lands

$$2 \times 600 \times 1.00 = 1200.00 \text{ m}^2$$

$$1200 \div 10000 = 0.12 \text{ hect.}$$

②/1) P/L Working Bench Mark Pillar - 1 no.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B.F.		Rs.	2730984.00	
Add @ 1% Laboure			Rs.	27310.00	= 00
Add @ 12% GST			(+) Rs.	327718.00	= 00
Add @ 10% S.F.			(+) Rs.	52619.00	= 00
E/W: 2042.70 m ²			@ Rs. 3.48/m ²	= Rs. 7109.00	
G.S.B: 429.17 m ³			@ Rs. 46.29/m ³	= Rs. 19866.00	
WBM 172.12 m ³			@ Rs. 63.74/m ³	= Rs. 10971.00	
CC Pavement 91.80 m ²			@ Rs. 54.32	= Rs. 4987.00	
P.C.M. 15: 277 m ³			@ Rs. 46.54	= Rs. 129.00	
Plain Rel 13.65 m ²			@ Rs. 52.69	= Rs. 719.00	
Booth Sealing 150.0 m ²			@ Rs. 38.96	= Rs. 5844.00	
M.S.S: 1720.72 m ²			@ Rs. 1.74	= Rs. 2994.00	
				Totals S.F. = 52619.00	

			Rs. 3138631.00
Less @ 1.25% below		(-) Rs. 40488.00	
Co per agreement			Rs. 3098143.00

16.3.2022

JB

[Signature]
16.3.2022

Material Statement

E/W =	2042.70 m ²
Stone Aggregate:	591.65 m ³
Fine Sand =	219.24 m ³
Mooram =	71.31 m ³
Crushed stone chips =	743.56 m ³
Emulsion SS-1 =	1.45 MT
Emulsion RS-1 =	0.47 MT
Bitumen S-90 =	3.01 MT