

NABARD

08

Schedule XLV From No. 134.

CONST. OF H. BRIDGE OVER KIRCHIAHARA AT SOUTHERN
TO THE HANDEW TO W. ROAD UNDER SLAB OF
XXXX BLOCK.

DIVISION

SUB-DIVISION

M.B. NO- 397

Measurement Book

(Abstract)

M.B. NO-

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					
Construction of High					
level R.C.C. Bridge over					
Kurtha Dhar of Sarlahi					
to Tatha Harwar Tola Road					
with Sarlahi Akhe Kurtha					
Block in Begusarai District					
Name of Agency -					
M/s Jai Malati					
Construction Co.					

Agreement No - 03/NABARD/SB/2015-16

Date of Commencement - 23-02-16

Date of Completion - 22-08-17

Head - NABARD

Agreement value - Rs. 4,06,99,900/-

Date of entry - 5-8-16

12th on A/C 6.1

67

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: Const of H.L. Bridge on Kurhan than at Sarlahi					
Total Harjan to La Road					
Agency: M/s Jai Mata, Const. Comp.					
Agg. No 03/NABARD/SAD/2015-16					
Tim. of Supp. Completion dt 01/06/2020					
1st) Clay & Grubby Road Land					
Q.L. v. P. 60/1		8.46/Hect			
		@ 37822.88/Hect			17398.00
2+337 1/10) E/W in Ext. Road					
Q.L. v. P. 60/2		1237.71 MB			
		303.71 MB			
		@ 215.87/MB			281432.00
3/3 Const of Service Road					
Q.L. v. P. 60/3		58.03 RM			
		@ 3023.47/RM			175452.00
4/4 Pro. Steel Road					
Q.L. v. P. 60/4		12.012 MT			
		@ 77789.03/MT			934402.00
5/5 Bored Cast in situ					
Q.L. v. P. 60/5		368.00 RM			
		@ 16676.78/RM			6137655.00
					7545729.00

Continuation

6/1/2002, 92, 198

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/4/1) Const of Embankment					
Q1. VMS No 398 - 92/25					17299. m ³
					CR 16.55 m ³ - 2294702.00
3/4/1) Const of Sub grade					
Q1. VMS No 398 - 92/25					12411. m ³
					CR 162.95/m ³ - 202311.00
3/4/1) Const of clay bed					
Q1. VMS No 398 - 92/25					415.49 m ³
					CR 2119.88 m ³ - 880789.00
3/4/1) Const of W.M. in E					
Q1. VMS No 398 - 92/25					171.71 m ³
					CR 3522.69/m ³ - 615449.00
3/4/1) Const of W.M. in II					
Q1. VMS No 398 - 92/25					174.71 m ³
					CR 3644.10/m ³ - 636643.00
3/4/1) Const of W.M. in Sub					
Q1. VMS No 398 - 92/25					237.02 m ³
					CR 6628.36/m ³ - 1571060.00
					38483102.00
					400217.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. A. B.	389, 83142	
				400, 29925 = 0	
Less Drilling bill					
V. P. - (65)			(-)	3, 48, 84, 037	
				50, 99, 105	
				10, 9, 105 = 0	
Ad				15/03/22	
Wd				3.4	
S. Area					
Earth - 2263.35 @ 2.36/m ³				5342.0	
Boulder stone 180 m ³ @ 29.50/m ³				5310.0	
filler - 90 m ³ @ 59.20/m ³				5328.0	
Stm Agt - 468.24 @ 42.20/m ³				5713.0	

man	85 m ³	12.89/m ³	1088.0	
Sand -	9890 m ³	11.60/m ³	1147.20	
			26507.20	