

Name of Work:- Construction of RCC Bridge
over Kamla River in between Bara -
Laxmipur to Danikhar Road including
Five Years Maintenance Work
(Length - 40.58 Mtr)

-62
a:-
5/20

Name of work -
Situation of work - At - Under - Baheri Block.
Agency by which work is executed - M/s Jai Shankar
Date of measurement - Villa Post - Mahmuda
Samsatpur.
No. and date of agreement - 48 SBD/2019-20
(These four lines should be repeated at the commencement
of the measurements relating to each work) STATE SCHEME

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Estimated Cost:-	Rs. 2,75,81,921 = 00.				
Agreement Value:-	Rs. 2,48,22,872 = 00				
Rate:-	10.00% Below from BOQ rate.				
Date of start:-	26-10-2019.				
Date of Completion:-	25-04-2021.				
Date of entry:-	05-07-2020.				
① Clearing and Grubbing					
Seed land - 120.58 M x 8.00 M.					1124.64 m ²
② Providing and fixing logs					
of Project					1 No.
③ Providing and fixing of					
logs of Citizen Information					
Board					1 No.
④ Reinforcement in					
Foundation for A1.					
Abutment.					
Vertical Bars.					
25mm φ		(0.500 + 21.500 + 0.450) M x 22 Nos x 8			
		= 22.450 M x 22 Nos x 8 = 3951.201			
INNER RINGS					
20mm φ		9.531 M x 11 Nos x 8			
		= 310.728 M			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
①	Clearing and Grubbing need to be done				
	V.P.	$\frac{20}{1}$	0.11 hect.		
	@ Rs. 49,739 = 47/100 Rs. 5,471.00				
②	Boarding and fixing logs of Project.				
	V.P.	$\frac{20}{2}$	1 No.		
	@ Rs. 11,680 = 11 each Rs. 11,680.00				
③	Boarding and fixing of logs citizen information board				
	V.P.	$\frac{20}{3}$	1 No.		
	@ Rs. 11,680 = 11 each Rs. 11,680.00				
④	Reinforcement in found				
	V.P.	$\frac{20}{4}$	75.582 t.		
	@ Rs. 76,772 = 53/100 Rs. 58,02,621.00				
⑤	Painting steel lines				
	V.P.	$\frac{20}{5}$	2.13 t.		
	@ Rs. 87,777 = 63/100 Rs. 1,86,966.00				
⑥	Bored cast-in-situ pile M35 grade RCC pile 1200 mm ϕ .				
	V.P.	$\frac{21}{6}$	440.00 M		
	@ Rs. 1,700 = 59/100 Rs. 74,81,580.00				

Continuation

C.O. Rs. 1,34,99,998.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Settlement of Floor.</u>					
①	P.C.C. M30.	37.75 m ²			
		177.02 m ³			
		214.77 m ³			
Sand.	96.65 m ³	162.30 m	0.10		1568.63
20mm	115.98 m ³	561.89 m	0.10		6516.80
10mm	77.32 m ³	626.62 m	0.10		4845.03
②	M 95	Q = 0.68 m ³			
Sand.	0.306 m ³	162.30 m	0.10		4.97
20mm	0.367 m ³	561.89 m	0.10		20.62
10mm	0.245 m ³	626.62 m	0.10		15.35
③	M 25 m	Q = 12.50 m ³			

Sand	5.625 m ³	162.30 m	0.10		91.29
20mm	6.75 m ³	561.89 m	0.10		379.28
10mm	4.50 m ³	626.62 m	0.10		281.98
					13,723.95
					Say Rs 13,724.00

Bohann
5.03.2022
28

Material Statement

①	Sand.	102.50 m ³
②	Stone aggregates.	205.16 m ³

Bohann
5.03.2022
28

Q. 18/2/22
m

Continuation