

Schedule XLV-Form No. 134

T-02 Mussepur - Jagtali Shivar Mandir to Lanchang Tiroli

THSIAHNT KUMAR RAI

DIVISION

BLOCK-BHORE

SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MB-NO-500

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on file Bill				
Name of work - Const. of a road from Tola Hussapur					
Jagdish Shivramdas Laxmidhar Tirth Tola					
Under masonry work to heavy block.					
Agency - Jagdish Kumar Singh.					
Agreement No - 51 S.D./2020-21.					
Agreement Value - ₹ 3640536/-.					
Const. cost ₹ 3129266/-					
Masonry cost ₹ 511270/-.					
Date of work started - 12.09.2020.					
Date of completion - 11.06.2021.					
Date of measurement - 10.09.2021.					
Refer Record measurements					
(1) Construction of walking bench -					
work as per S.D./42.					
Length = 0.56 Km.					
(2) Construction of reference pillars -					
as per S.D./42.					
Length = 0.56 Km.					
(3) Clearing and Grading of land					
as per S.D./42.					
2 x 560.0 x 1.50 = 1680.0 m ²					
Say @ 0.17 Hectare.					

Continuation

Sch. XLV-Form No. 134

D/F 9 13475=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/4) Cont. of embankment with approved materials least c/c 1000 m.					
Vide page 02 = 291.00 m ³ .					
@ 292 = 52 / m ³ —→					58982=00
(5/6) Cont. of embankment with approved materials least c/c 100 m.					
Vide page 02 = 680.05 m ³ .					
@ 167 = 41 / m ³ —→					113847=00
(6/7) Excavation of road way along - manual memo.					
Vide page 02 = 58.80 m ³ .					
@ 74 = 16 / m ³ —→					4361=00
(7/9) Cont. of GSB GE with well graded materials.					
Vide page 02 = 302.20 m ³ .					
@ 3313 = 53 / m ³ —→					1002011=00
(8/22) Providing and fixing typical - masonry instrument sign boards.					
Vide page 02 = 02 No.					
@ 12582 = 41 / each —→					25165=00
					1217792=00
Less 11% below —→					133957=00
					1083835=00
Add 12% GST —→					130060=00
Add 01% Labor and —→					10838=00
Add contingencies fee —→					10800=00
Net payable Total —→					1243533=00

Continuation

C & P
13/12/21

10/12/21

12/12/21
A2