

(1ST ON A/c BILL)

Sch. XLV-Form No. 134

M. M. G. S. Y (1ST)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK: Construction of Road from Pingsy Road chandraki Khanra hazari Tola Domali to mahadalit Tola mulhain.					
Agency: Ragini Enterprises.					
Agreement No. 21053D/2021-22					
Date of Agreement - 31-05-2021					
(Work in Progress)					
(ABSTRACT OF COST)					
1/1	Providing & fixing				
	Working Bench Mark				
	1 No's @ vide 01				
	P-01 item No. (01)				
	@ B - 4597 = 67/each				
					B - 4598 = -
2/2	Providing and fixing				
	Reference pillars				
	3 No's @ P-01 (02)				
	@ B - 2115 = 16/each				
					B - 6345 = -
3/3	cleaning and Grubbing				
	Road Land 0. $\frac{5}{8}$ hector				
	@ vide 01 P-01 (03)				
	@ B - 52970 = 93/hector				25426 = -
					B = 36,369 = -

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/4	Box cutting on both side	55.50	m ²		
	Qty wide on P. 02				
	Item No. (04) @				
	75 = 57 / m ²				4,194 =
5/5	Construction of embankment from Box cuttings	33.3	m ²		
	Qty wide on P. 02				
	Item No. (05) @				
	Rs. 26 = 68 / m ²				6,888 =
6/6	Construction of embankment obtained from borrow pits				
	Lead up to 1000				
	Miter 855.16 m ² Qty				
	wide on P. 04. (10)				
	@ Rs. 190 = 35 / m ²				
					1,62,780 =
7/7	Construction of embankment from borrow pits lead				
	up to 200 Miter 213.78				
	m ² Qty wide on P. 05. (11)				
	@ Rs. 158 = 35 / m ²				
					33,852 =
					Rs. 2,41,261 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/B Construction of					
Subgrade	215.4			M ³ Qty	
vide on P. 05 - (12) @					
M - 192025/M ³					B. 414112-
9/9 Construction of					
G.S.B (mix in place					
Method)	203.04			M ³	
Qty vide on P. 06 - (13)					
@ M - 3463263					
				M ³	B. 7,03,255-
10/26 E/W work excavation					
For H.P. Structure					
59.59 M ³ Qty vide					
on P. 02 - (06) @					
M - 305 = 42/M ³					
					B. 18,200-
11/27 Providing P.C.C (M/S)					
As levelling course					
in foundation 9.18					
M ³ Qty vide on P. 03					
(09) @ M - 6373290					
				M ³	B. 585122-

M - 10,62,639.00

