

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constn of road with maintenance work from SH-50 to Krishnapuri					
Agency - Reetesh Kumar, Darbhanga					
Agreement - 87 SBD/2020-21 (MMEXX)					
Rate - 07.00/- below from B.O. &					
Date of start - 29-12-2020					
Date of completion - 28-09-2021					

Date of measurement -

①	Setting out pillars (benchmark)				
	1 Nos				
②	P.S. fixing Reference				
	Mark Pillars - 2 Nos				
③	Clearing and grubbing road land -				
	20 x 30 x 3.5	=	2100.00		
	1 x 15 x 3.5	=	52.50		
			2152.50		
	0.215 Ha				
	4/10/2021				
	J.E.				

Continuation

2nd on A/C Bill

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constn of road					
from SH-50 to Keishnapuri					
Agency - Reetesh Kumar					
At - Dhoi Navdoli, Po. Dhoi					
Distt - Darbhanga					
Agreement No - 87 SBD/2020-21 (MMWDY-S)					
Rate - 07.00% below from					
B.O. @ Rate					
Date of start - 29-12-2020					
Date of completion - 28-09-2021					
ABSTRACT OF COST					

(1)	Setting out pillar				
	Qty - T.M.B.P. ($\frac{5}{2}$) = 1 Nos				
	@ Rs - 3966.62 each -				3967.00
(2)	Prov. & fixing Reference				
	Pillar				
	Qty - T.M.B.P. ($\frac{5}{2}$) = 2 Nos				
	@ Rs - 1825.98 each -				3652.00
(3)	Cleaning and Grubbing				
	Road land				
	Qty - T.M.B.P. ($\frac{5}{3}$) = 0.215 Hect				
	@ Rs - 52970.33 / Hect -				11389.00
(4)	Const of embankment				
	from borrow pits for				
	lead 1000 m				
	Qty - T.M.B.P. ($\frac{5}{4}$) = 123.21 M ³				
	@ Rs - 190.36 / M ³ -				23454.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1606112 = 00
(11/8) C.C. Pavement M30					
Qty - V.M.B.P. $\frac{13852}{3.4} = 177.836$					$\frac{177.836}{1.3}$
@ 13 - 6946.33 / M ³ —					1235308 = 00
(12/11) M.M.G.S. > Sign Board					
Qty - T.M.B.P. $\frac{6}{1.4} = 2$ Nos					
@ 29554.08 each —					19108 = 00
					2860528 = 00
Add GST 12% (+)					343263 = 00
Add labour cess 1% (+)					28605 = 00
					323239 = 00
less 07.00 % below (-)					226268 = 00
					3006128 = 00
less previous Bill -					1931555 = 00
					1074573 = 00
Q 15/02/22 AC					05/02/2022 J.E
up to date material statement					
E/W - 410.7 M ³					
Stone - 133.37 M ³					
Screening - 57.16 M ³					
aggregate - $302.95 + 16.2$ = 319.15 M ³					
Sand - $151.47 + 9.72$ = 161.19 M ³					
Q 15/02/22 AC					05/02/2022 J.E

Continuation

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work-	Const ⁿ of road SH-50 to Krishnapur				
Agency-	Reetesh Kumar, At - Dhoi Navata				
	P.O. Dhoi, Dist - Darbhanga				
Agreement No. -	87 SBD / 2020 - 2 (MMWSYSC)				
Date -	07-00-1- below from				
	B.O.D				
Date of start -	29-12-2020				
Date of completion -	28-09-2021				
Upto Date of ^{re} Measurement -	25-09-2021				
①	E/W in excavation of foundation trenches				
	2x	30x	0.60x	0.70 =	25.2
	2x	30x	0.60x	0.70 =	25.2
	1x	25x	0.60x	0.70 =	10.5
	2x	30x	0.70x	0.80 =	33.6
	2x	30x	0.70x	0.80 =	33.6
	1x	30x	0.70x	0.80 =	16.8
	1x	15x	0.70x	0.80 =	8.4
					153.3 m ²
②	Prov. concrete (M15) for plain concrete in open foundation				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Continued			B.F -	54.1212 M ³
	1x	8x	3.0x	0.160 =	3.84
	1x	15x	$\frac{3.5+3.3}{2}$	$\times 0.160 =$	8.16
	1x	15x	$\frac{3.3+2.8}{2}$	$\times 0.160 =$	7.32
	1x	28.6x	$\frac{2.8+3.0}{2}$	$\times 0.160 =$	13.2704
	1x	15x	$\frac{3.0+4.15}{2}$	$\times 0.160 =$	8.58
	1x	16x	$\frac{4.15+3.5}{2}$	$\times 0.160 =$	9.792
	1x	18x	$\frac{3.5+2.85}{2}$	$\times 0.160 =$	9.144
	1x	15x	$\frac{2.85+3.25}{2}$	$\times 0.160 =$	7.32
	1x	8x	$\frac{3.25+3.06}{2}$	$\times 0.160 =$	4.0384
	1x	19x	$\frac{3.0+2.9}{2}$	$\times 0.160 =$	9.12
	1x	15x	$\frac{2.9+3.1}{2}$	$\times 0.160 =$	7.2
	1x	15x	$\frac{3.1+2.9}{2}$	$\times 0.160 =$	7.2
	1x	15x	$\frac{2.9+3.2}{2}$	$\times 0.160 =$	7.32
	1x	15x	$\frac{3.2+2.8}{2}$	$\times 0.160 =$	7.2
	1x	15x	$\frac{2.8+3.0}{2}$	$\times 0.160 =$	6.96
	1x	15x	3.0x	0.160 =	7.2
					177.836 M ³
⑥	Cover R.C.C MXSD bar reinforcement				
10 mm ϕ bar	5x	145 =	725 M	$\times 0.62 =$	449.5
12 mm ϕ bar	0.55x	145 =	79.75 M	$=$	709.725
					1157.27
					1.157 MT
⑦	Cover R.C.C M20 concrete				
	4x	30x	0.60x	0.15 =	10.8
	1x	25x	0.60x	0.15 =	2.25
					13.05

Continuation

25/07/21
A.E.

25/07/21
J.E.