

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, किशनगंज-1

पत्रांक:- 6223/20

प्रेषक:- कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, किशनगंज-1

सेवा में,

Addl. CEO-Cum-Secretary-Cum empowered officer
Bihar Rural Road Development Agency 3rd floor, Land Development
Bank Bhawan Budh Marg Patna.

किशनगंज/दिनांक 25/3/2022

विषय:- MR (3054) New Maintenance Policy-2018 के अंतर्गत पथों में प्रत्यार्पण के संबंध में।


महाशय

उपर्युक्त विषय के संबंध में कहना है कि MR (3054) New Maintenance Policy-2018 के अंतर्गत पथों में कराये गये कार्य के भुगतान के बाद प्रमण्डल में शेष बची राशि कुल 8,76,297.00 (आठ लाख छिहत्तर हजार दो सौ सतानबे) रुपये का प्रत्यार्पण की जा रही है (पथवार सूची संलग्न)।

अतः अनुरोध है कि उक्त अवशेष राशि का प्रत्यार्पण स्वीकृत करने की कृपा की जाय।

विश्वासभाजन


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, किशनगंज-1

25/3/22


Name of division:-Rural Works Division, Kishanganj-1

Name of Circle:- Kishanganj

Scheme Head:- New Maintenance Policy 2018

Road Details				Allotment	Financial Progress Details		Contractor Details	Work Status
SI No.	Division	Block	Road Name	Allotment	Expenditure GT	Surrender Amount	Name	Work Status
1	Kishanganj-1	Bahadurganj	PWD Road to Lohiakandar Road	106.21049	106.20444	0.00605	Dayanand Kumar	Complete
2	Kishanganj-1	Bahadurganj	Kathalbari to Kumhartoli road	124.24278	124.22848	0.0143	Dayanand Kumar	Complete
3	Kishanganj-1	Terrhagachh	Hawakol Khurd to Dom Sarak Road	141.956	141.11981	0.83619	Ashok Kumar	Complete
4	Kishanganj-1	Kochadhaman	13th KM of T03 - Jhangidighi	51.276	51.15015	0.12585	Titu Badwal	Complete
5	Kishanganj-1	Terrhagachh	Bhorha - Rampur	145.187	144.58021	0.60679	Ashok Kumar	Complete
6	Kishanganj-1	Kochadhaman	L061 - Bhag Punash	73.426	73.3602	0.0658	Titu Badwal	Complete
7	Kishanganj-1	Bahadurganj	T03 - BETBARI	95.906	95.76846	0.13754	BOLBUM CONSTRUCTIONS	Complete
8	Kishanganj-1	Kochadhaman	TENA BRIDGE - SAHANGAON	73.29055	71.96374	0.29948	Titu Badwal	Complete
9	Kishanganj-1	Kochadhaman	TITIHA T06 - SINGHRARI	47.57163	46.70907	0.09995	Titu Badwal	Complete
10	Kishanganj-1	Bahadurganj	T04 - BHORADAH	111.05652	111.05651	1	Md Safique Alam	Complete
11	Kishanganj-1	Bahadurganj	Bhattabari - Baisa_Road_via_Mahesh_Bat_hna_Birpur	176.25	172.90546	3.34454	BOLBUM CONSTRUCTIONS	Complete
12	Kishanganj-1	Bahadurganj	Tulsia_Natupara_Road - Bhopla	98.086	97.54466	0.54134	BOLBUM CONSTRUCTIONS	Complete
13	Kishanganj-1	Kochadhaman	Patkoi_Khurd - Lodhna_Chowk	139.39	139.30966	0.08034	KAMAC ENGINEERS PRIVATE LTD	Complete
14	Kishanganj-1	Kochadhaman	8th_Km - Mouzabari_to_Bahadurganj_B_order_road	109.964	109.81422	0.14978	KAMAC ENGINEERS PRIVATE LTD	Complete
15	Kishanganj-1	Terrhagachh	PWD_Jhala - Lodhabari_Sohiya_Baigna_Nisandara	1083.38	1081.92498	1.45502	Ashok Kumar	Complete

8.76297

25/2/22
25/5/22
Executive Engineer
R.W.D. Works Division
Kishanganj-1