

1st on Final Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N.W - Const of road from Bagipur					
Asgo to Sunderpur tal.					
(N.M. Policy) MR 3054					
Package No - MR- N19-20					
Agg No - 54/MBD 20-21.					
Agency - Pashwak Project Pvt Ltd.					
D.O. Start - 10. 09. 20					
D.O. Comp. 09. 06. 21					
Actual D comp - 21.3.22					
Item of work.					
(111)					
clearing & grubbing					
road land including					
uprooting — do —					
2x30x30x 1.00 = 1800m ²					
2x30x30x 1.00 = 1800m ²					
2x30x30x 1.00 = 1800m ²					
2x30x30x 1.00 = 1800m ²					
2x1x10x 1.00 = 20m ²					
					7220m ²
					= 0.722 Hect
(213)					
Const of G.B by					
Providing & laying					
Pot Poles.					
— do —					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20/20) Plastering with					
C.M & B/w Pallet					
wall — do —					
Qty 241.92M ² T.M.BP-19					
@ Rs - 159.12/M ² — ₹					38494=0
(21/21) Painting two coats					
including Pallet					
wall — do —					
Qty 241.92M ² T.M.BP-19					
@ Rs - 88 = 49/M ² — ₹					21408=0
					₹ 6474648=0
Add For 1% L. cess					₹ (H) 64746=0

Add For 12% G.S.T	₹ (H) 776958=0
Add For S.F	₹ (H) 59098=0
	₹ 7375450=0
Less For 0.11% below	₹ (H) 8113=0
	₹ 7367337=0
Construction work is completed as per specification,	

(Sd/-)

21/3/22
J.E

Civil
21/3/22
A.E

8
23