

5th and Final Bill

27

Particular	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Const. of Road from Rangeshw. Singhasri to Ratchwalia.					
Agnt. - Vikash Kr. Mishra.					
Agnt. No. - 101 of 2019-20					
Date of work order -				30/8/19	
Date of Completion as per Agnt. -				29/5/20	
Date of entry -				23/3/22	
Date of actual Completion -				23/3/22	

MOHA DIVISION, RAIPUR
CHH. MOHA DEPARTMENT
EXECUTIVE ENGINEER

(1) Excavation for Roadway in Back cutting - etc.

$$2 \times 44m \times 0.375 \times 0.10m = 3.30m^3$$

(2) Const. of GSB Cor-I-etc.

$$2 \times 23.40m \times 0.375 \times 0.10m = 1.76m^3$$

$$\text{Profile } 1 \times 44m \times 2.20 \times 0.10m = 9.68m^3$$

$$3 \times 30m \times 3.75 \times 0.10m = 33.75m^3$$

$$1 \times 26m \times 3.75 \times 0.10m = 9.75m^3$$

$$1 \times 15m \times 3.75 \times 0.10m = 5.63m^3$$

$$2 \times 16m \times 0.375 \times 0.10m = 1.20m^3$$

$$\text{Total} = 52.02m^3$$

Continuation

58

Particular	Details of actual measurement			Contents of area
	No.	L.	B. D.	
Abstract of CV				
① Setting out Reference B.M				
TMB P. No. 23(1) - 0.86 km				
@ R 49537/-				R 42608 = 00
② Clearing and grubbing etc				
TMB P. No. 23(2) - 0.503 km				
@ R 49809.13/-				R 25054 = 00
③ Excavation of Road Work				
With hydraulic excavator				
TMB P. No. 23(3) - 57.70 m ³				
@ R 83.64/-				R 4826 = 00
④ Const. of embankment				
With - etc				
TMB P. No. 23(4) - 40.37 m ³				
@ R 189.72/-				R 7659 = 00
⑤ Const. of embankment				
With approved material etc				
TMB P. No. 31(16) - 750.03 m ³				
@ R 191.47/-				R 143608 = 00
⑥ Box cutting - etc.				
TMB P. No. 24(6) - 54 m ³				
" " 27(1) - 3.30 m ³				
Total = 57.30 m ³				
@ R 83.64/-				R 4793 = 00
⑦ Const. of GSB Gr-I. etc				
TMB P. No. 24(7) - 69.26 m ³				
" " 27(2) - 52.02 m ³				
Total = 121.28 m ³				
Limit = 120.08 m ³				
@ R 3207.83/-				R 385196 = 00
Total = R 613738 = 00				

Continuation

Particular	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = R 6168024 = ∞
(23) P/F of ordinary km Post					
TMB Pj No. 30(12) - 2 Nos					
@ R 2639.02/-					= R 5278.00
(24) P/F of 200m Gun Post					
TMB Pj No. 30(13) - 4 Nos					
@ R 716.24/-					= R 2865 = ∞
(25) P/F of Guard Stone etc					
TMB Pj No. 30(14) - 17 Nos					
@ R 514.25/-					= R 8742 = ∞
(26) Painting line dash - etc					
TMB Pj No. 30(15) - 172.80 m ²					
@ R 849.66/-					= R 146821 = ∞
					Total = R 6331730 = ∞
					Less 0.03% below = R 1899 = ∞
					Total = R 6329830 = ∞

Less Previous Paid = R 4984564 = ∞

Net Pay = R 1345266 = ∞

Chinn
23/3/22
J.E