

समाहित किया जाता है, कि इस
 मापि पुस्त में कुल (100 खों) पृष्ठ अंकित
 हैं, जिनमें सहायक अभिलेखों की प्रतियाँ भी समाहित
 हैं। मन्त्रालय INDEX PAGE
 के नाम से निर्दिष्ट
 किया जाता है।

कार्य निदेशक, अभिलेख विभाग
 भारतीय कागज विभाग
 नया दिल्ली (औद्योगिक)

INDEX

PAGE

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const of road					
from Latta to yadu					
Bigha under MMGSY scheme					
Agency - Sri Pravin Kumar					
Agreement No. - 76 SBD/MMGSY-SC/2020-2					
Date of Work order 25-01-2021					
Date of Completion 24-01-2022					

Record Entry

(1/1) const of working					
bench mark	TS				03 Nos
(2/2) Plv const of reference					
Pillars	TS				09 Nos
(3/3) Plv clearing and					
grubbing of road land					
$2 \times 30 \times 30 \cdot w \times 3 \cdot 50 =$					6300 m^2
$2 \times 30 \times 30 \cdot w \times 3 \cdot 50 =$					6300 m^2
$2 \times 20 \times 30 \cdot w \times 3 \cdot 50 =$					4200 m^2

Continuation

2
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x1x20.00x3.50 =					140.00 m ²
					16940 m ²
					Say 1.69 Hect
<u>(4) p/v const of embankment</u>					
with approved Material					
from borrow pit - TB					
35x30.00x(7.20+6.50-3.20+2.80)					2021.25 m ³
30x30.00x(7.50+6.80-3.00+2.10)					1761.75 m ³
15x30.00x(8.10+7.50-3.10+2.90)					1080.00 m ³

4863.00 m³

Lead 100m length - 3306.84 m³

(5) p/v const of embankment
lead 1000m length - 1556.14 m³

~~Suman~~
8/2/2024
J.E

Record Entry

(6) p/v excavation for
roadway cutting

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x20x30.00x0.525x0.100					63.00 m ³
2x20x30.00x0.375x0.100					45.00 m ³
2x3x30.00x0.375x0.175					11.81 m ³
					119.81 m ³

(2/5) Const of embankment
from roadway cutting
60% A 119.81 m³ — 71.89 m³

(3/10) Plv const of granular
sub base

2x20x30.00x0.525x0.100	63.00 m ³
2x20x30.00x0.375x0.100	45.00 m ³
2x3x30.00x0.375x0.100	6.75 m ³
20x30.00x3.75x0.150	337.50 m ³
16x30.00x3.75x0.150	270.00 m ³
5x4.50x2.50x0.15	8.44 m ³
8x3.50x2.00x0.15	8.40 m ³
10x2.25x1.90x0.10	4.28 m ³
	743.37 m ³

Ticked item checked.
J.E. 18/12/2022
18/12/2022
AFC

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry					
(1/11) P/V laying spreading and compacting with M III					
20 x 30.40 x 3.75 x 0.075 =					168.75 m ³
8 x 30.40 x 3.75 x 0.075 =					67.50 m ³
2 x 3 x 30.40 x 3.75 x 0.075 =					5.06 m ³
					241.31 m ³
(2/19) P/V and fixing masonry logo board — 7/5					02.10 m ³
Assumed 22/4/2022 J.E					

Material Statement

Record Entry

(1/36) Dismantling of existing concrete Cement mortar — 7/5					
1 x 3.50 x 1.14 x 0.15 =					0.60 m ³
(2/37) Dismantling of existing Cement mortar					
2 x 4.20 x 0.825 x 2.50 =					17.33 m ³
(3/38) Removing 600 mm dia Hume pipe —					

Continuation

Particulars	Details of actual measurement				Co of area
	No	L	B	D	
3x 2.50 m					7.50 m
As per 3/3/2012 J.E				By 4/3/2012 J.E	
<u>Record Entry</u>					
(1/31) Plv Earth work for excavation for foundation					
2x 2x 3.900 x 1.150 x 1.500					26.91 m ³
2x 1x 5.350 x 1.130 x 0.365					4.41 m ³
					31.32 m ³

(2/32) plv P.C.C. M 15 grade in levelling course -					
2x 2x 3.900 x 1.150 x 0.150					2.30 m ³
2x 1x 5.311 x 1.130 x 0.250					3.40 m ³
					5.70 m ³

(3/34) plv and laying R.C.C. pipe N.P. 3 - T/S					
2x 3x 2.50 m					15.00 m

(4/33) plv plain R.C.C. in substructure - T/S					
2x 2x 3.600 x 0.700 x 2.700					28.02 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Pipe - $2 \times 2 \times 3.60 \times 0.40 \times 0.60 =$					$3.46 m^3$
					$31.48 m^3$
Less pipe $2 \times 2 \times 0.7857 \times 0.830^2 \times 0.580 =$					$1.15 m^3$
					$30.33 m^3$
As per 11/3/2022					

As per
12/3/2022
AR

Material statement

Earthwork -	4982.81 m ³
Stone Metal -	916.415 m ³
Crushed sand -	267.613 m ³
Scr. Material -	57.914 m ³
Stone chip -	32.427 m ³
Coarse Sand -	16.213 m ³

~~As per~~
11/3/2022
J.E

Continuation

7
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(1) Plv const of working					
Bench mark — T/S					
03 Nos vide page ①					
@ Rs 3943 = 22/each — Rs					11830 = w
(2) Plv const of reference					
Pillar — T/S					
09 Nos vide page ①					
@ Rs 1785 = 82/each — Rs					16072 = w
(3/2) Plv clearing and					
grubbing of pond land					
1.69 Hect vide page ②					
@ Rs 51133 = 76/Hect — Rs					86416 = w
(4) Plv excavation for					
road way cutting					
119.81 m ³ vide page ③					
@ Rs 74 = 16/m ³ — Rs					8885 = w
(5) Plv const of embankment					
from road way cutting					
71.89 m ³ vide page ③					
@ Rs 26 = 11/m ³ — Rs					1877 = w
(6) Plv const of embankment					
lead 100m length					
3306.84 m ³ vide page ②					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ Rs 131 = 03/m ³ — Rs 433295 = w					
⑦ Plv Const of substructure					
Lead 1000m length					
1.556.16 m ³ vide Page ②					
⑧ Rs 1741 = 94/m ³ — Rs 272235 = w					
⑧ Plv Const of G.S.B					
⑩ 743.37 m ³ vide Page ③					
⑨ Rs 2332 = 68/m ³ — Rs 173404 = w					
⑨ Plv laying spreading					
and compacting WBM II					
241.31 m ³ vide Page ④					
⑩ Rs 3192 = 12/m ³ — Rs 770290 = w					
⑩ Plv and fixing M.M.Sy					
Logo Board					
02 Nos vide Page ④					18431 = w
⑩ Rs 9215 = 66/each — Rs					
⑪ Plv Earthwork in					
excavation for foundation					
31.32 m ³ vide Page ⑤					
⑩ Rs 269 = 32/m ³ — Rs 8435 = w					
⑫ Plv P.C.C. M 15 Bed					
in levelling course					
5.70 m ³ vide Page ⑤					
⑩ Rs 46.68 = 20/m ³ — Rs 26609 = w					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13/33) Plv plain/R.C. in Sub Structure					
30.33 m ³ vide page (6)					
@ Rs 5408 = 85/m ³ - Rs 164050=					
(14/34) Plv and laying R.C. pipe N.P. 3					
15.00 m vide page (5)					
@ Rs 1024 = 21/m - Rs 15363=					
(15/36) Plv Dismantling existing Cement Concrete					
0.60 m ³ vide page (4)					
@ Rs 484 = 74/m ³ - Rs 291=					
(16/37) Plv Dismantling existing Cement mortar					
17.33 m ³ vide page (4)					
@ Rs 231 = 77/m ³ - Rs 4017=					
(17/38) Plv removing pipe 7.50 m vide page (5)					
@ Rs 174 = 78/m - Rs 1311=					
					Rs 3573451=
Add 12% CST					Rs 428814=
Add 1% L.C.S.S					Rs 35735=
					Rs 40,38,000=
Less 10% below -					Rs 4,03,800=
					Rs 36,34,200=
Amount 11/3/2022 J.E					
Continuation					
					1731 m
					AR