

Name of work - 1
 Situation of work -
 Agency by which work is executed -
 Date of measurement
 No. and date of agreement
 (These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of Work:	1st & Final Bill				
	PHASYPATH (Pump/Khera) to				
	Madhya Vidyalaya Purani Khera Tax				
	Under PHASYS (C)				
Agency:	Smt. J. K. Kumari Nandnagar, Bijaipur				
Date of start:	01/9/21				
D/O/C:	31/08/22				
Rate:	0.37% below 02 per estimate cost				
Drawn No:	28 SDP/2020-21				

1> PIF Benchmark pillars etc					
	0.50 KM				= 0.50 KM
2> clearing and grubbing of road land					
etc. . . all comp.					
	3 x 30.0m x 2.50m				= 315.00 m ²
	3 x 30.0m x 3.5m				= 315.00 m ²
	3 x 30.0m x 3.50m				= 315.00 m ²
	3 x 30.0m x 3.50m				= 315.00 m ²
	3 x 30.0m x 3.50m				= 315.00 m ²
	1 x 30.0m x 3.50m				= 105.00 m ²
	1 x 20.0m x 3.50m				= 70.00 m ²
				Total	1750.00 m ²
				or	0.175 Ha.

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
				BF	R 3073638=00
(6/25) P/U PCC M ₁₅ in found ⁿ etc					
2.40 M ³ 8444ide THB P = 6					
@ R 5163.13/M ³					-R 12392=00
(7/26) P/U PCC M ₂₀ in substructure etc					
2.0 M ³ 8444ide THB P = 9					
@ R 5542.60/M ³					R 83139=00
				Total R	3169169=00
(8) Add. GST @ 12.4% @ 1%.				(+)	411992=00
				Total R	3581161=00
(9) Add seigniorage fee @ 10%					
(i) Earth = 1686.22 M ³ @ R 33.07/M ³ x 10%.					R 5565=00
(ii) GRAV = 189.31 M ³ @ R 55.16/M ³ x 10%.					R 10585=00
(iii) WBM-3 = 141.95 M ³ @ R 714.30/M ³ x 10%.					R 10140=00
(iv) CCP = 302.78 M ³ @ R 602.90/M ³ x 10%.					R 18255=00
(v) PCC M ₁₅ = 2.40 M ³ @ R 520.26/M ³ x 10%.					R 125=00
(vi) PCC M ₂₀ = 15.0 M ³ @ R 595.16/M ³ x 10%.					R 893=00
				Total R	3626724=00
Less 0.37% as per agreement (-)					13419=00
				Total R	3613305=00
<u>24/12/22</u> AB <u>24/12/22</u> AB					

(Continuation)