

ગ્રીવ મન બસ્ય અગત્યનાને સમયે તો કંઈ કરે એ અમર
સદાકે મરિતે રક્ષે અમર્યુદે કે નહિ-તે તો મર

Schedule XLV-Form No. 134
મમ બસ્ય-સે

Agreement No. 118 SBD/2020-21) **DIVISION**

Executive Engin

R M D Works Division

Belapur

SUB-DIVISION

Measurement Book

1344

કુમ્હી કુમાર શાહી

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/1) P.F. of working benchmark to - co on specification Qty side TMB, P-07 $0.5\text{ km} @ \text{Rs } 4015.40/\text{km} = 2008.00$					
(2/2) (b) Refuse pillars Qty side TMB, P-07 $0.5\text{ km} @ \text{Rs } 1845.93/\text{km} = 923.00$					
(3/3) clearing & grubbing road land to - as on plan Qty side TMB, P-07 $0.10\text{ km} @ \text{Rs } 52970.33/\text{km} = 5297.00$					
(4/4) Excavation for road cut in soil using measuring means to - as on plan Qty side TMB, P-07 $47.0\text{ m} @ \text{Rs } 7257.23/\text{m} = 3401.00$					
(5/5) Const. of embankment with materials obtained from borrow pit to - road 1200 m Qty side TMB, P-08 $178.24\text{ m} @ \text{Rs } 190.53/\text{m} = 33967.00$					
(6/6) Const. of embankment					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
with materials - brought from borrow pit at level 100 m qty side TMB, P-08 262.36 m ³ @ 152.15/m ³ 40679.00					
(7/5) Cont. of sub-grade of canton shoulder - to - as per spec qty side TMB, P-17 287.85 m ³ @ 191.76/m ³ 55623.00					
(8/5) Cont. of L.S.B. - by providing and grade - to - as per qty side TMB, P-08 137.68 m ³ @ 2952.90/m ³ 412062.00					
(9/5) providing, laying, spreading of compacted WBM III - to - as per spec qty side TMB, P-13 71.16 m ³ @ 376.09/m ³ 26443.00					
(10/10) P & A prime coat (SS-1) - to - as per specification qty side TMB, P-14 948.75 m ³ @ 42.74/m ³ 40510.00					
(10/11) P & A Tack coat (PS-2) - to - as per specification qty side TMB, P-12 948.75 m ³ @ 14.62/m ³ 13880.00					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/12) <u>Asphalt, compacted rolling</u> <u>at prime surface of 20 mm</u> <u>th. do - as per specification</u> <u>Qty vide TMB, P-12</u> <u>948.75 m² @ Rs 214.80/m² Rs 203792.00</u>					
(13/13) <u>Cont. of C.S.B. J-10-2</u> <u>as per specification</u> <u>Qty vide TMB, P-09</u> <u>26.62 m³ @ Rs 2992.90/m³ Rs 79671.00</u>					
(14/14) <u>prime, compacted rolling</u> <u>compacting C.B.M. III - 4 - 2</u> <u>per specification</u> <u>Qty vide TMB, P-14</u> <u>21.32 m³ @ Rs 3714.05/m³ Rs 261518.00</u>					
(15/15) <u>Cont. of 40-reinforced</u> <u>PCC - 40 - as per spec</u> <u>Qty vide TMB, P-15</u> <u>153.00 m³ @ Rs 2237.68/m³ Rs 1107365.00</u>					
(16/16) <u>Rec mit grade 100 mm</u> <u>40 - as per spec</u> <u>Qty vide TMB, P-15</u> <u>02 m³ @ Rs 2297.87/m³ Rs 4596.00</u>					
(17/17) <u>Rec grade mit 200 mm</u> <u>stone - 40 - as per specification</u> <u>Qty vide TMB, P-15</u> <u>02 m³ @ Rs 594.78/m³ Rs 1190.00</u>					
(18/18) <u>P.F. retro reflective</u>					

Continuation

Sch. XLV—Form No. 134


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ordinary, mandrel					
As per back - to - 00 m					
Specifically					
600 mm circular					
Qty like TMB, P-15					
02 nos @ 15 2728.61 / no 15					9457.00
(19/0) 900 mm equilateral triangle					
Qty like TMB, P-15					
01 no @ 15 5211.75 / no 15					5212.00
(20/0) 600 mm x 450 mm rectangular					
Qty like TMB, P-15					
01 nos @ 15 2603.23 / no 15					2603.00
(21/4) P & L HATC of 2.5 mm					
th. including to - 00					
(BT surface)					
per specification					
Qty like TMB, P-18					
50.00 m ² @ 15 721.95 / m ² 15					36098.00
(22/22) P & L HATC of 2.5					
mm th. over CC pavement					
- to - 30					
Qty like TMB, P-18					
50.00 m ² @ 15 721.95 / m ² 15					36098.00
(23/23) planting of trees by					
the road side - to - 00 m					
specifically					
Qty like TMB, P-18					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16mm $\odot$ M 842.62/m ² M					13482.00
(20/14) P/L Rec 300 mm					
conduit pipe - to - as					
per specification					
875 mm side TMB, P-15					
15.00 m ² $\odot$ M 849.93/m ² M					12749.00
(25/15) providing & erecting					
direction & place identification					
sign board - to - as m					
specification					
875 mm side TMB, P-16					
01 m ² $\odot$ M 3002.73/m ² M					3003.00
(26/16) P/L of typical					
assembly conforming to					
board with 'Logo' - to -					
as m specification					
03 m side TMB, P-17					
02 m side TMB, P-18					
05 m ² $\odot$ M 9576.90/m ² M					47884.00
total Amt. M					2703542.00
add 12% GST + 01% LC.					M 351460.00
total Amt. M					3055002.00
Less 0.07% as per agr. (-) M					2138.00
Net payable Amt. M					3052846.00
Less 12% GST + 01% LC. (-) M					1527938.00
					M 1524908.00

Continuation 26/3/2022

C88


 26/3/2022