

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		ISAIC Bill			
N/W - Road from Rasulpur to Jolha					
tola under mm Atk NAR					
Agency - Bangkashwar Singh					
At - Anand, Sivan.					
Agreement NO - 05 SRD/2021-22					
Date of agreement - 06/09/2021					
Date of completion - 05/09/22					
Agreement value - 13.66% Below					
as per BOA.					
Date of entry - 16/2/22					
Details of measurements.					
(1) Paving / Fixing of workup					
Bench mark pillars					
$61 \times 30.0 \text{ m} = 1830.0 \text{ m}$					
$= 1.830 \text{ km}$					
(2) Paving / Fixing of surface					
pillar at 7 m / km					
1.830 km					
(3) clearing & grubbing the					
road land					
$2 \times 61 \times 30.0 \times 2.50 \text{ m} = 9150 \text{ m}^2$					
$= 0.92 \text{ Ha.}$					

Continuation

S.S. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Final A/c Bill
✓ 1/22					Rasulpur to Jolha talq. under mm G-3 NDB.
Agency -					Banglakeshwar Singh A/c Ambari, Siwan.
Account no -					052135/2021-22
Date of agreement -					06/09/2021
Date of completion -					05/09/22
Date of end of -					26/3/22
					Details of measured.

(1) Spreading, laying, spreading and compacting stone aggregates of work G-3 specifications.

$$23 \times 30.0 \text{ m} \times 375 \times 0.075 \text{ m}$$

$$= 194.062 \text{ m}^3$$

$$10 \times 30.0 \times 375 \times 0.075 \text{ m}$$

$$= 84.375 \text{ m}^3$$

$$278.437 \text{ m}^3$$

(2) Concrete of un-reinforced cement concrete pavement on prepared sub base
- d. - all complete and

Continuation

Done
28/3/12!

(Two A's B's)

WATER POI

Case 3857 = 07/11/2018 - R 7058 = 01/12/2018

wide	Trans Pol
------	-----------

$$1784 = 111 \text{ km.}$$
$$-B_3 285 = 00$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) clearing and grubbing the road land (by manual means)					
	0.92 Ha				vide TMB Pol
					@ Rs 51133 = 76/Ha.
					— Rs 47043 = 00
(4) Excavation of road way in soil using manual means for carriage (Box cutty)					
	171.45 m ³				vide TMB P-2
	@ Rs 74 = 16/m ³				
					— Rs 12715 = 00
(5) Laying of embankment with materials obtained from borrow pits, Lead 100m.					
	1363.50 m ³				vide TMB P-2
	@ Rs 152 = 19/m ³				
					— Rs 207443 = 00
(6) Laying of granular sub base by providing well graded materials					
B.T. station.					
	783.80 m ³				vide TMB P-4
	@ Rs 3208 = 56/m ³				
					— Rs 2514869 = 00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
c.c. Portion.					
	25.195 m ³				vide Table P-4
	CR 2208 = 56/m ³				
					— R 80615 = 00
7. Paving, laying, spreading and compacting stone aggregate of various sizes & quantities.					
R.T. Portion.					
	278.437 m ³				vide Table P-11
	CR 3899 = 79/m ³				
					— R 1085846 = 00
c.c. Portion.					
	25.437 m ³				vide Table P-5
	CR 3899 = 79/m ³				— R 138184 = 00
8. constn of un-reinforced plain c.c. Pavement					
Consd as per tech spec					
	150.00 m ³				vide Table P-6
	12.00 "				" " P-12
	162.00 m ³				
	CR 7205.60/m ³				
					— R 1167307 = 00
9. Paving/finishing typical					
mm Gey main information					
figs Boards					
2 nos					vide P-6
	CR 10944 = 40				— R 21889 = 00
					— R 5286 234 = 00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF Rs 5286234 = 0
Acc.					
L.C. @ 1%		—		48	52862 = 0
GSI @ 2%		—		48	634348 = 0
Seigniorage fee		—		48	52862 = 0
					Rs 6026206 = 0
Less 13.66% below					
as per agreement					Rs 823193 = 0
					Rs 5203173 = 0
Deducting Previous Payments					
					Rs 4010381 = 0
Net Payable					Rs 1192732 = 0

Continuation