

1st & Final Bill

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - M/R of Road					
From Paton madudabad Puxy					
Road Thakur Chauk to					
dumduma Road.					
Agreement No - 06/MAD/20/9-20					
Date of Start - 25-12-2019					
Date of Completion - 24-09-2020					
Agency - Arpit Engkon Pvt					
Actual Date of Completion - 01-03-20					
Date of Entry - 11-11-2020					

[01] Clearing & Grubbing Road					
do - all Comp. Job of					
Per T/s & direction of E/W					
02	10	30	1.00	=	600.00
02	10	30	0.90	=	540.00
02	10	30	1.10	=	660.00
02	10	30	1.00	=	600.00
02	10	30	1.20	=	720.00
02	03	30	0.80	=	144.00
02	01	09	1.40	=	25.20
02	06	30	0.90	=	324.00
02	01	20	0.75	=	30.00
Total:-					3643.20
Say - 3644.00					m ²

Raw
 11-11-2020
 J.E
 11-11-20
 J.E
 Continuation
 11/11/20
 A.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F	—	—	—	—	₹ 3835230 = 00
Add 12% G.S.T	→	14/2	—	—	460235 = 00
Add 1% L.C	→	14/2	—	—	38353 = 00
Total	→	—	—	—	₹ 4333878 = 00
Less 10% ^{Set off} of B.O.P	→	—	—	—	433388 = 00
Rate	—	—	—	—	₹ 3900490 = 00

Ravi
02-03-2021

shu

J.E

2/3/21

A.E

Work has been completed & dated

on 01-03-2021 as per agreement.

Ravi

J.E

Material Statement

- (i) Earth work :- 1639.44 m³
- (ii) Stone masonry → 540.34 m²
- Stone chips
- (iii) Local Sand :- 36.00 m³
- (iv) Mortar :- 17.00 m³
- (v) Screening material → 27.00 m³
- (vi) Bricks → 7390 Nos
- (vii) Coarse Sand → 18.16 m³
- (viii) Emulsion (SS-1) → 1.27 m³
- (ix) " (RS-1) → 1.86 m³
- (x) Bitumen (S-2) → 21.48 m²

Ravi
02-03-2021

02/03/2021
J.E

Scanned with CamScanner