

MNP-2018

Schedule XLV-Form No. 134

BARGAWN (SEMAPUR, KORHA RCD ROAD)
TO KHERIA.

R.W.D. KATHAR - DIVISION

KORHA - SUB-DIVISION

(No-2076)

MEASUREMENT BOOK

SEMAPUR CONSTRUCTION

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of work - Construction & Maintenance					
of Road from Bargaon					
(Srnapur kotha R.C.B Road)					
To Kheria					
Name of Agency - Dharampur Construction					
Private Limited at Bhamdaha					
Burnha					
Agreement No - 13 MBP/2020-2021					
D/W order - 13/01/2021					
D/W completion - w/					
Abstract of cost					
Date of Entry - 2/03/2022					

1/1	clearing and grubbing				
	road level do do				
	1.078 Hrc Qty vide TMB p 2 Item ①				
	@ 49496.70/Hrc Rs 53357.00				
2/3	Construction of C.R.R by				
	providing well graded				
	159.22 M ³ Qty vide TMB p 4 Item ②				
	@ 1920.68/M ³ Rs 305811.00				
3/4	providing laying WBH				
	Gr II do do w				
	136.13 M ³ Qty vide TMB p 6 Item ③				
	@ 3365.50/M ³ Rs 458146.00				
4/5	providing WBH Gr III				
	204.85 M ³ Qty vide TMB p 9 Item ④				
	@ 3126.08/M ³ Rs 640377.00				
	Continuation				
	Clm 1457691.00/-				

Continuation