

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	DN	A/C	Bill	
<u>Name of work:- Repair of road from TOI to odikhor</u>					
<u>Name of Agency:- Pinkesh Kumar Singh - vill + p.o - Mairitan Dist - Siwan -</u>					

Agreement No- 163 MBD

MR / 3054 of

2020-21

(Below - 12.75%)

Date of commencement = 06-1-21

Date of complete = 05-10-21

Date of measurement

Date of ^{Actual} completion = 10-01-22Record measurement

① clearing and grubbing road

Continuation

Sch. XLV-Form No. 184 $3E = 2394281$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(92/23)					
Plastering with					
Cement mortar					
on brick work					
— do — do — all					
complete job.					
$80.64 \text{ m}^2 @ Rs 189.25 = 15261 = \infty$					
vide TMBP - 10					
(93/24)					
Painting of two coats					
including primer					
— do — do — all					
complete job.					
$234.24 \text{ m}^2 @ Rs 109.62 = 25725 = \infty$					

vide TMBP - 10

 $Rs = 9435267 = \infty$ less (-12.75%) (-) $310496 = \infty$ As per agreement $Rs = 9124770 = \infty$

T.W. 10-01-2022
 J.E.