

1.

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Repair of Road					
from Siwan Siwan PWD Path					
Se markkan Terighat under					
MIR-3054.					
Agency :- Gobakh Singh.					
vill - Ali pur Dih					
PO - Bisai bigha, Nalanda					
Agreement No :- 151 / MBD of 2020-21					
Agreement date :- 08.12.2020.					
Commencement date :- 08.12.2020					
				15.09.2020	
Completion date :- 14.06.2021					
Actual Date of Comp - 28/02/2022					
Record Entry					
① clearing and grubbing					
road land (By manual					
means - do-do all complete					
job -) as per tech.					
Specification.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) K.M Stone 11412					
40 Nos @ Rs-2853.69/each					11415=0
(ii) 20cm Stone					
12.0 Nos @ Rs-748.66/each					8983=0
(12) 13					
Direction and Place identif					
-ication do-do					
P-20 item (12)					
1.92 m ² @ Rs-14129.73/m ²					27129=0
(13) 1041516					
Providing and fixing					
of beton-reflexive					
Cautionary-do-do					
600mm circular					
14.0 Nos @ Rs-4258.94/each					59625=0
(ii) 600mm circular					
12. Nos @ Rs-4368.03/each					52416=0
(iii) 600mm x 450mm rectangular					
14.0 Nos @ Rs-4220.12/each					59109=0
(14) 17					
Planting of trees and					
their maintenance -do-					
P-20 item no-(14)					
45.0 Nos @ Rs-926.41/each					41693=0
(15) 18					
Providing and laying					
Hot applied thermop					
-lastic compound-do					
-do all complete-					

Continuation

Rs-4593956=0

Sch. XLV-Form No. 134

BF-Rs 4593956=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
P-(21) 2 nd tem-(16)					
552.0m ² @ Rs-831.04/m ²					458734=

(16/19)

Providing and fixing

of typical MMSY

informatory sign-board

do-do all complete

job

P-(20) 2nd tem-(15)

2.0 Nos @ Rs-10916.28/each = 21833=0

Rs-5074523=0

less (-) 12.13 % As Per 2

Asst

Rs 615,540=0

Rs-44,58,983=0

Prepared by

14/03/2022

A.E.

Continuation