

MM-65Y-5C

17.13.110-3389

Schedule XLV-Form No. 134

સાધારણ પ્રશ્નોના પ્રતિભાવો આપવા માટે આ સર્વેક્ષણ સંકેતો આપવામાં આવે છે.

પ્રશ્નોના સંખ્યા 11033D/2021

DIVISION

અગ્રણ્ય સુબોધિત સ્થાનો

સી અંગ્રેજી-સંસ્કૃત વિભાગ

SUB-DIVISION

સંખ્યા 1149

MEASUREMENT BOOK

17.13.110-3389

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/W - Isapur Achitpur Maricha					
PMUP Gamhariga Ger Tola To					
Harjan Gargi Tola Pandit Tola					
Agency: - Sri Sunil Singh					
Agreement NO: - 110/SB/2020-21					
Date of start: - 16/09/2020					
Date of Completion: - 15/09/2021					
Date of entry: - 12.03.2022					

			work done		
①	Cont. of GSP by P.V.				
	Well graded Material - 2/7				
	Add for curve				
	$1 \times 15.00 \times \left(\frac{5.10 + 3.80}{2} - 3.75 \right) \times 0.100$				1.05 Cum
	$1 \times 15.00 \times \left(\frac{3.80 + 5.70 + 3.70}{3} - 3.75 \right) \times 0.100$				1.07 "
	$1 \times 20.00 \times \left(\frac{2.70 + 4.60 + 3.75}{3} - 3.75 \right) \times 0.100$				0.67 "
	$1 \times 15.00 \times \left(\frac{4.30 + 3.75}{2} - 3.75 \right) \times 0.100$				0.41 "
	$1 \times 15.00 \times \left(\frac{3.75 + 6.20}{2} - 3.75 \right) \times 0.100$				1.84 "
	$1 \times 15.00 \times \left(\frac{6.20 + 3.75}{2} - 3.75 \right) \times 0.100$				1.84 "
	$1 \times 15.00 \times \left(\frac{4.20 + 3.75}{2} - 3.75 \right) \times 0.100$				0.34 "

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$1 \times 15.00 \times \left(\frac{3.75 + 6.40}{2} - 3.75 \right) \times 0.10$					1.99 cu
$1 \times 15.00 \times \left(\frac{6.40 + 3.75}{2} - 3.75 \right) \times 0.10$					1.99 "
$1 \times 15.00 \times \left(\frac{3.75 + 4.20}{2} - 3.75 \right) \times 0.10$					0.34 "
					11.54 cu
② p/v laying, spreading and compacting stone aggregate.					
Add for curve					
$1 \times 15.00 \times \left(\frac{3.75 + 3.75}{2} - 3.75 \right) \times 0.075$					0.79 cu
$1 \times 15.00 \times \left(\frac{3.75 + 3.75}{2} - 3.75 \right) \times 0.075$					0.81 "
$1 \times 20.00 \times \left(\frac{3.75 + 4.20 + 3.75}{2} - 3.75 \right) \times 0.075$					0.50 "
$1 \times 15.00 \times \left(\frac{4.20 + 3.75}{2} - 3.75 \right) \times 0.075$					0.31 "
$1 \times 15.00 \times \left(\frac{3.75 + 6.20}{2} - 3.75 \right) \times 0.075$					1.38 "
$1 \times 15.00 \times \left(\frac{6.20 + 3.75}{2} - 3.75 \right) \times 0.075$					1.38 "
$1 \times 15.00 \times \left(\frac{4.20 + 3.75}{2} - 3.75 \right) \times 0.075$					0.25 "
$1 \times 15.00 \times \left(\frac{3.75 + 6.40}{2} - 3.75 \right) \times 0.075$					1.49 "
$1 \times 15.00 \times \left(\frac{6.40 + 3.75}{2} - 3.75 \right) \times 0.075$					1.49 "
$1 \times 15.00 \times \left(\frac{3.75 + 4.20}{2} - 3.75 \right) \times 0.075$					0.25 "
					8.65 cu
③ Const. of Unreinforced plain Cement Concrete pavement					
----- E/I					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1X15.00 X $\frac{5.10+3.80}{2}$				X0.160	10.68 cm
1X15.00 X $\frac{3.80+5.70+3.70}{3}$				X0.160	10.72 "
1X20.00 X $\frac{3.70+4.60+3.25}{3}$				X0.160	10.07 "
1X25.00 X 3.75 X 0.160					15.00 "
1X15.00 X $\frac{4.30+3.30}{2}$				X0.160	9.12 "
1X15.00 X $\frac{3.30+3.50}{2}$				X0.160	8.16 "
1X25.00 X $\frac{3.50+3.60}{2}$				X0.160	14.20 "
1X25.00 X $\frac{3.60+3.75}{2}$				X0.160	14.70 "
4X25.00 X 3.75 X 0.160					60.00 "
1X15.00 X $\frac{3.75+4.75}{2}$				X0.160	10.88 "
1X15.00 X $\frac{4.70+6.20+3.85}{3}$				X0.160	11.88 "
1X15.00 X $\frac{3.85+3.75}{2}$				X0.160	9.12 "
3X25.00 X 3.75 X 0.160					45.00 "
1X15.00 X $\frac{4.20+3.75}{2}$				X0.160	9.54 "
4X25.00 X 3.75 X 0.160					60.00 "
1X10.00 X $\frac{3.75+3.70}{2}$				X0.160	6.12 "
					304.69 cum
				Limit	301.50 cum
For P.				Available	
12/03/2022				12/03/2022	
JE				AE	

Continuation

ABSTRACT OF COST

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① setting out of benchmark					
--- E/I					
1.175 km wide MB page-1					
@ Rs 3683 = 24/km					Rs 4328 = 00
② setting of Reference pillar					
1.175 km wide MB page-1					
@ Rs 1701 = 74/km					Rs 2000 = 00
③ cleaning and grubbing					
Road (and) --- E/I					
0.82 Hec wide MB page-1					
@ Rs 51133 = 76/Hec					Rs 41930 = 00
④ Box-cutting of existing					
Road --- E/I					
37.50 cum wide MB page-1					
@ Rs 74 = 16/cum					Rs 2781 = 00
⑤ Const. of Embankment --- E/I					
453.0 cum wide MB page-2					
@ Rs 141 = 18/cum					Rs 63936 = 00
⑥ Const. of Subgrade --- E/I					
109.38 cum wide MB page-2					
@ Rs 176 = 86/cum					Rs 19345 = 00
⑦ Const. of Gravel by Sell					
graded Material --- E/I					
39.85 cum wide MB p-4					
11.54 cum wide MB p-10					
51.39 cum					
@ Rs 3123 = 97/cum					Rs 160541 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/11) p/v Laying, spreading and compacting stone aggregate of 140.63 cum wide MB page-6 8.65 cum wide MB page-10 149.28 cum					✓
@ Rs 3797 = 70/cum					Rs 566921 = ∞
(9) Const. of unreinforced cement concrete pavement 301.50 cum wide MB page-11					✓
@ Rs 7175 = 30/cum					Rs 2163353 = ∞
(10/27) Earthwork in excavation					
12.66 cum wide MB page-11					
@ Rs 272 = 01/cum					Rs 4260 = ∞
(11/28) p/v M15 (DCC 1:2.5:5) as leveling course in foundation 2.85 cum wide MB page-2					✓
@ Rs 5650 = 52/cum					Rs 16104 = ∞
(12/29) Brick masonry work in CM (1:4) in H.W. 13.87 cum wide MB page-2					✓
@ Rs 5355 = 20/cum					Rs 74277 = ∞
(13/30) p/v and laying R.C.C pipe NP-3 for culvert 7.50 M wide MB page-3					✓
@ Rs 2545 = 38/M					Rs 19090 = ∞
(14/31) plastering with CM (1:4) on brick work.					

Continuation

Continuation