

FDR-2245 / ref-2021

Schedule XLV-Form No. 134

बाद अनिवारि सेवाग्राहक वय के मरम्मत कर

ARARIA DIVISION

Sikhi (ARARIA) SUB-DIVISION

2382

Measurement Book

प्रमाणित किया जाता है कि इस
मापी धूस में मशीन द्वारा
अंकित कुल-50 (पचास) फुट
है, तथा यह मापी धूस श्री
हेमचन्द्र पाल कर्मा, 100 आ
वर्ग अक प्रॉडल, सिकरी
के नाम से निर्गत किया
जाता है।


Executive Engineer
RWD (Works) Division
Araria


Schedule PLV-Form No. 134

Araria DIVISION
Srkt SUB-DIVISION

Measurement Book

No. 2382

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ch -					
Name of work - Restoration of Paraniya dam road to Jagor fipra under FDR/2021-22					
Authority :- Vide E.E.-dt. No - 1631 dt 7-7-2021					
Agency					

Date of measurement -	
Date of entry -	
work done (1) Const of embankment with soil etc - all complete job -	
$3 \times \frac{(5+9)}{2} \times \frac{(1.20+1.50)}{2} = 28.4514^3$	
$48 \times \frac{(5.50+9.625)}{2} \times \frac{(1.20+1.50)}{2} = 499.125^3$	
$25 \times \frac{(6+10.05)}{2} \times \frac{(1.20+1.50)}{2} = 270.844^3$	
Total	798.421^3
(2) Carriage of soil etc - all complete job	
	798.421^3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) Const. of embankment with soil etc - all					
798.42 m ³ (V.T.M.B P-1/1)					
CR 173.21/m ³					Rs 138294 =
(2) Carriage of soil with Tractor etc - all					
798.42 m ³ (V.T.M.B P-1/1)					
CR 210.37/m ³					Rs 167964 =
(3) P/V & placing sand bags etc - all -					
3779 bags (V.T.M.B P-2/3)					
CR 38.03/bag					Rs 143715 =
(4) P/V bamboo piles etc all complete job.					
1383.90 M (V.T.M.B P-2/4)					
CR 55.40/M					Rs 76668 =
(5) S/A/F bamboo punn etc - all complete					
459.90 M (V.T.M.B P-2/5)					
CR 30.87/M					Rs 14197 =
(6) P/V & laying brick bats etc - all					
303 m ² (V.T.M.B P-2/6)					
CR 216.82/m ²					Rs 65712 =
/					
Total					Rs 1197960 =
Add GST @ 12%					(+) Rs 143755 =
Add L.C @ 1%					(+) Rs 11980 =
Total					Rs 1353695 =
					CR

