

FDR-2245 / 08-2021

Schedule XLV-Form No. 134

શાંતિવિદ્યા અને શાંતિના વચ્ચેના સંબંધો

ARARIA DIVISION

Sakti (ARARIA) SUB-DIVISION

2384

Measurement Book

प्रमाणित किया जाता है कि इस
कापी पुस्तक में मशीन द्वारा
अंकित कुल - 500 (पाचास) फुल
है, तथा यह मापी पुस्तक श्री.
हेमचन्द्र पाय वर्मा, सचिव
कार्प अनापूरण, सिकरी के
नाम से निर्गत किया जाता है।

(Signature)
Executive Engineer
RWD (Works) Division
Araria

Schedule PLV-Form No. 134

Araria DIVISION
Sikri SUB-DIVISION

Measurement Book

No. 2384

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH -					
Name of work - Restoration of Panchayat Bhavan					
Paragana to Paragana Margam					
tola under F.D.R/2021-22					
Authority - Vrde E-E Lt. No 1631 dt 7-7-21					
Agency -					
Date of measurement					
Date of entry -					

Worked on (1) Const. of embankment with soil etc - all complete job					
$8 \times (5.0 + 7.50) / 2 \times (1.00 + 1.50) / 2 = 62.50 \text{ m}^3$					
$6 \times (4.0 + 4.0) / 2 \times (0.60 + 1.00) / 2 = 19.20 \text{ m}^3$					
$21 \times (6.0 + 13.50) / 2 \times (2 + 3) / 2 = 511.875 \text{ m}^3$					
$10 \times (5.0 + 8.75) / 2 \times (1.0 + 1.5) / 2 = 85.938 \text{ m}^3$					
$(30 + 15) \times (2.0 + 4.438) / 2 \times (1.75 + 1.50) / 2 = 235.371 \text{ m}^3$					
$(20 + 30 + 15) \times (5.0 + 9.875) / 2 \times (1.50 + 1.75) / 2 = 906.445 \text{ m}^3$					
$(20 + 30) \times (2 + 4.625) / 2 \times (1.50 + 2) / 2 = 695.625 \text{ m}^3$					
$(4 \times 30 + 25) \times (2.0 + 5.75) / 2 \times (2.0 + 3.00) / 2 = 1404.688 \text{ m}^3$					
$(5 \times 30) \times (2.0 + 5.375) / 2 \times (2.0 + 2.50) / 2 = 746.719 \text{ m}^3$					
Continuation Total 4668.36 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① Const of embankment					
with soil etc - all					
4668.36 M ³ (V-TMB P 1/1)					
@ Rs 173-21/4 - Rs 808607-					
② Carriage of soil by					
tractor etc - all					
4668.36 M ³ (V-TMB P 2/2)					
@ Rs 210-37/4 - Rs 982083-					
③ P/V & placing sand					
bags etc - - all -					
15987 bags (V-TMB P 2/3)					
@ Rs 38-03/bag - Rs 607986-					
④ P/V bamboo piles etc					
all complete job					

⑤ S/FIF bamboo runner etc - - all complete 932.40 M (V-TMB P 2/5) @ Rs 30-87/M - Rs 28783-					
⑥ P/V & laying brick bats etc - all complete 796.44 M ³ (V-TMB P 3/6) @ Rs 2168-72/13 - Rs 1716412-					
Total Rs 4297004=					
Add. GST @ 12% (H) Rs 515640=					
Add. L.C @ 1% (H) Rs 42970=					
Add S. Fee					
① Soil 4668.36 M ³ @ Rs 3-478/13 - Rs 16237=					
Total Rs 4871858=					

