

Schedule XLV-Form No. 134

Restoration of Road from Pulkaha Bazaar to
Ankori via Kun Kun Devi + 2 School side of
~~Jagdish Jodha house~~ DIVISION

NARPATGANJ SUB-DIVISION

MEASUREMENT BOOK

112/2021-22

6/8/20
30/7/21

30/7/21

कार्यपालक अभियंता
ग्राहीण कार्य विभाग
कार्य प्रमण्डल फारविसगंज

30/7/21

Sch. XLV—Form No. 134

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

No. 112-

खरानेर

Name of Officer

1

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

This image shows a blank, aged, cream-colored page, likely an endpaper or flyleaf of a book. The paper has a slightly textured appearance with some minor discoloration and a small dark spot near the top center. The left edge of the page shows the binding of the book.[illegible]

2000

$$(2.4 + 3.0 + 2.2)$$

[illegible]

$$2.4 + 3.0 + 2.5$$

--	--	--	--	--

Scanned with CamScanner

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					
Restoration of Road					
from Fulkaha					
Rasga to Amroori					
via Kyn. Kyn devi + 2					
School side					
of Jagdish					
Yadav house					
Agency—					
Departmental					
Authority—					
EE RWA Forbeggam					

Chargeable head 2245 FTR

① Filling of
Local sand
— do all Comp

$$1 \times 25 \text{ m} \times \left(\frac{7.5 + 6.5}{2} \right) \text{ m}$$

$$\times \left(\frac{2.4 + 3.0 + 2.5}{3} \right) \text{ m} = 460.83 \text{ m}^3$$

$$1 \times 55 \text{ m} \times \left(\frac{7.5 + 6.5}{2} \right) \text{ m}$$

$$\times \left(\frac{2.4 + 3.0 + 2.5}{3} \right) \text{ m} = 1013.83 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x29mx (7.5+6.5) 2					
x (1.5+2.5+1.4) 3					
					365.40 ³
					1840.07m ³

(2) Labour for cutting
62mm to 75mm
dia bamboo
Piles to size
do all comp

$$2 \times 25 \times 3 \times 4m = 600m$$

$$2 \times 55 \times 3 \times 3m = 990m$$

$$2 \times 29 \times 3 \times 3m = 522m$$

2112m

(3) Labour for
fitting and
fixing 62mm
to 75mm dia
bamboo runners
in position
do all
comp

$$2 \times 25m \times 3 = 150m$$

$$2 \times 55m \times 3 = 330m$$

$$2 \times 29m \times 3 = 174m$$

Continuation

654m

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Supplying of EC bag, filling of local sand stitching and placing in position as per the direction of Engineer in charge do					

$$2 \times 25 \text{ m} \times \left(\frac{1.2 + 1.5}{2} \right) \text{ m}$$

$$\times \left(\frac{2.4 + 3.0 + 2.5}{3} \right) \text{ m}$$

$$= 177.75 \text{ m}^3$$

$$2 \times 55 \text{ m} \times \left(\frac{1.2 + 1.5}{2} \right) \text{ m}$$

$$\times \left(\frac{2.4 + 3.0 + 2.5}{3} \right) \text{ m}$$

$$= 391.05 \text{ m}^3$$

$$2 \times 29 \text{ m} \times \left(\frac{1.0 + 1.5}{2} \right) \text{ m}$$

$$\times \left(\frac{1.5 + 2.5 + 1.4}{3} \right) \text{ m}$$

$$= 130.50 \text{ m}^3$$

$$699.30 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF - 699.30m ²
total no of cc bag					
					= 699.30 x 35315 = 24696 bag
(5) Supply, laying and carriage of hume pipe 1000mm dia HPC all comp					
					2 x 3 x 2.5 m = 15m

18/8/21					
22					
(6) Supply and Carriage of brick beds at all comp					
					1 x 14m x 5m x 0.2m = 14m ³
					1 x 5m x 5m x 0.2m = 5m ³
					1 x 29m x 5m x 0.2m = 29m ³
					69m ³
18/8/21					
22					
Re					
18/08/21					
AE					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract glass</u>					
(1) Filling of local sand obtained from river bed - do all comp					
1840.07m ² vide tmBP (2)					
@ 629.77/m ²					
RS-1,15,514/-00					
(2) Labour for cutting 62mm					

to 75mm dia bamboo piles - do all comp					
2112m vide tmBP (2)					
@ 75.86/m					
RS-1,60,213/-00					
(3) Labour for fitting and fixing 62mm to 75mm dia bamboo piles - do all comp					
654m vide tmBP (2)					
@ 40.06/m					
RS-26,194/-00					

Continuation

RS 13,41,553/-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Supplying of E.C. lang. d. 24696 Nos vide m.B.P. (4) @ 37.35/eqm Rs. 922,306.20					
(5) Supplying and carriage of brick bars d. 69.00 cm vide m.B.P. (4) @ 1831.91/m ³ Rs. 127,782.20					
(6) Supply laying and carriage of 100mm dia H.P.C. d. all cut 15m vide m.B.P. (4) @ 5251.25/m					

Rs. 78,769.20
24,70,410.20
Add 12% GST @ 2,96,449.20
Rs. 27,66,859.20

18/8/21
22

18/08/21
A.E.

DA
228
Clear
18/08/21