

MM 954 - (SC)

Schedule XLV-Form No. 134

5029 से मन्वारेण्डे डर

SIWAN OF DIVISION

सिखारण्डे SUB-DIVISION

Measurement Book

2227

संवेदन:- गुड रिट

प्रमाणित किया जाता है की
 इस माप प्रकृति में मरिग
 द्वारा प्रिन्टेड कुल 1000 मी
 पन्ने है यह माप प्रकृति में
 पक्का हुआ वर्ग सहायक
 अधिकारी द्वारा जारी किया
 जाने और प्रकृति में
 गण से निर्गत किया जाता है

31/1/21
 EXECUTIVE ENGINEER
 R. W. D. WORKS DIVISION
 SIWAN-1

31/1/21

Received this 4/12 to Mr. Ramesh
 for handover of the work
 Siwan-1

31/1/21

SIWAN-1 DIVISION

खिसवा SUB-DIVISION

Measurement Book

No. 2227

Name of Officer _____

Date of first entry _____

Date of last entry _____

INDI

Name
 Situa work-
 Age by which work is executed-
 Date of measurement-
 No. and date of agreement.
 (These four lines should be repeated at the commence-
 ment of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

1st on A/c Bill

Name of Work - 5020 Jo
Mubarakpur
under Muzay (SC)

Name of Agency - Smt
Guddu Kumar Singh
At-Kahimpar Manthi Saran
Dist - Chapra

Agreement No - 1205BD/2020-21
Agreement Value - 6548557 =
Date of Work order - 12-9-20
Date of Completion - 19/3-21
Date of measurement - 4-3-22
Date of Entry - 4-3-21

Record Entry

① clearing and
removal of
land inclusion

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 x 5 x 30m x 2.5m					750m ²
2 x 5 x 30m x 2.5m					750m ²
2 x 5 x 30m x 2.5m					750m ²
2 x 5 x 30m x 2.5m					750m ²
					3000m ²
Header		3000			
		10000			0.30 Ha

(2) Construction
of Subgrade
earthwork with
approved
material obtained

From borrow pits					
CH = 0.000 km					
5 x 30m x 5.5m x 0.30					247.5m ³
5 x 30m x 5.5m x 0.30					247.5m ³
					495m ³

(3) Excavation for
roadway in soil
Box Cutting

CH = 0.350 to 0.650					
5 x 30m x (4.05-3) x 0.10					15.75m ³
5 x 30m x (4.05-3) x 0.10					15.75m ³
					31.5m ³

(4) Construction
of granular

Continuation

[illegible]

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
graded material					
CH - 0.00 KM					
5 x 30m x 4.05m x 0.20m					121.5m ³
5 x 30m x 4.05m x 0.20m					121.5m ³
CH - 0.350 to					
5 x 30m x 4.05m x 0.10m					60.75m ³
5 x 30m x 4.05m x 0.10m					60.75m ³
					364.5m ³

Recd
15/3/22
JE

Next Entry - 26-3-22

Providing laying
spreaders

and compact					
Stone aggregates					
WBM and - 3					
5 x 30m x 3.75m x 0.075					42.18m ³
5 x 30m x 3.75m x 0.075					42.18m ³
5 x 30m x 3.75m x 0.075					42.18m ³
5 x 30m x 3.75m x 0.075					42.18m ³
					168.72m ³

(2) Providing and

fixing MMS

information sign

board with logo

Sign board - 2 Nos

Continuation

Recd
26/3/22
JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Isolation A/C Bldg</u>					
<u>Abstract of cash</u>					
(1/3) <u>cleaning and</u>					
<u>curb and road</u>					
<u>land including</u>					
<u>city wide TMBP item</u>					
<u>0.30 Hect @ 2351.133.76/H</u>					<u>15340</u>
(2/6) <u>construction of</u>					
<u>subgrade earth</u>					
<u>work approved</u>					
<u>material obtain</u>					
<u>city wide TMBP item</u>					
<u>495m² @ 176.86/m²</u>					<u>87546 =</u>
(3/4) <u>Excavation for</u>					
<u>roadway in</u>					
<u>soil box cutting</u>					
<u>city wide TMBP item</u>					
<u>31.5m² @ 874.16/m²</u>					<u>2336 =</u>
(4/7) <u>construction</u>					
<u>of granular</u>					
<u>sub base by</u>					
<u>providing well</u>					
<u>graded material</u>					
<u>city wide TMBP item</u>					
<u>+ TMBP item</u>					

Continuation

