

F.D.R.-2021. अन्नगोन फारविषयगोअ प्रखंड में
रवणारयपुर ये नोनिया डोआ पण सभासदरयुर
आवे।

Schedule XLV-Form No. 134

80

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

मापिउदनासरेया-13/2021-22

प्रमाणित किया जाता है कि इस
मापी पुस्तक में सुक्रित रूप से पन्ने हैं
जो श्री चन्द्रशेखर सिंह सहायक
अभियन्ता ग्रामीण कार्य विभाग कार्य
अपर प्रमंडल फारबिसगंज के नाम
से निर्गत किया जाता है।

हंदे
31/7/21

30/7/21

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
अपर प्रमंडल फारबिसगंज

30/7/21

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 14.

2021-22

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work— Restoration of road					
from Khawaspur to Nuniya to Ja					
Agency— DEPT.					
Authority— E.E. RWD for besgami					
Ch— Head— 2245 FDR					
Date of Entry—					
Work down—					
① Provide filling of local sand					
— 40 — all —					
$16.00 \times \frac{6.5+4.5}{2} \times \frac{2.5+3.5+2.8}{3} = 316.80$					
$54.00 \times \frac{6.5+4.5}{2} \times \frac{1.5+2.5+2.8}{3} = 673.20$					
$16.00 \times \frac{6.5+5.8}{2} \times \frac{2.5+3.5+2.8}{3} = 354.24$					
$47.00 \times \frac{6.5+4.5}{2} \times \frac{1.5+2.5+2.8}{3} = 499.77$					
					1844.01
② Provide labour for cutting 62mm to 75mm dia bamboo piles — 40 —					
$2.00 \times 16.00 \times 3.00 \times 3.00 = 288.00$					
$2.00 \times 54.00 \times 3.00 \times 3.00 = 972.00$					
$2.00 \times 16.00 \times 3.00 \times 3.00 = 288.00$					
$2.00 \times 47.00 \times 3.00 \times 3.00 = 846.00$					
					2394.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ Provi clay labour for fitting & fixing 62MM to 75MM dia bamboo Runners					
	2.00	16.00	3.00		96.00
	2.00	54.00	3.00		324.00
	2.00	16.00	3.00		96.00
	2.00	47.00	3.00		282.00
					798 M
④ supplying at Ec bags, fitting at local sand do all					
	2.00	16.00	$\frac{0.8+0.5}{2}$	$\frac{2.5+3.5+2.8}{3}$	= 61.01
	2.00	54.00	$\frac{0.6+0.8}{2}$	$\frac{1.5+2.5+2.8}{3}$	= 171.36
	2.00	16.00	$\frac{0.6+0.8}{2}$	$\frac{2.5+3.5+2.8}{3}$	= 50.77
	2.00	47.00	$\frac{0.8+0.5}{2}$	$\frac{1.5+2.5+1.8}{3}$	= 118.13
					401.27
					$253.45 \times 35.915 = 14171.200$
⑤ supply and carriage of bricks half do all					
	70.00	5.00	0.15		= 52.50
	54.00	4.00	0.15		= 32.40
	16.00	4.00	0.15		= 9.60
	63.00	4.50	0.15		= 42.53
					137.03 m ³
⑥ supply laying and carriage 1000MM dia HP do all					
	1.00	3.00	2.50		= 7.50 M

Continuation
 $1.00 \times 3.00 \times 2.50 = 7.50 M$
 $15.00 M$


[Handwritten signatures and dates]
 15/8/21
 31/11/21

3
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT of work :-					
(1) River Local Sand :-					
1849.01 Page (1) & Item (1)					
@ 627.77					Rs. 1157614.94
(2) M & L bamboo Piles :-					
2394.00 M Page (1) & Item (1)					
@ 75.86					Rs. 1,81,605.49
(3) M & L for bamboo Runners :-					
798.2 M Page (1) & Item (2)					
@ 40.00					Rs. 31,968.34
(4) Supplying of EC Bag :-					
14171.00 Bags Page 2 Item (4)					
@ 37.35					Rs. 529239.17
(5) Supplying & Carriage of brick bats :-					
137.03 ~ 3 Page (2) Item (5)					
@ 1851.91					Rs. 253758.46
(6) Supply, Laying & Carriage of 1st time Pipe :-					
15 M Page (2) Item (6)					
@ 5251.25					Rs. 78768.69
Total =					Rs. 2232955.00
Add 12 % GST					= Rs. 267955.00
Grand Total =					Rs. 2500910.00

Continuation





DAP
 C&P
 Clerk
 31/1/17