

निरीक्षण प्रतिवेदन

अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल पूर्णियाँ के पत्रांक 1361 दिनांक 20.11.2021 में दिये गये निर्देश के आलोक में दिनांक 30.11.2021 से दिनांक _____ तक ग्रामीण कार्य विभाग, कार्य अंचल पूर्णियाँ अन्तर्गत ग्रामीण कार्य विभाग, कार्य प्रमंडल पूर्णियाँ, में कसबा, जलारसगढ़, श्रीनगर के नगर एवं पूर्णियाँ पूर्व प्रमंडल के वर्ष 2021 की बाढ़ से निम्नलिखित क्षतिग्रस्त पथों के Temporary Restoration कार्य के स्थल का निरीक्षण किया गया एवं इन कार्यों को प्राक्कलन के अनुरूप पाया गया। कार्य की वर्तमान स्थिति संतोषजनक है एवं पथ इस स्थल पर मोटरबल है।

Block - Kasba

Sl. No	Division	Road Name	Road Status	Length (In Km.)	Estimated Cost for Restoration (In Lakh)	Remarks
1	2	3	4	5	6	7
1	Purnea	Basantpur PMGSY Path To Harijan Tola Basantpur Dogachhi	Completed	1.878	7.490 7.609	RESTORATION WORK COMPLETED
2	Purnea	Repair of road from Kasba to Garua	Completed	12.600	1.174	RESTORATION WORK COMPLETED
3	Purnea	Kapsulbari to Dhar Tola Damdama	Completed	2.000	16.730	RESTORATION WORK COMPLETED
4	Purnea	Jalkar PMGSY Path to Kharaiya	On Going	2.085	13.247	RESTORATION WORK COMPLETED
5	Purnea	Dhankhania Ghat Giyanganj PMGSY Road - Bathan Cock RCD Road	Completed	6.940	2.723	RESTORATION WORK COMPLETED

[Signature]
11/12/21

कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा, कसबा

[Signature]
08/12/21


सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल, कसबा

[Signature]
08/12/21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल पूर्णियाँ

[Signature]
08/12/21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल कटिहार



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILD PROJECT REPORT FOR MOTRABLE REPAIRING OF ROAD

F.D.R. PART - MOTRABLE RESTORATION

JALKAR PMGSY PATH TO KHARAIIYA

DETAILED ESTIMATE OF F.D.R. MOTRABLE REPAIRING ROAD

ROAD LENGTH	0 TO 2085	
DISTRICT	PURNEA	
BLOCK	KASBA	
DIVISION	PURNEA	
TOTAL LENGTH OF ROAD	2.085	KM
TOTAL COST OF F.D.R. PART - A	Rs. 11.138	Lacs
ADD G.S.T @ 12%	Rs. 1.337	Lacs
ADD Labour Cess @ 1%	Rs. 0.111	Lacs
ADD Seigniorage Fee @ 10%	Rs. 0.661	Lacs
TOTAL COST OF RESTORATION WORK In Rs.	Rs. 13.247	Lacs

SUBMITTED BY
The Executive Engineer,
Works Division, Purnea

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : JALKAR PMGSY PATH TO KHARAIYA
DISTRICT PURNEA
DIVISION PURNEA
BLOCK KASBA
LENGTH OF ROAD (IN KM) 2.085

Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	EARTH WORK	5.507
2	HUME PIPE	0.000
3	BRIKCK BAT	0.000
4	SAND BAGS	5.631
5	BAMBOO WORK	0.000
6	STEEL DRUM SHEET	0.000
TOTAL COST OF PROJECT =		11.138
Add G.S.T. @ 12%		1.337
Add Labour Cess @ 1%		0.111
Add Seigniorage Fee @ 10%		0.661
Total Cost of Restoration Work =		13.247

[Signature]
14/11/21

J.E.
RWD

[Signature]
14/11/21
A.E.
RWD

[Signature]
14/11/21
E.E.
RWD

*Provisional Technical Sanction for Rs 13.247 lacs
 i.e. Rupees Thirteen lacs twenty four thousand seven hundred and forty seven.*

[Signature]
10/11/21

JALKAR PMGSY PATH TO KHARAIYA

Sl. No.	SDB SL. NO.	MORD Ref. No.	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	Amount (In Rs.)
1	3.3	301.5	EARTH WORK								
			Construction of Embankment with approved material obtained from borrow pits with a lift upto 1.5 m transporting to site, spreading grading to required slope and compacting to meet requirement of Table 300.1 and 300.2 with a lead of 1000 m as per Technical								
			C/O To ANNEXURE "B"								
				Cum					1509.47		
									1509.47	364.81	550669.75
2	10.7.40 WRD		Labour for Sand filling in Cement Bag, swing and laying materilas.								
			1*560*(0.50+2.0)/2*(1.0)						700.00		
			1 Sand Bag = 0.034 Cum Sand	Bag					20588.000	27.350	563081.80
										Total Cost fo Flood Protective work (In Rs.) =	1113751.55
										Total Cost fo Flood Protective work (In Lakh) =	11.138

Row 8/2/21
4/11/21
JE.

14/11/21
A.E.

14/11/21
E.E.

JALKAR PMGSY PATH TO KHARAIYA
ANNEXURE "B"

Sl. No.	Chainage At (Mtr.)	NO.	Length (in mt.)	Top Width (in mt.)	Top Width + Bottom Width / 2	Height (in mt.)	Qty. (in Cum)	Remarks
575		1	30.00	(1.40+1.60)/2	(1.50+2.75)/2	(1.30+1.20)/2	79.69	
		1	30.00	(1.50+1.75)/2	(1.63+2.90)/2	(1.20+1.35)/2	86.64	
		1	30.00	(1.20+1.60)/2	(1.40+2.68)/2	(1.25+1.30)/2	78.03	
		1	30.00	(1.40+1.50)/2	(1.45+2.75)/2	(1.20+1.40)/2	81.90	
		1	30.00	(1.60+1.70)/2	(1.65+3.0)/2	(1.30+1.40)/2	94.16	
		1	30.00	(1.50+1.35)/2	(1.43+2.78)/2	(1.50+1.20)/2	85.25	
		1	30.00	(1.50+1.60+1.40)/3	(1.50+2.75)/2	(1.20+1.30)/2	79.69	
		1	30.00	(1.50+1.40)/2	(1.45+2.80)/2	(1.50+1.20)/2	86.06	
		1	30.00	(1.35+1.75)/2	(1.55+2.75)/2	(1.10+1.30)/2	77.40	
		1	30.00	(1.40+1.50)/2	(1.45+2.70)/2	(1.20+1.30)/2	77.81	
		1	30.00	(1.50+1.65)/2	(1.58+2.98)/2	(1.50+1.30)/2	95.76	
		1	30.00	(1.70+1.65)/2	(1.68+2.78)/2	(1.20+1.0)/2	73.59	
		1	30.00	(1.50+1.85)/2	(1.68+3.05)/2	(1.35+1.40)/2	97.56	
		1	30.00	(1.65+1.40)/2	(1.53+2.98)/2	(1.25+1.65)/2	98.09	
		1	30.00	(0.85+1.65)/2	(1.25+2.60)/2	(1.20+1.50)/2	77.96	
		1	30.00	(1.20+1.65)/2	(1.43+2.50)/2	(.95+1.20)/2	63.37	
		1	30.00	(1.50+1.30)/2	(1.40+2.68)/2	(1.20+1.35)/2	78.03	
		1	30.00	(1.20+1.85)/2	(1.53+2.25)/2	(0.60+0.85)/2	41.11	
		1	20.00	(1.35+1.65)/2	(1.50+2.83)/2	(1.20+1.45)/2	57.37	
Total=							1509.47	

[Signature]
14/11/21

J.E

[Signature]
14/11/21

A.E.

[Signature]
14/11/21

E.E.