

MB No-142

# Schedule XLV-Form No. 134

*Pyraea*

**DIVISION**

*Takelgerh*

**SUB-DIVISION**

**MEASUREMENT BOOK**

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars       | Details of actual measurement                                                                                                |    |    |    | Contents of area |
|-------------------|------------------------------------------------------------------------------------------------------------------------------|----|----|----|------------------|
|                   | No.                                                                                                                          | L. | B. | D. |                  |
| Head—             | FDR/104-22                                                                                                                   |    |    |    |                  |
| Name of work—     | Restoration of work from Jalalgarh (NH57) to Gakurga village                                                                 |    |    |    |                  |
| Block—            | Jalalgarh                                                                                                                    |    |    |    |                  |
| Authority—        | EE. RWD                                                                                                                      |    |    |    |                  |
| Work Division     | Purnea                                                                                                                       |    |    |    |                  |
| Agency—           | Departmental                                                                                                                 |    |    |    |                  |
| Record Entry Date | * / /                                                                                                                        |    |    |    |                  |
| ①/1               | Pro. Bricks Bat. singly spreadly laying compact with CI Hammer                                                               |    |    |    |                  |
| CH—               | $1 \times 30.00 \times \left( \frac{2.60 + 2.40}{2} \right) \times \left( \frac{0.30 + 0.50}{2} \right) = 30.00 \text{ m}^3$ |    |    |    |                  |

Continuation

| Particulars                                                         | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                     | No.                           | L. | B. | D. |                  |
| $1 \times 30.10 \times \left( \frac{2.10 + 2.30 + 2.50}{3} \right)$ |                               |    |    |    |                  |
| $\times \left( \frac{0.30 + 0.55}{2} \right) = 29.33 \text{ m}^2$   |                               |    |    |    |                  |
| $1 \times 7.50 \times \left( \frac{2.60 + 3.10 + 2.90}{3} \right)$  |                               |    |    |    |                  |
| $\times \left( \frac{0.55 + 0.45}{2} \right) = 10.75 \text{ m}^2$   |                               |    |    |    |                  |
| $1 \times 15.10 \times \left( \frac{2.60 + 2.40 + 2.50}{3} \right)$ |                               |    |    |    |                  |
| $\times \left( \frac{0.50 + 0.35}{2} \right) = 15.94 \text{ m}^2$   |                               |    |    |    |                  |
| $1 \times 24.00 \times \left( \frac{2.40 + 2.50 + 2.60}{3} \right)$ |                               |    |    |    |                  |
| $\times \left( \frac{0.45 + 0.30}{2} \right) = 21.97 \text{ m}^2$   |                               |    |    |    |                  |
| $1 \times 2.40 \times \left( \frac{3.00 + 2.90 + 2.70}{3} \right)$  |                               |    |    |    |                  |

|                                                                    |  |  |  |  |  |
|--------------------------------------------------------------------|--|--|--|--|--|
| $\times \left( \frac{0.55 + 0.30}{2} \right) = 2.92 \text{ m}^2$   |  |  |  |  |  |
| $1 \times 6.10 \times \left( \frac{1.80 + 1.60 + 1.90}{3} \right)$ |  |  |  |  |  |
| $\times \left( \frac{0.30 + 0.45}{2} \right) = 4.04 \text{ m}^2$   |  |  |  |  |  |
| $1 \times 5.30 \times \left( \frac{2.90 + 3.10 + 2.95}{3} \right)$ |  |  |  |  |  |
| $\times \left( \frac{0.40 + 0.35}{2} \right) = 5.86 \text{ m}^2$   |  |  |  |  |  |
| $1 \times 3.60 \times \left( \frac{2.60 + 2.40 + 2.70}{3} \right)$ |  |  |  |  |  |
| $\times \left( \frac{0.30 + 0.40}{2} \right) = 3.23 \text{ m}^2$   |  |  |  |  |  |
| $1 \times 4.90 \times \left( \frac{2.90 + 2.70}{2} \right)$        |  |  |  |  |  |
| $\times \left( \frac{0.35 + 0.30}{2} \right) = 5.15 \text{ m}^2$   |  |  |  |  |  |
| $1 \times 4.10 \times \left( \frac{2.90 + 3.10 + 2.95}{3} \right)$ |  |  |  |  |  |
| $\times \left( \frac{0.45 + 0.35}{2} \right) = 4.97 \text{ m}^2$   |  |  |  |  |  |

Continuation

Total

134.96 m<sup>2</sup>

Sch. XLV—Form No. 134

| Particulars                                                         | Details of actual measurement |    |    |    | Contents of area     |
|---------------------------------------------------------------------|-------------------------------|----|----|----|----------------------|
|                                                                     | No.                           | L. | B. | D. |                      |
| (1/2) Cent. of G.S.B. by<br>boundary well gradual<br>material — 1/2 |                               |    |    |    |                      |
| CH—                                                                 |                               |    |    |    |                      |
| 1x 30.00 x 5.40 x 0.20 =                                            |                               |    |    |    | 32.40 m <sup>3</sup> |
| 1x 30.00 x 5.50 x 0.20 =                                            |                               |    |    |    | 33.00 m <sup>3</sup> |
| 1x 17.50 x 5.50 x 0.200 =                                           |                               |    |    |    | 19.25 m <sup>3</sup> |
| Total =                                                             |                               |    |    |    | 84.65 m <sup>3</sup> |
| 20/10/21                                                            |                               |    |    |    |                      |
| 20/10/21                                                            |                               |    |    |    |                      |

Abstract of cost

(1/1)

Pro. Brick Bath similarly  
spreading laying Compactly  
with C.I. Hammer — 1/1

134.96 m<sup>3</sup> used T.H.B.P (1)② ₹ 1941.88/m<sup>3</sup>

₹ 262076.10

(2/2)

Cent. of G.S.B. by  
boundary well gradual  
material — 1/2

84.65 m<sup>3</sup> used T.H.B.P (3)② ₹ 3002.67/m<sup>3</sup>

₹ 254176.10

Continuation

CB-₹ 516252.10

Continuation