

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
<u>1st on A/C Bill</u>					
Name of Work - Construction of Road					
from Kali prasad to Khawaspur					
(Under MR 3054)					
N/A :- Rohit Kumar Singh					
Agreement No - 33 / MDD / 2020-2021					
Date of Start - 4-12-2020					
Date of Comp - 3-9-2021					
Actual Date of Comp - 28-3-2022					
Date of Entry :- 28-3-2022					

Details of Item					
① Clearing and grubbing Road					
land (By manual means)					
part - I					
CH - 0 to 1200 m					
40 X	30.00	X 2 X	1.00	=	2400.00 m ²
CH - 1200 to 1238 m					
gap for Bridge					
CH - 1238 to 1485 m					
8 X	30.00	X 2 X	1.00	=	480.00 m ²
1 X	7.00	X 2 X	1.00	=	14.00 m ²
part - II					
CH - 0 to 1590 m					
53 X	30.00	X 2 X	1.00	=	3180.00 m ²

(Continuation) Total = 6074.00 m²

= 0.60 Hect

Sch. XLV-Form No. 134

Sch. XLV-Form No. 154					Contents or area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Clearing and grubbing					
Road land (By manual means)					
Qty vide HB No. 497, page-1					
0.60 Hac @ 50434 = 16/Hac — Rs 30260 = 00					
② Construction of Sub grade					
and earthen Shoulder — do —					
Qty vide HB No-497, page-2					
1107.05 m ³ @ 176 = 81/m ³ — Rs 195738 = 00					
③ Construction of granular					
Sub-base by providing well					
graded — do — —					
Qty vide HB No-497, page-4					
84.44 m ³ @ 1024 = 83/m ³ — Rs 86537 = 00					
④ providing WBM in - II (By					
Mechanical means)					
Qty vide HB No-497, page-5					
95.05 m ³ @ 1563 = 25/m ³ — Rs 148587 = 00					
⑤ providing WBM in III					
(By Mechanical means)					
Qty vide HB No-497, page-6					
191.43 m ³ @ 1515 = 09/m ³ — Rs 290034 = 00					
⑥ providing and applying					
primer Coat with Bitumen					
emulsion — do —					
Qty vide HB No 497, page-8					

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
2552.95m ² @ 45 = 26/m ² — P1					115547 =
⑦ patch work over WDM					
using mix Seal surface					
for Bituminous and existing					
cc pavement					
Qty vide HD No-497, page 8					
2552.95m ² @ 168.84/m ² — P1					431040 =
⑧ providing and applying					
tack coat with Bituminous					
emulsion — do —					
Qty vide HB No-497, page 10					
14028.5m ² @ 15239/m ² — P1					215900 =
⑨ providing and Laying Semi					
dense Bituminous Concrete with					
100-120 TPH — do —					
Qty vide HB No-497, page 11					
286.82m ³ @ 8770 = 27/m ³ — P1					2515489 =
⑩ providing and fixing Logo					
of Maintenance protect					
Qty vide HB No-497, page 11					
2 Nos @ 10592 = 15/No — P1					21184 =
Total Rs					4050316 =
Add 12% Crst — P1					486038 =
Add 1% Labour cost — P1					40503 =
Net Rs					4576857 =

17/4/2022
J.B. (Continuation)

13/4/22
AC