

Name of Work - **1**

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
Ist on A/C Bill					
Name of work:- Construction of					
Road from Ghogha Sonhaua main					
Road to Sonudih					
(Under MR 3054 Scheme)					
N/A :- Rohit Kumar Singh					
Agreement No- 33 /SBD/2020-2021					
Date of start - 4-12-2020					
Date of Comp- 3-9-2021					
Actual date of Comp- 28-3-2022					

Date of Entry :- 28-3-2022

Details of Item

① Clearing and grubbing
Road Land (By manual
means)

Ch. 0 to 27 ~

(Construction By RCD)

Ch- 27 to 1190 ~

$$38 \times 30.00 \times 2 \times 1.00 = 2280.00 \text{ m}^3$$

$$1 \times 23.00 \times 2 \times 1.00 = 46.00 \text{ m}^3$$

$$\text{Total} = 2360.00 \text{ m}^3$$

$$= 0.23 \text{ Hac}$$

② Construction of Irrigation

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Clearing and grubbing					
Road land (by manual means)					
Qty vide HB No-491, page 1					
$0.23 \text{ Hac} @ 51133 = 76/\text{Hac} - Rs 11760 = \infty$					
② construction of granular					
Sub-base by providing well					
graded — do —					
Qty vide HB No-491, page 3					
$62.22 \text{ m}^3 @ 1234 = 51/\text{m}^3 - Rs 79922 = \infty$					
③ providing WBM work (By					
Mechanical means)					
Qty vide HB No-491, page 5					
$49.87 \text{ m}^3 @ 2091 = 29/\text{m}^3 - Rs 104293 = \infty$					
④ providing WBM work (By					
Mechanical means)					
Qty vide HB No-491, page 7					
$60.77 \text{ m}^3 @ 1933 = 00/\text{m}^3 - Rs 117468 = \infty$					
⑤ providing and applying					
primer coat with Bitumen					
emulsion — do —					
Qty vide HB No-491, page 9					
$809.89 \text{ m}^2 @ 45 = 63/\text{m}^2 - Rs 36955 = \infty$					
⑥ patch work over WBM					
using mix seal surface for					
Bituminous and existing CC pavement					

(Continuation)

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Qty vide HB No-491, page-9					
$809.89 \text{ m}^2 \div 17.9 = 37/\text{m}^2$ — R					145270 =
① providing and applying tack coat with Bituminous emulsion					
Qty vide HB No-491, page-11					
$5180.98 \text{ m}^2 \div 15 = 51/\text{m}^2$ — R					80357 =
② providing and laying Semi dense Bituminous Concrete with					
100-120 TPH — do —					
Qty vide HB No-491, page-13					
$109.20 \text{ m}^3 \div 9091 = 86/\text{m}^3$ — R					992831 =
③ providing and fixing Logo of Maintenance project					
Qty vide HB No-491, page-13					
2 Nos @ $9/100 = 05/\text{No}$ — R					18200 =
					Total Rs 1587056 =
Add 12% GST — R					190447 =
Add 1% Labour cost — R					15871 =
					Net Rs 1793374 =
<i>for</i> 11-4-2022 JG					
<i>for</i> 11-4-2022 AE					

(Continuation)