

Name of work -1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
					<u>Ist on A/c Bill</u>

Name of Work: Construction

of Road from Ramsi to

(Bathani) Khemchali

(Under MR 2054 Scheme)

N/A: Rohit Kumar Singh

Agreement No - 33 MBD/2020-2021

Date of Start: 4-12-2020

Date of Completion: 3-9-2021

Actual Date of Comp.: 20-3-2022

Date of Entry: 20-3-2022

Details of item

① clearing and grubbing

Road (By manual means)

CH- 0 to 48 m

Construction By RCD

CH- 48 to 442.8 m

$$146 \times 30.00 \times 2 \times 0.50 = 4380.00 \text{ m}^3$$
$$= 0.43 \text{ Ha}$$

② Construction of granular

Sub-base by providing

well graded - do -

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Abstract of Cost

(1) clearing and grubbing-

Road Land (By manual means)

Qty Vide MB No- 446, page A

$$0.43 \text{ Hac} @ 511.33 = 76 / \text{Hac} - \text{Rs} 21988 = 00$$

(2) Construction of granular sub

base by providing well graded
material -- do --

Qty Vide MB No- 446 , page 3

$$211.89 \text{ m}^3 @ 1293 = 71 / \text{m}^3 - \text{Rs} 274124 = 00$$

(3) providing WBM (By
Mechanical means)

Qty Vide MB No- 446 , page 6

$$131.06 \text{ m}^3 @ 2110 = 24 / \text{m}^3 - \text{Rs} 276568 = 00$$

(4) providing WDM (By
Mechanical means)

Qty Vide MB No- 446 , page 10

$$232.36 \text{ m}^3 @ 1950 = 37 / \text{m}^3 - \text{Rs} 453188 = 00$$

(5) providing and applying
primer coat with Bitumen
emulsion -- do --

Qty Vide MB No- 446 , page 11

$$3098.13 \text{ m}^2 @ 45 = 57 / \text{m}^2 - \text{Rs} 141182 = 00$$

(5) patch work over WDM

using mix seal surface for

Bituminous and existing cc pavement

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Qty Vide MB No- 446, page- 12					
6466.92 m ² @ 116152 = Rs 736744.99 m ² = Rs 569180 = 00					
⑦ providing and applying tack coat with Bitumen emulsion — do —					
Qty Vide MB No- 446, page- 15					
36744.99 m ² @ 15 = 49 m ² — Rs 569180 = 00					
⑧ providing and Laying Bitumen now macadam with 100-120					
TPH — do —					
Qty Vide MB No- 446, page- 17					
681.75 m ³ @ 7075 = 69 / m ³ — Rs 4823852 = 00					
⑨ providing and laying semi dense Bituminous Concrete with 100 - 120 TPH — do —					
Qty Vide MB No- 446, page- 20					
415.84 m ³ @ 9103 = 85 / m ³ — Rs 3785745 = 00					
⑩ providing and fixing Logo of Maintenance project					
Qty Vide MB No- 446, page- 21					
2 Nos @ 9094 = 19 / Nos — Rs 18188 = 00					
Total Rs 11525538 = 00					
Add 12% Unit — Rs 1383065 = 00					
Add 1% Labour cost — Rs 115255 = 00					
Net Rs 13023858 = 00					
<i>Sd/-</i>	<i>Sd/-</i>				
11-4-2022 (Continuation)	11-4-2022				
J.E.					

11-4-2022 (Continuation)
J.E. 11-4-2022
AB