

F.D.R. २०२१- अमृतगति फार्मिक्स गंगु प्रखंड में  
शाहवाजपुर से मुशहर दोसा पन्ना में मोटरबल  
कार्य।

## Schedule XLV-Form No. 134

\_\_\_\_\_ DIVISION

\_\_\_\_\_ SUB-DIVISION

# MEASUREMENT BOOK

मापी पुस्तक संख्या-५३/२०२१-२२.

प्रमाणित किया जाता है कि इस  
मापी पुस्तक में मुद्रित रूप से पन्ने हैं  
जो श्री चन्द्रशेखर सिंह सहायक  
अभियन्ता ग्रामीण कार्य विभाग कार्य  
अवर प्रमंडल फारबिसगंज के नाम से  
निर्गत किया जाता है।

6/10/21  
30/7/21

6/10/21  
कार्यपालक अभियन्ता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल फारबिसगंज

6/10/21  
30/7/21

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

## Measurement Book

No. 53

२२२२२

Name of officer \_\_\_\_\_



Name of Work=  
 Situation of Work=  
 Agency by which work is executed=  
 Date of Measurement=  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Restoration of road					
From 2. Chugapuri to Nishadi talu					
Agency - Deptt					
Authority - P.B. PWD, Panchajanya					
a. Head - 2245 PDR					
Date of entry -					
Work done -					
INDEX					INDEX
① Providing filling at local sand					
do do do do					
2.00 X 253.00 X $\frac{0.8+1.2}{2} \times \frac{1.5+1.8+1.2}{3}$					= 506.00
1.00 X 15.00 X $\frac{6.0+5.0}{2} \times \frac{1.8+2.5+1.2}{3}$					= 162.25
					668.25 m <sup>3</sup>
② Providing labour for cutting					
42MM dia bamboo pile					do do
2.00 X 171.00 X 3.00 X 2.00					= 2052.00
③ Providing labour for lining & fixing					
62MM to 35MM					do do
2.00 X 171.00 X $\frac{0.6+1.1}{2} \times \frac{1.5+1.8+1.2}{3}$					= 1026.00
④ Supplying at P. bags, filling at local sand					do do

Continuation

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2.00 X 17.1	00 X	$\frac{0.6+1.1}{2}$	$\times \frac{1.5+1.3+1.1}{3}$		= 136.05
2.00 X 20.00 X		$\frac{1.6+1.5}{2}$	$\times \frac{1.8+2.5+1.4}{3}$		= 107.47
					543.52
3041	83 X 35.315				
					= 191.94 bags
(5) supply and carriage of bricks					
bats	do				all
4.00 X 30.00 X 3.50 X		0.15			= 15.75
1.00 X 30.00 X 5.00 X		0.15			= 22.50
					38.25 m <sup>3</sup>
(6) supply, laying and carriage of					
1000mm dia HP	do				
3.00 X 3.00 X 2.50					= 22.50 m
<div style="display: flex; justify-content: space-around;"> <div>  <p>10/8/21 JZ</p> </div> <div>  <p>10/8/21 AS</p> </div> </div>					



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
① Partially and fully loaded sand					
668.85 m <sup>3</sup> Pg ① L-①					
② 627.77/m					Rs. 41950920
③ M&L for cutting 62x10750 Bamboo Pile					
2052.00 m Pg ① L-②					do do
④ 75.86/m					Rs. 15866800
⑤ M&L for cutting 62x10750 Bamboo Pile					
1026.00 m Pg ① L-③					do do
⑥ 40.06/m					Rs. 4110120
⑦ Supply of Ec bag					do do
19194 kg Pg ② L-④					
⑧ 37.35/bag					Rs. 71689620
⑨ Supply and carrying of concrete					
38.25 m Pg ② L-⑤					
⑩ 1851.91/m					Rs. 70835200
⑪ Partially and carrying of Haul Pipe					
22.50 m Pg ② L-⑥					do
⑫ 5382.71/m					Rs. 124110.99
					Rs. 152511620
					Rs. 18301420
					Rs. 170813020

Continuation

15814  
96

DA2  
COP  
15814