

List of Incomplet Projects under PMGSY-I sanctioned during 2016-17 to 2020-21

| Sr. No. | Name of Division of | Block Name | Package No. | Sanctioned Year | Road Name / Bridge Name | Road Length (km) | Bridge Length (m)m | Sanctioned Cost (in Lakh) | Work Award Date | Completion Date | Road Length Completed Till Date | Expenditure (in Lakh) | Contractor Name | Target Completion | Reason for Pending |
|--------------------------|---------------------|--------------|-------------|-----------------|--|------------------|--------------------|---------------------------|-----------------|-----------------|---------------------------------|-----------------------|--|-------------------|---|
| Fin. Year 2016-17 | | | | | | | | | | | | | | | |
| 1 | Nawada | Nardiganj | BR25R6-02 | 2016-17 Bat-II | L073-KAHUARA TO MAYABIGHA (TRACK53) | 1.12 | 0 | 39.29 | 10/18/2017 | 10/19/2018 | 0.50 | 0.15 | BIJAY KUMAR [18 Oct 2017] | | Work stop due to private land. |
| Fin. Year 2017-18 | | | | | | | | | | | | | | | |
| 2 | Nawada | Hisua | BR25R-686 | 2020 - 2021 | Construction of RCC Bridge on the Road, T01 Kaithir Chakpar To Bhola Bigha over Dhadhai River | 0 | 58.08 | 247.28 | 2/10/2021 | 2/9/2022 | 0.00 | 75.00 | SHAIENDRA SINGH [10 Feb 2021] | 30-Jun-22 | Pile Completed. 04 No. Pier Cap & 08 Nos Shaft Completed. |
| 3 | Nawada | Hisua | BR25R-687 | 2020 - 2021 | Construction of RCC Bridge on the Road T01 To Kaharia (TRACK11) over Tilaiya River | 0 | 96.8 | 346.36 | 4/14/2021 | 4/13/2022 | 0.00 | 0.00 | PANKAJ KUMAR SO PARMANAND SINGH [14 Apr 2021] | 30-Jun-22 | Pile Completed. 06 No. Pier Cap Completed |
| 4 | Nawada | Kauakol | BR25R-688 | 2020 - 2021 | Construction of RCC Bridge (3x18.75m) with 100m Approach near Ch 225 in the Road LO78 KAUAKOL JAMUI R | 0 | 58.08 | 261.63 | 2/10/2021 | 2/9/2022 | 0.00 | 67.40 | SHAIENDRA SINGH [10 Feb 2021] | 30-Jun-22 | Pile Completed. Pile cap 4 Nos. Completed. 2 Nos Deck Slab Completed. |
| 5 | Nawada | Kauakol | BR25R-689 | 2020 - 2021 | Const. of RCC Bridge (5x18.75m) with 100m Approach near Ch. 715 in the Road LO78 Kauakole Jamui Road to Machandara (Track51) | 0 | 96.8 | 389.77 | 3/16/2021 | 3/15/2022 | 0.00 | 0.00 | REALTY ADVANCE STRUCTURE ENTERPRISES PVT LTD [16 Mar 2021] | 30-Jun-22 | Pile Completed. Pile cap 06 Completed. Deck Slab in 5 Nos. Completed. |
| 6 | Nawada | Pakri Barwan | BR25R-690 | 2020 - 2021 | Construction of RCC Bridge (1X18.75m) at Ch. 600m on the Road Lilo To Tirwa over Pyne | 0 | 19.36 | 105.65 | 2/10/2021 | 2/9/2022 | 0.00 | 57.72 | M/S MAA DURGA CONSTRUCTION [10 Feb 2021] | 30-Jun-22 | Bridge Complete, Approach Work In Progress |

Executive Engineer
RWD (W) Division
Nawada