

जाणित किया जाता है कि इस मापी पुस्तक
में मशीन के द्वारा अंकित कुल 100 एक सी
पन्ने है यह मापी पुस्तक श्री. अमित कुमार सिंह
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल 27/11/21 को निर्गत
किया जाता है।


18/06/21

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुवनी
18/06/21

Schedule XLV- Form No.- 134.

_____ DIVISION

_____ SUB-DIVISION

MEASUREMENT BOOK

No. 2609

Name of officer _____

Date of first entry _____

Date of last entry _____

1st on A/c Bill

Name of the work- CH-MR-3054/FDR
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement- 01
(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work					Temporary motorable
And Restoration from road					
Harisawara to Sahaowara under					
F.D.R - 2021-22 in Khasaudi					
Block					
Agency - Departmental					
Authority: -					E.E. R.W.D roadhubani
Date of Entry: →					08.12.2021
Item no-(D) :-					providing and
-filling Brick bats					in ditches

Including cost of Brick Bats				
And labour all complete job				
as per	-	-	-	Rs
Ch: -				
0.950KM	27.50	1.70	0.20	9.35 m ³
	1	24.30	1.55	0.225 = 8.20 "
1.250KM	1	20.80	1.55	0.15 = 4.83 "
1.350KM	1	17.80	1.60	0.25 = 7.12 "
1.45KM	1	22.10	1.60	0.25 = 8.84 "
1.60KM	1	13.10	1.75	0.25 = 5.73 "
	1	30.00	1.80	0.225 = 12.15 "
	1	21.40	1.89	0.30 = 12.13 "
				Total = 68.35 m³
			AC	JrE
			08/12/21	08/12/21

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ABSTRACT OF COST)					
Item no. ① :- proximity					
And filling brick bats in					
distances - - - - -					
- - - - - of F.L.					
Qty. vide TMB P-01					
Qty = 68.35 m ³					
@ Rs 2004.96/m ³ = Rs 1,37,039.50					
Add 12% G.S.T = Rs 16,445.00					
Add 1% L.C.E = Rs 1370.00					
Add s. fee = Rs 7054.00					
Total = 1,61,908.50					
[Signature] 08/12/21 [Signature] 08/12/21 [Signature] 08/12/21 AE					

J.F.				