

FDRU/R
Sri Anandhesh Narayan Singh

Schedule XLV-Form No. 134

Sonauli Ukh Vidyalay to Narayanpur
Dinahi path

श्रीलिंग कर्म विद्यालय सोनौली दिनाह
DIVISION

श्रीलिंग कर्म विद्यालय सोनौली
SUB-DIVISION

MEASUREMENT BOOK

1901

P/R

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(Those four lines should be repeated at the commencement of the measurements relating to each work.)

the measurements relating to each work					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Record Measurement					
Name of Work:—Permanent					
Restoration of Road damaged					
by flood 2020-21 from Soraul					
Vehh Vidhalay to Nasosampur					
Binds Path in Purnahia Block					
Agency: Sri Aurodresh Kumar Singh					
Date of Measurement:—22-6-21					
Item:—Construction of					
granular subbase with					

<u>grading - 2 material -</u>					
ch 450 to 3516M -	2X	30.00	3.75	0.10	22.50M ³
	1X	6.00	3.75	0.10	2.25M ³
3580 to 3643M	2X	30.00	3.75	0.10	22.50
	1X	3.00	3.75	0.10	1.13M ³
3810 to 3846M	1X	30.00	3.75	0.10	11.25M ³
	1X	6.00	3.75	0.10	2.25
3925 to 3974	1X	30.00	3.75	0.10	11.25
	1X	19.00	3.75	0.10	7.13M ³
4490 to 4517	1X	27.00	3.75	0.10	10.13
4620 to 4652	1X	32.00	3.75	0.10	12.00
4840 to 4868	1X	28.00	3.75	0.10	10.50
5230 to 5245	1X	15.00	3.75	0.10	5.63
5370 to 5412	1X	30.00	3.75	0.10	11.25

Continuation
Total - 129.77M³

Sch. XLV—Form No. 134

Particulars	Details of actual measurement			Contents of
	No.	L.	B.	
	1X	12.00	3.75	4.50
				Total - 134.27 M ³
Specimen - P/L Stone aggregate				
to WBM grade - 3				
3450 to 3516 M	2X	30.00	3.75	16.88
	1X	6.00	3.75	1.69 M ³
3580 to 3643 M	2X	30.00	3.75	16.88
	1X	3.00	3.75	0.84 M
3810 to 3846 M	1X	30.00	3.75	8.44
	1X	6.00	3.75	1.69 M
3925 to 3974 M	1X	30.00	3.75	8.44
	1X	19.00	3.75	5.31
4490 to 4517 M	1X	27.00	3.75	7.59

4620 to 4652	1X	32.00	3.75	7.00 M ³
4840 to 4868	1X	28.00	3.75	7.88 M ³
5230 to 5245	1X	15.00	3.75	4.22 M ³
5370 to 5412	1X	30.00	3.75	8.44 M ³
	1X	12.00	3.75	3.38 M ³
				Total - 100.71 M ³

Kumar
22.06.2021
A.E.

Kumar
22.06.21
A.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Measurement</u>					
<u>Same Work</u>					
<u>Date of Measurement: - 26-7-21</u>					
<u>Item (1): - P/W prime Coat</u>					
<u>With bitumen emulsion.</u>					
SS ₁ -	-				
3450 to 3516 M	2 X	30.00	3.75	= 225.00	
	1 X	6.00	3.75	= 22.50	
3580 to 3648 M	2 X	30.00	3.75	= 225.00	
	1 X	3.00	3.75	= 11.25	
3810 to 3846 -	1 X	30.00	3.75	= 112.50	
	1 X	6.00	3.75	= 22.50	
3925 to 3974	1 X	30.00	3.75	= 112.50	
	-				
	1 X	19.00	3.75	= 71.25	
4440 to 4517 -	1 X	27.00	3.75	= 101.25	
4620 to 4652	1 X	32.00	3.75	= 120.00	
4840-4868 -	1 X	28.00	3.75	= 105.00	
5230 to 5245 -	1 X	15.00	3.75	= 56.25	
5370 to 5412	1 X	30.00	3.75	= 112.50	
	1 X	12.00	3.75	= 45.00	
					Total - 1342.50
<u>Item (2): - P/A Tack Coat</u>					
<u>With emulsion RS₁ -</u>					
<u>Area same as Item (1)</u>					
					Qty. = 1342.50 M
<u>Item (3): - P/W Choke</u>					
<u>graded premix surface</u>					

Continuation

Continuation

[illegible]

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
1st & final bill					
Name of Work:—Permanent Restoration of Road damaged by flood 2020-21 from Sonaul Uchh Vithalaya to Narayanpur Bindi Path in Purnahwa Block.					
Agency:—Sri Aul Shesh Kumar Singh					
Agreement No:—Feb 4/2021-22					
Date of start:—17-5-21					
Date of Completion:—16-2-22					
Date of Measurement:—2-11-21					
Item(1):—Construction of earthen shoulder with					
1000 M lead —					
B/F P—4 Stem(1)					
					Qty. = 153.68 M ³
Item(2/2):—Construction of granular subbase with grading—2 materials —					
B/F P—1 Stem(1)					
					Qty. = 134.27 M ³
Item(3/3):—P/L Stone aggregate to W B M					
Grade—3					
B/F P—2 Stem(2)					
					Qty. = 100.71 M ³
Item(4/4):—P/L prime coat					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
With bitumen emulsion SS, --					
B/F P-3 Stem (1)					
					Qty. = 1342.50 M ²
Stem (5/5): P/W Top Coat					
With bitumen emulsion RS, --					
B/F P-3 Stem (2)					
					Qty. = 1342.50 M ²
Stem (6/6): P/W close packed premix surfacing of 20 mm thick -					
B/F P-3 Stem (3)					
					Qty. = 1342.50 M ²
Stem (7/7): P/F typical					

Informatory Sign board --

Qty. = 1 No

Amur
102-11-2021
A.E.




Amur
2-11-21
A.E.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
<u>Item(1/1):-Construction of</u>					
<u>earthen shoulder with</u>					
<u>1000 M length —</u>					
<u>B/F P—5 Item 1/1</u>					
<u>Qty. = 153.68 M³</u>					
<u>@ Rs 205.20/M³ — Rs 31535.76</u>					
<u>Item(2/2):-Construction of</u>					
<u>granular subbase with</u>					
<u>proportion-2 materials —</u>					
<u>B/F P—5 Item 2/2</u>					
<u>Qty. = 134.27 M³</u>					
<u>@ Rs 2500.60/M³ — Rs 335756.00</u>					
<u>Item(3/3):-P/L stone aggregate</u>					
<u>to WBM grade-3</u>					
<u>B/F P—5 Item 3/3</u>					
<u>Qty. = 100.71 M³</u>					
<u>@ Rs 4300.00/M³ — Rs 433053.00</u>					
<u>Item(4/4):-P/A Prime Coat</u>					
<u>With emulsion SS₁</u>					
<u>B/F P—6 Item 4/4</u>					
<u>Qty. = 1242.80 M²</u>					
<u>@ Rs 46.50/M² — Rs 62426.20</u>					
<u>Item(5/5):-P/A Tack Coat</u>					
<u>With bitumen</u>					
<u>emulsion RS₁ —</u>					
<u>% Total Rs 862770.00</u>					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement		Contents of
	No.	L.	
B/F P-6 Stem 5/5			B/F R388.62710
Qty. = 1342.50 M ²			
@ Rs 16.40 / M ²			Rs 22017.00
Stem (6/6) :- P/h close graded			
premix Surfacing of			
20 mm thickness			
B/F P-6 Stem 6/6			
Qty. = 1342.50 M ²			
@ Rs 241.50 / M ²			Rs 324214.00
Stem (7/7) :- P/F typical			
informational sign board			
B/F P-6 Stem 7/7			
Qty. = 1 No			
@ Rs 9880.60 Each			Rs 9881.00
Total			Rs 1218882.00
Add 1% for Labour			Rs 12189.00
Add 12% for GST			Rs 146266.00
Add Signiorage fee			Rs 16058.00
Total			Rs 1393395.00
 Kumar 02-11-2021 A.D.			 J.E. 02-11-21
 J.E. 02-11-21			

Continuation