

FD-2245 / विनियम - 2021-22
Schedule XLY-Form No. 134

एवं अतिवृष्टि में क्षतिग्रस्त घर के मर मरि कार्य
HOUSE OF SORBIT LAL TO CHOWK VIA HOUSE OF

NATIR. ARARIA DIVISION

ARARIA SUB-DIVISION

MEASUREMENT BOOK

2376

प्रमाणित किया जाता है कि इसका
कुल में मंगीन द्वारा अंकित
कुल - 50 (पचास) पन्ने हैं, तथा
यह मापी कुल श्री अरविन्द
कुल दास, 2030, कलकत्ता
पुस्तक. अरविन्द के नाम से
निर्गत किया जाता है

[Signature]
Executive Engineer
RWD (Works) Division
Araria
[Signature]
01/7/21

Schedule PLV-Form No. 134

Araria DIVISION
Araria SUB-DIVISION

Measurement Book

No. 2376

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Home of Subit Lal to					
Chowk via House of Najir.					
Agency - Department					
Authority - Secy/letter No-1937					
Date of Entry - 27/11/21					

Record Measurement

① Filling of Local Sand - — do

$$ch = 1100m \quad 1 \times 15.00 \times (2.5+3.5)/2 \times (0.75+2.5+0.85)/3$$

$$= 61.50 m^3$$

$$ch = 1130m \quad 1 \times 16.00 \times (2.5+3.5)/2 \times (1.5+2.5+0.85)/3$$

$$= 77.60 m^3$$

$$ch = 1150m \quad 1 \times 30 \times (6.5+9.5)/2 \times (2.85+4.65+2.45)/3$$

$$1 \times 8.50 \times (6.5+9.5)/2 \times (2.85+4.65+2.45)/3$$

$$\text{Total qty} = 1021.53 m^3$$

$$ch = 1250m \quad 1 \times 30 \times (2.5+3.5)/2 \times (0.95+2.65+0.85)/3$$

$$1 \times 30 \times (2.5+3.5)/2 \times (0.95+2.65+0.85)/3$$

$$1 \times 12 \times (2.5+3.5)/2 \times (0.95+2.65+0.85)/3$$

$$\text{Total qty} = 320.40 m^3$$

$$ch = 1350m \quad 1 \times 12.00 \times (2.5+3.5)/2 \times (0.85+2.85+0.65)/3$$

$$= 52.20 m^3$$

$$ch = 1300m \quad 1 \times 20.00 \times (2.5+3.5)/2 \times (2.5+1.25+0.85)/3$$

$$= 92.00 m^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① filling of local sand					
T.M.B. page no - 1 item					
no - ① Qty = 1688.98					
② 514.43 = 13					818863.70
② Labour of cutting					
T.M.B. page no 2					
Qty = 2517.00 @ 55.40 =					
				Rs	141103.80
③ Labour for fitting & fixing T.M.B. page no - 2					
Qty 663.00 @ 30.87					
				Rs	20466.91

④ Supply of Fe. bar					
T.M.B. page no - 3					
Qty - 40337.00 @ 38.91					
				Rs	1534016.110
⑤ Supply & carrying brick bat T.M.B.					
page no - 4 Qty = 803.89					
@ 2168.72					
				Rs	1743406.90
				to total Rs =	4307857.3
Add U.S.T 12% = 516942.88					
Add Labour cess 1% = 4307857					
Scissors fee @ 10% = 127820.55					
				to total Rs =	4995869.9

30/04/2020
2:00 PM
Continuation

[Signature]
30/04/2020