

NAME OF ROAD - Guneshwar Malakar ke  
Ghar to Maheshpur

Schedule XLV Form N.134.

P.W.D.

M.M.G.S.Y (SC) scheme

R.W.D (W) Div. Nargachhia DIVISION

BIHPUR SUB DIVISION

44762 3412

**MEASUREMENT BOOK-538**

# 3rd on A/c Bill

19

Sch. XLV. Form No. 134

| Particulars                     | Details of actual measurement |   |   |    | Contents or area |
|---------------------------------|-------------------------------|---|---|----|------------------|
|                                 | No.                           | L | B | D. |                  |
| Name of work - Construction     |                               |   |   |    |                  |
| of road from Guneshwar          |                               |   |   |    |                  |
| Malakar ke Ghar to              |                               |   |   |    |                  |
| Mahebpur Under MMBsy            |                               |   |   |    |                  |
| (sc) Scheme Under               |                               |   |   |    |                  |
| Bihpur Block                    |                               |   |   |    |                  |
| Name of Agency - Prabhakar      |                               |   |   |    |                  |
| Kumar At - Bhumihar             |                               |   |   |    |                  |
| Tola, Ward No-13, Dist -        |                               |   |   |    |                  |
| Supaul, Bihar                   |                               |   |   |    |                  |
| Agreement No:- SBD 22/2018-19   |                               |   |   |    |                  |
| Date of Work order - 06/09/2018 |                               |   |   |    |                  |
| Date of Completion - 05/06/2019 |                               |   |   |    |                  |
| Date of Entry - 25/02/2022      |                               |   |   |    |                  |
| Record Measurement              |                               |   |   |    |                  |

① clearing and grubbing

Road land (By manual means) including uprooting wild vegetation, grass, bushes, shrubs — do —

$$2 \times 2 \times 30 \text{ m} \times 5.0 \text{ m} = 600.0 \text{ m}^2$$

$$2 \times 3 \times 30 \text{ m} \times 4.50 \text{ m} = 810.0 \text{ m}^2$$

$$2 \times 4 \times 30 \text{ m} \times 4.30 \text{ m} = 1032.0 \text{ m}^2$$

$$2 \times 1 \times 12 \text{ m} \times 1.00 \text{ m} = 24.0 \text{ m}^2$$

Pavement thickness

as per design, over

a prepared sub-

base with 43 grade

cement — do

(P.C. C. M-30 grade)

Same Qty vide T.M.B

144.458 m<sup>3</sup> Item — (7) & Page — 16

222.718 m<sup>3</sup> Item — (1) & Page — 23/25

367.176 m<sup>3</sup> @ Rs. 6494 = 63/m<sup>3</sup> Rs. 2384672 =

⑨/17 P/W and fixing of

typical masonry

information sign

board with 'logo'

as per MORD speci-

fication — do

Same Qty vide T.M.B

Item (8) & Page — 16/17

2 Nos. @ Rs. 7682 = 32/No. Rs. 15366 =

Rs. 3378079 =

Less below @ 10% as per aggr. (C) Rs. 337808 =

Rs. 4304027 =

Less Previous Payment (P-11) Rs. 1111622 =

Rs. 1928649 =

18/04/22  
J.E

(Continuation)  
18/04/22  
R

18/04/22  
R