

MMGSY, Suvaundha to Bhaskaryan

(GEN) Ag. No. - 125BD/19-20

Schedule XLV-Form No. 134

Shenghati DIVISION

Basachatti SUB-DIVISION

Agency :- Rekha devi

Measurement Book

M.B no- 1113

3rd and final bill

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of road from Surandha to Bhorkuyan					
Name of Agency - Rekha Devi, Paraiya, Gaya					
Agreement No. - 1250D/2019-20					
Date of Agreement - 13/08/2019					
Date of completion - 12/05/2020					

1. Construction of earthen bankment with approved material etc. all complete job.

Chainage	Area	Mean Area	length (m)	Volume (m ³)
0	2.60	-	-	-

100	4.50	3.55	100	355.0
200	4.60	4.55	100	455.0
300	4.70	4.65	100	465.0
400	9.20	6.95	100	695.0
500	6.00	7.60	100	760.0
600	6.30	6.15	100	615.0
700	6.10	6.20	100	620.0
776	3.90	5.00	76	380.0

4345.0

			G.S.B.	-	586.63m ³
			Gr III	-	219.75m ³
			MSS	-	50.28m ³
			PCC	-	66.00m ³
			Subgrade	-	2212.74m ³
					1209.60m ³
			Limit	-	1147.87m ³

Continuation

	Abstract of cost	
1)	Construction of reference and working BM city wide TMD Page (12)	
	0.726 km @ 5356.75/km	4157/-
2)	Construction of reference pillar etc city wide TMD Page (12)	
	0.726 km @ 3934.36/km	3053/-
	Clearing and grubbing road (and etc) city wide TMD Page (12)	
	0.54 Hec @ 49809.13/hect	26897/-
3)	Construction of embankment upto 1000 m/each city wide TMD Page (18)	
	344.36 m ³ @ 194.95/m ³	67133/-

Continuation,

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Total - 45,32,186/2
					10% below as per agreement 4,53,219/2
					40,78,967/2
					Previous Payment 30,89,220/2
					9,89,747/2

Certificate

- 1) The work has been done as per specification
 2) Agency has been used his own tools and plants.

4/03/2011
 2/03/2011
 SE. AE.

Continuation