

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
II on	2/1		Bi 11		
Name of the work:					
Kampania to Pandey Tola					
Agreement No: 20 SHD/MY 654/2021-22					
Agency: Raj Kishore Akola					
Date of work order: 29.04.2021					

Date of completion: 28-04-2022

MEASUREMENT

Item No-	1/9				
Construction of G.S.B. — 7/5					
24	$\times 2.00 \times 1.80 \times 0.17 =$	14.69			
14	$\times 2.50 \times 2.00 \times 0.15 =$	10.50			
11	$\times 1.80 \times 1.75 \times 0.12 =$	4.16			

Continuation
 $10 \times 30.00 \times 4.05 \times 0.10 = 121.50$

150.85 m³

Attested
 Ash
 05/5/22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No 2/2					
Construction of Reference pillar					
From T.P.P. page no -					
Qty = 1.17 Km @ Rs. 10539.14/Km					
= Rs. 12448.00					
Item No- 3/3					
Clearing and grubbing road lined					
From T.P.P. page no -					
Qty = 0.354 @ Rs. 51133.76/m					
= Rs. 17897.00					
Item No- 4/5					
Construction of skidpad and earthen shoulder - 1/5					
From T.P.P. page no -					
Qty = 2154.60 m ³					
@ Rs. 176.58/m ³ = Rs. 380459.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 3/7					
Box walling				116	
From T.P.B. page no -					
Qty = 164.2 m^3					
@ Rs. $74.16/\text{m}^3$					Rs. 1196.00
Item No - 6/9					
Construction of C.S.R. → T/S					
From T.P.B. page no - 5 & 10					
Qty = 774.48 m^3					
@ Rs. $2949.83/\text{m}^3$					Rs. 2284584.00
Item No - 7/10					
Kindly, laying spreading and compacting stone aggregate as in WBM-T/L					TK
From T.P.B. page no -					
Qty = 313.88 m^3					
@ Rs. $3624.66/\text{m}^3$					Rs. 1137708.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Heard No. 8/23					
Providing and fixing typical					
informational sign board - T/S					
From Tol. B page no - 11					
Qty - 2 Each @ Rs.					
@ Rs. 11459.50/Each = Rs. 22919.00					
					Rs. 3869339.00
Add G.S.T. @ 12% = Rs.					464321.00
Add G.S.T. @ 1% = Rs.					38693.00
Add for S.F. = Rs.					45765.00
					Rs. 4418113.00
Less for below @ 1.2% = Rs.					1325.00
					Rs. 4416788.00
Less for previous pay = Rs.					2608930.00
					Rs. 1807858.00
Initialed					
12-04-2022					
J.E.					

Attested
A. E.
5/5/22

(Signature)
12/04/22
A.E.