

[illegible]


	2nd on A/c Bill		
name of work:-	construction of road from Fatehpur-Groundpur Path to Hathipali under mmsy.		
Agency:-	Sri Rakesh Kumar vill- Pisasta, Akbarpur Nawada.		
Aggr. No-	122/SBP/mmsy/2020-21		
Date of commencement-	27.3.21.		
Date of completion as per aggr.	26.3.22		
Date of Entry:-	17.2.22.		
	/		

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
At No. 1/22. E/W in excavation					
for section 2					
--- No. 2 per.					
<u>RCC culvert:</u>					
Abut.	2x	7.60x	2.30x	1.60	$= 55.94 m^3$
R/W -	4x	1.60x	2.10x	1.60	$= 21.50 m^3$
<u>H.P. culvert:-</u>					
1000mm.	2x	6.45x	1.40x	1.50	$= 27.09$
1	1x	4.85x	1.53x	0.37	$= 2.75$
2x1000mm.	2x	12.70x	1.40x	1.50	$= 53.34$
	1x	3.06x	4.85x	0.37	$= 5.49$
					$166.11 m^3$

At No. 2/23. Providing P.C. in foundation					
<u>RCC culvert</u>					
Abut.	2x	7.60x	2.30x	0.20	$= 6.99 m^3$
R/W -	4x	1.60x	2.10x	0.20	$= 2.69 m^3$
Abut.	2x	7.50x	1.80x	1.40	$= 37.80 m^3$
R/W -	4x	1.60x	1.60x	1.40	$= 14.34 m^3$
<u>H.P. Culvert:-</u>					
At 1000mm.	2x	6.45x	1.40x	0.15	$= 2.71 m^3$
	1x	4.93x	1.53x	0.25	$= 1.89 m^3$
2x1000mm.	2x	12.70x	1.40x	0.15	$= 5.33 m^3$
	1x	3.06x	4.85x	0.25	$= 3.79 m^3$
					$75.54 m^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2/No. 3/6 Construction of granular Subbase					
----- 1:1					
		3.5	20.00	4.05	0.20 = 850.50 m ³
					1
					850.50 m ³
Add 1% for working width at curve (7)					8.51 m ³
					859.01 m ³
 19.2.23					

2/No. 4/24. Providing piers in Sub structure					
----- 1:1					
Rec. culvert					
Abut.	2x	7.50	0.60	1.60	24.00 m ³
R/W	4x	1.90	0.75	1.60	9.12 m ³
HP Culvert					
1000mm	2x	6.45	0.825	3.18	33.84 m ³
Pumpet	2x	6.45	0.40	0.60	3.10 m ³
2x1000mm	2x	12.40	0.825	3.18	65.06 m ³
Parapet	2x	12.40	0.40	0.60	5.95 m ³
					141.07 m ³
Lies for pier					
	2x3x	1.23	0.622		4.44 m ³
					136.63 m ³

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
(i) G.S.B material					72.157 m^3
(ii) Stone motal/grit					263.10 m^3
(iii) Stone Screening					53.18 m^3
(iv) Stone chips					190.95 m^3
(v) Coarse Sand					404.72 m^3
<u>S.F.</u>					
(i) PCC M15	75.54 m^3			$527.00/\text{m}^3$	R 39810.00
(ii) PCC M20	136.63 m^3			$536.00/\text{m}^3$	R 73234.80
(iii) G.S.B	8.59 m^3			$462.90/\text{m}^3$	R 39760.10
(iv) W.B.M.I.	221.57 m^3			$627.37/\text{m}^3$	R 141222.00
					R 651867.00

10-1/2 S.F. R 65187.00

~~Sum~~
8.3.22
7/5

Abstract of Cost

4 M 1/1	Construction of			
	Working Benchmark			

	Dech. 1/4			
	V.T.M. B.P. 4.			
2 Nos	P.B.	1917.15	each	R 3834.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
St No 2/2	Const ⁿ of working				
	Bench mark ---				
	level 1/2				
	V.T.M. B. 4.				
1 No @ R	1762-62 2nd B				7050.~
St No 3/3	clearing and				
	grubbing road				
	land --- - 1/2				
	V.T.M. B.P. 4.				
0.44 M @ R	5133-76 / 11 B				22499.~
St No. 4/4	Construction of				
	embankment ---				
	--- - 1/2				
	V.T.M. B.P. 4.				
	1640.00 m ³ @ R	142-17 / m ³ /			233159.
St No. 5/5	Construction of				
	Subgrade ---				
	1/2				
	V.T.M. B.P. 4.5				
	2293.20 m ³ @ R	189-89 / m ³ /			435456.
St No. 6/6	Construction of				
	granular Subgrade				
	--- - 1/2				
	V.T.M. B.P. 9.				
	859.01 m ³ @ R	1867-60 / m ³ /			1604287.~

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sl No. 7/7.	W.B.M. Gravel 3				
	Providing, laying				
	--- depth, 10				
	V.T.M.B.P. 10.				
	221.57 m ³	@	2882.82 / m ³		638746~
Sl No. 8/22	C/W excavation				
	for structure				
	--- depth, 11				
	V.T.M.B.P. 8.				
	166.11 m ³	@	294.73 / m ³		48958~
Sl No. 9/23.	Providing per m ²				
	in foundation				
	V.T.M.B.P. 8.				
	75.54 m ³	@	4326.38 / m ³		327570~
Sl No. 10/24.	Providing per m ²				
	in Substructure				
	--- depth, 10				
	V.T.M.B.P. 9.				
	136.63 m ³	@	5083.77 / m ³		694595~
Sl No. 11/26.	Providing and				
	laying Re NP ₃				
	1000mm dia Pipe				
	--- dia				
	V.T.M.B.P. 10.				
	22.50 m	@	3593.41 / m		80852~

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 No. 11/13. Rounding and fining Typical mossy Board ----- deck VIT. M. B.P.S.					
2 Nos @ Rs 92.58 = 56 each Rs 18517.00					
				R	4115523.00
Add 12% GST (+)				R	493863.00
Add 1% L.C. (+)				R	41155.00
S.F. (+)				R	78867.00
				R	4729408.00
Less 13% 20% as per agmt (-)				R	624282.00
				R	4105126.00
Less Previous Payment (-)				R	718664.00
				R	3386462.00
Amount 8.2.22 60					

Continuation