

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल छपरा 2

पत्रांक 883 (अ.उ.०)

छपरा/दिनांक 30-04-2022

सेवा में,

नोडल पदाधिकारी MIS,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:— मुख्यमंत्री ग्राम संपर्क योजना (General) अंतर्गत MIS में Wrong Expenditure को सुधार करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करते हुए कहना है कि इस प्रमंडल अंतर्गत मुख्यमंत्री ग्राम संपर्क योजना (General) अंतर्गत एक पथ में MIS पर मानवीय भूलवश गलत Expenditure Upload हो गया है। जिसकी विवरणी निम्नवत् है :-


Sl. No.	Project ID	Name of Road	Actual Expenditure As Per M.B. (In Lakh)	Wrong Expenditure Entered Amount In MIS (In Lakh)
1	3130630120083	Bedupur Se T02 PMGSY to Kataiya Dakshin Tola Tak	0.00	0.69000

अतः अनुरोध है कि उपरोक्त विवरणी के अनुसार गलत Expenditure को सुधार करने की कृपा की जाय ताकि अग्रेतर कार्रवाई की जा सकें।

अनु०:—उक्त पथ के मापपुस्त संख्या 3472

की छायाप्रति संलग्न।

विश्वसभाजन



30/4/22

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, छपरा 2.

PLAGSY NEW SC

PL.B.NO-3472

Schedule XLV-Form No. 134

ਬੰਦੂਕ 702 PLAGSY ਦੇ ਕਲੋਨਾਂ ਵਾਲੀਆਂ (ਜਾਂ ਨਵੀਆਂ) /
ਪਲਾਸਟਿਕਾਂ - ਸੰ-36 SBD/21.22

ਬੰਦੂਕ 12.7mm ਵਿਭਿੰਨ ਢੰਗਾਂ

DIVISION

ਜਾਂ ਵਿਸ਼ੇਸ਼ ਤੌਰ 'ਤੇ (ਬੰਦੂਕ 12.7mm)

ਪਲਾਸਟਿਕ

SUB-DIVISION

MEASUREMENT BOOK

PL.B.NO-3472

1st and final A/c bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work-					
Bedupur To 2					
pmssy to Kataiya Dakshin					
Tola					
Name of Agency-					
Vivek Kumar					
Agreement no-					
36SBD/2021-2022					
Date of start of work-					
27/12/2021					
Date of completion-					
26/09/2022					

Measurement					
①	Setting out pillars				
	ds			ant =	0.690km
②	clearing and grubbing road				
	Land				
	2 x 23 x 30 x 3.75 x 0.1 = 51.75				
	2 x 23 x 30 x 1.50 = 2070m ²				
	$\frac{2070m^2}{10000} = 0.207 \text{ hect}$				
					0.207 hect
③	Box cutting				
	Excavation for roadway in				
	soil				
Ref	$2 \times 23 \times 30 \times 0.375 \times 0.10 = 51.75m^3$				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ const. of embankment with approved materials					
--- do ---					
RP [2 x 30 x 0.75 x 0.75 = 33.75m ³					
Limit to 31.05m ³					
⑤ const. of embankment					
--- do ---					
RP [2 x 11 x 25 x 1.1 x 0.70 = 423.50m ³					
Limit to 411.04m ³					
⑥ const. of subgrade & earth					
shoulder --- do ---					

RP	2 x 23 x 30 x 1.0 x 0.125 = 172.50m ³			
	2 x 23 x 30 x 0.625 x 0.075 = 64.69m ³			
	2 x 23 x 30 x 0.625 x 0.160 = 138.0m ³			
	Total 375.19m ³			
⑦ const. of granular subbase				
--- do ---				
RP [2 x 23 x 30 x 0.375 x 0.10 = 51.75m ³				
Extra widening 9 x 25 x 0.05 x 0.10 = 1.125m ³				
RP [14 x 25 x 0.15 x 0.1 = 5.25m ³				
Total 57.0m ³				
Limit to 52.79m ³				
⑧ 1-18m ge- III				
Providing, laying, spreading and compacting same --- do ---				
RP [2 x 23 x 30 x 3.75 x 0.075 = 194.06m ³				
Continuation				
Extra widening 14 x 25 x 0.15 x 0.075 = 3.937m ³				
Total 197.997m ³				
Limit 197.94m ³				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑨ cont. of unreinforced plain cement concrete pavement — do —					
23x60					
23x30		3.75	0.160		414m ³
14x25		0.15	0.160		8.40m
			Total		422.40
			Limit		422.28m
⑩ Hard shouldering					
laying brick soling					
soling layer					
— do —					
2x 23x30		0.20			276m ²
⑪ Boundary pillar					
— do —				ant = 12 No.	
⑫ kilometer stone					
(i) kilometer stone —				ant = 2 No.	
(ii) 200 m stone —				ant = 3 No.	
⑬ Providing & fixing of					
retro-reflectivised					
cautionary, mandatory					
— do —					
(i) 600mm equilateral					
triangle board — do —				ant = 1 No.	
(ii) 600mm circular board					
— do —				ant = 1 No.	
(iii) 800mm x 600mm rectangular				ant = 1 No.	
(iv) 600mm x 450mm board				ant = 1 No.	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
900mm octagon board 600mm x 450mm rectangular 900mm octagon board do do do = 1 No.					
Direction and place identification sign do do do = 2 No.					
Road marking with hot applied Thermo-plastic compound do do do = 138m ²					
2x23x30x 0.1 = 138m ²					
Providing & fixing of of typical masonry information sign board with logo do do = 3 No.					
H.P culvert Earthwork in excavation do do do = 3					
2x3.9 x 1.150 x 1.50 = 13.455m ³ 1x5.350 x 1.130 x 0.365 = 2.207m ³ Total 15.662m ³					
Providing m-15 as levelling course in formol. 2x3.90 x 1.150 x 0.150 = 1.3455 1x5.311 x 1.130 x 0.250 = 1.50m ³ Continuation 0.250 x 0.7857 x (0.830) ² x 5.849 = 0.791m ³ Total 2.054m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①⑤ Providing concrete for plain concrete in open foundation — do —					
2 × 3.60 × 0.70 × 2.78 =					14.011 m
2 × 3.60 × 0.40 × 0.60 =					1.728 m
2 × 0.7857 × (0.830) ² × 0.530 =					0.574 m
Total					15.165 m
①⑥ Providing and laying reinforced cement concrete pipe NP3 for culvert — do —					
2 × 2.50 =					7.50 m
①⑦ Painting two coats on new concrete surface — do —					
①⑧ Providing 1.5 mm cement punning — do —					
2 × 3.6 × 0.40 =					2.88
4 × 0.40 × 0.60 =					0.960
2 × 3.6 × 0.60 =					4.320
Total					8.160 m ²
①⑨ Painting two coats on new plastered concrete surface — do —					
2 × 3.60 × 3.380 =					24.336
2 × 3.60 × 0.60 =					4.32
2 × 3.6 × 0.40 =					2.88
4 × 0.70 × 2.780 =					7.784
4 × 0.40 × 0.60 =					0.960
Continuation					
2 × 0.7857 × (0.830) ² =					1.083
Total					39.197 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work has been completed as per tech. specification					
Gsingh 11/02/2022 JE			RPSM 11-2-2022 AE		

Abstract of cost

① setting out pillars

- do -

amt = 0.690 km P-①

item - ① @ Rs 12683/km

= Rs 8751 =

② clearing and grubbing

road land - do -

amt = 0.207 hect P-①

item - ② @ Rs 52970/h

= Rs 10964 =

③ Box cutting

- do -

amt = 51.750 m³ P-①item - ③ @ Rs 130.83/m³ = Rs 6770 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ const. of embankment					
do					
amt =	31.05 m ³	P-	②		
item -	④ @ Rs 96.75/m ³				
				Rs	3004 =
⑤ const. of embankment					
do					
amt =	411.04 m ³	P-	②		
item -	⑤ @ Rs 197.04/m ³				
				Rs	80991 =
⑥ const. of subgrade & earthen shoulders					
amt =	375.19 m ³	P-	②		
item -	⑥ @ Rs 183.34/m ³				
				Rs	68787 =
⑦ const. of granular subbase					
do					
amt =	52.79 m ³	P-	②		
item -	⑦ @ Rs 3103.30/m ³				
				Rs	163823 =
⑧ W.B.M. gr - III					
do					
amt =	197.94 m ³	P-	②		
item -	⑧ @ Rs 4267.90/m ³				
				Rs	844788 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑨ const. of unreinforced plain cement concrete pavement — do —					
ent =	422	280	m ³	P- ③	
itm -	⑨	@ R	7980.23	/m ³	
			= R		3369891
⑩ Hard shouldering — do —					
ent =	276	m ²	P- ③		
itm -	⑩	@ R	554.84	/m ²	
			= R		153135
⑪ Boundary pillar — do —					
ent =	12	No.	P- ③		
itm -	⑪	@ R	521	/H	
			= R		6252
⑫ Kilometer stone					
(i) Kilometer stone					
ent =	2	No.	P- ③		
itm -	12	(i) @ R	2316.77		
			= R		4635
			R		4633
(ii) 200 m stone					
ent =	3	No.	P- ③		
itm -	12	(ii) @ R	628.59		
			= R		1885

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Providing & fixing of retro-reflectors — do —					
(i) 600 mm equilateral triangle board ent = 1 No. P- (3) item - 13 (i) @ Rs 3494.20 2 Rs 3494.20					
(ii) 600 mm circular board — do — ent = 1 No. P- (3) item - 13 (ii) @ Rs 4674.51 = Rs 4674.51					
(iii) 800 mm x ⁶⁰⁰ 450 mm rectangular board — do — ent = 1 No. P- (4) item - 13 (iii) @ Rs 6505.39 = Rs 6505.39					
(iv) 600 mm x 450 mm rectangular board — do — ent = 1 No. P- (3) item - 13 (iv) @ Rs 4553.69 = Rs 4553.69					
(v) 900 mm octagon board — do — ent = 1 No. P- (4) item - 13 (v) @ Rs 8289.81 = Rs 8289.81					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Direction & Place identification sign do					
ent = 2 No. P- (4)					
item - (14) @ Rs 10165.17					
				2 Rs	20330=
(15) Road marking with hot applied Thermoplastic do					
ent = 138 m ² P- (4)					
item - (15) @ Rs 859.51					
				2 Rs	118612=
(16) Providing & fixing of typical masonry informational sign board do					
ent = 3 No. P- (4)					
item - (16) @ Rs 10246.52					
				2 Rs	30739=
(17) Earthwork in excavation do					
ent = 15.662 m ³ P- (4)					
item - (17) @ Rs 305.40/m ³					
				Rs	47832=
(18) Providing m-15 as levelling course in found do					
ent = 2.054 m ³ P- (4)					
item - (18) @ Rs 5664.60					
				Rs	11635=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) Providing concrete for plain concrete in open foundation					
— — — do — — —					
ent = 15.165 m ³ P- (5)					
item - (19) @ Rs 6350.63					
				2 Rs	963072
(20) Providing and laying reinforced cement concrete — — do — —					
ent = 7.50 m P- (5)					
item - (20) @ Rs 1262.83					
				2 Rs	94712
(21) Providing 1.5 mm cement punning — — do — —					
ent = 8.160 m ² P- (5)					
item - (21) @ Rs 52.70					
				= Rs	4302
(22) Painting two coats on new plastered concrete sub base — — do — —					
ent = 39.197 m ² P- (5)					
item - (22) @ Rs 100.80 = Rs					39512
				Total Rs	50474472
Add GST-12-1				Rs	6056942
Add Labour less	1-1			Rs	504742
Add Storage fee				Rs	591372
less 23.77% discount				Rs	57627522
				Rs	13698062
				Total Rs	43929462

11/02/2022
JE

RPS
11.2.2022
JE

10.3.22
E.E.