

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on	A/c	Bill		

Name of work:- Construction
of road from Motrajey
R.E.O road to Basbariya
Harjantoli Under P.M.G.S.Y
(SC)
Agency - Dhirendra Kumar

Bahurupiya, Turkauliya

Dist - East Champaran

Agreement no - 07SBD/2019-20

Agreement value:-

74,84,480=00

+ 11,08,418=00

Total 85,92,898=00

Date of work order - 24/07/2019

Date of completion as per

Agreement - 23/07/2020

Date of measurement -

07/05/2021.

(1) Providing & fixing
of Informatory Board

2 Nos

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
<u>Abstract of work</u>				
(1) in Constr of Ref. Alley				
Burgie				
1.224 cum vide TMB Pg				
① 11356 = 82				13901 = 00
(2) Clearing & Grubbing				
of road land including				
uprooting, we g.				
0.3672 Hect vide TMB Pg				
① 50148 = 62				18415 = 00
(3) Constr of Embankment				
lead up to 1000 m				
206.61 m ³ vide TMB Pg				
118.99 m ³ vide TMB Pg				
325.60 m ³ @ 155 = 23				50,543 = 00
(4) Constr of Subgrade				
& Earthen Shoulder				
lead up to 1000 m				
2490.36 m ³ vide TMB Pg				
1360.00 m ³ vide TMB Pg				
3850.36 m ³ @ 156 = 97				6,04,391 = 00
(5) Constr of Embankment				
lead up to 100 m				
682.10 m ³ vide TMB Pg				
77.63 m ³ vide TMB Pg				
759.73 m ³ @ 116 = 48				88493 = 00
				7,75,743 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bf	7.75	763=00
(6) Constn of granular					
Subbase by providing					
granular material					
991.44m ² vide Tms Pg					
@ 2844=70				28,20,349	=00
(7) Providing, laying, spreading					
& compacting WBM					
Gr II					
289.71m ² vide Tms P10					
54.41m ² vide Tms P14					
344.12m ² @ 3630=49				12,49,324	=00
(8) Providing & applying					
Prime coat with					
Emulsion SS,					
4589.58m ² vide Tms P16					
@ 47=80				2,19,382	=00
(9) Providing & applying					
tack coat with					
Emulsion RS,					
2766.25m ² vide Tms P17					
1823.33m ² vide Tms P17					
4589.58m ² @ 15=99				73,387	=00
(10) Providing, laying &					
Rolling 20mm M.S.S					
2766.25m ² vide Tms P17					
1823.33m ² vide Tms P17					
4589.58m ² @ 217=32				9,97,408	=00
				61,35,593	=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bf	61,35,593=00	
(11) 14			Providing & fixing of RCC M15 grade wide mns P18 km Stone		
			2 mns @ 2685=90		5372=00
			200m Stone		
			5 mns @ 712=03		3560=00
(12) 15			R.C.C M15 grade Boundary pillar		
			10 mns wide mns P18		
			@ 535=25		5353=00
(13) 16			Painting 2 coat on new concrete surface		
			39.78m ² wide mns P18		
			@ 110=65		4402=00
(14) 18			Road marking		
			244.80m ² wide mns P18		
			@ 867=77		2,12,430=00
(15) 20			Providing & fixing of Information board		
			2 mns wide mns P10		
			@ 11761=14		23522=00
(16) 20			Providing & fixing of Maintenance board		
			1 No wide mns P10		
			1 No wide mns P18		
			2 mns @ 11761=14		23522=00
					64,13,754=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	64,13,757	200
(17) 22 Providing & fixing of Retro reflectorise of cautionary board vide TMS P 18 600mm Δ					
12 Nos @ 3926 = 13				47114	200
600mm $\bigcirc$					
6 Nos @ 5331 = 15				31,987	200
600mm x 450mm $\square$					
2 Nos @ 4555 = 38				9111	200
900mm Octagon					
2 Nos @ 8786 = 22				17,572	200
(18) 23 Providing & laying 300mm 8 NB3 hume pipe 5.0m vide TMS P 13 @ 948 = 77				4744	200
(19) 27 E/W excavation in foundn trenches 112.86m ³ vide TMS P 10 @ 288 = 02				32,506	200
(20) 28 Sand filling in foundn trenches 8.55m ³ vide TMS P 10 @ 364 = 55				3117	200
				65,59,905	200

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Pof	65,59,905=00	
(21) 35	Brick flat Soling in founds trenches				
	85.92m ² vide TMS P ₁₁				
	@ 295=12				25357=00
(22) 36	Providing & laying PCC M ₁₅ in leveling course				
	17.16m ³ vide TMS P ₁₀				
	@ 6672=27				1,14,496=00
(23) 37	Brick masonry work in founds				
	79.50m ³ vide TMS P ₁₁				
	@ 6503=13				5,16,999=00
(24) 38	Providing & laying NB R.C.C. hume pipe of 1.0m dia				
	22.50m vide TMS P ₁₁				
	@ 4431=60				99,711=00
(25) 39	Plastering on wall				
	109.20m ² vide TMS P ₁₅				
	@ 210=64				23002=00
(26) 40	Providing 1.5mm Cement putting on wall				
	39.78m ² vide TMS P ₁₅				
	@ 66=75				2655=00
Continuation					73,42,125=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Pof	73,	42,125=00
0.05% below as per Agreement (-)					3671=00
			Rs	73,38,	454=00
Less Paid 1st A/c					
Bill vide Mr P 12					
			(-)	52,31,	741=00
			Rs	21,06,	713=00
 30/03/2022 J-E					