

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडलपुपरी (सीतामढ़ी)

पत्रांक :- 904 पुपरी, दिनांक :- 04-05-2022
प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, पुपरी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
सह-सचिव—
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- शीर्ष बिहार नई अनुरक्षण नीति 2018 (MR 3054) में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि इस प्रमंडल अन्तर्गत चल रहे नई अनुरक्षण नीति 2018 (MR 3054) में स्वीकृत योजनाओं के विभिन्न कार्यों के लिए मो0-264.35740 (दो करोड़ चौसठ लाख पैंतीस हजार सात सौ चालीस) रुपया का आवंटन हेतु प्रतिवेदन विहित प्रपत्र में संघारित कर संलग्न करते हुए आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अनु0-यथोक्त।

विश्वास भाजन,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमंडल
पुपरी (सीतामढ़ी)

Requisition Form for Scheme Head-MR (3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)
Name of Works Division RWD, Works Division-Sitamarhi.

Sl. No.	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Length (in km)	Amount (in lakh)	5 Years Routine Maintenance (in lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in lakh)	Agreement No. Date	Date of Completion as per agreement	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in lakh)	Up to Date expenditure as per MIS (in lakh)	Requisition against work done (in lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1		NH 104 Gopalpur More to Birakh	31607902155		5.070	120.59300	45.57000	109.57795	45.58593			1934.24			0	0	107.87729	
2	MR-N/2019-20 Pupil/15	Birakh Piprahi to Badhari	316781036547	6480/13.12.2019	2.630	62.32600	23.53000	56.67006	24.74120	01 MBD/2021-22	11.01.2022	2473.58	0.025	5%	0	0	56.31994	
3		Mahhi to Majhaura Bazar	31607902123		4.586	110.90200	41.38000	100.65572	35.15206			2065.02			0	0	100.16017	Completed
	Total				12.28600	293.82100	110.48000	266.90373	105.47919								264.35740	

1. Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
2. U p - to date Physical Progress has been uploaded in MIS.

Executive Engineer
RWD, Works Div. Pupil.

Office of The Executive Engineer,
Rural Works Department, Works Division, Pupri

Name of Road:-Malahi to Majhaura Bazar

Name of Scheme:- MR(NEW MAINT POLICY)

Name of Contractor:-Shree Awadh Mithila Const. Pvt. Ltd.

Length of Road:-4.586 KM

Project ID:-31607902123

Package No.- MR-N/19-20/Pupri/15

Name of Block:-Sursand


Certified that all item wise
100% measurment has been
taken by me

Certified that all item wise 50%
measurment has been checked by
me

Certified that all item wise
10% measurment has been
checked by me



18/03/22
Junior Engineer,
Rural Works Department,
Works Section, Sursand
Works Division, Pupri


18.3.22
Assitant Engineer,
Rural Works Department,
Works Sub Division, Sursand
Works Division, Pupri


Executive Engineer,
Rural Works Department,
Works Division, Pupri

11/5/05

File : G:\Babu Sahab\WADH MIHILA\13040936.Xls. Section No. : 73. Eqn : $Y = 0 * X^2 + 0.989 * X - 13.58$
 Name of Customer : Name of Work/ Road : Lab Job number :



Handwritten signature
 18/03/22
 18-9-22
 JE

Handwritten signature
 18/03/22

MR-3054 (New) - (Block Sursand)

Schedule XLV-Form No. 134

N/Work - M/R of road and CD works of Malahi to Majhaura Bazar
Agreement No - 01/MBD/2021-22/12.04.2021.

श्रीमती चारु विमला, चारु अंशु, पुत्री DIVISION

श्रीमती चारु विमला, चारु अंशु अंशु, पुत्री SUB-DIVISION

MEASUREMENT BOOK

802515

Agency: - AMCDL - MUZAFFARPUR.

MR-3054 (New)

1st on A/c Bill

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:-	Output & performance based				
	Maintenance of road &				
	CD work Malahito Mattha				
	ura Bazar in Suraj				
	block under Head MR3054				
Agency:-	Shree Awadh Milkha Const-				
	put Ltd. Barhraj, Motipur				
	Muzaffarpur (Bihar)				
Agreement No:	03/ MBO/ 2021 - 22				
Dated:-	12.04.2021.				
Date of Work Start:-	12.04.2021.				
Date of completion:-	11.01.2022				
Actual Date of Work completion:-	18.03.22				
Date of Measurement:-	18.03.22				
Work done:-					
SINO-01:-	Clearing and grubbing				
	road land by (manual				
	means) including uprooting				
	wild vegetation, grass,				
	bushes, shrubs, etc.				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) cleaning and Grabbing road land by manual mcao)					
alg vide TMB P-01					
alg 0.911 Ha @ 51113.76/Ha $\Rightarrow$					46,890.00
2) Construction of G.S.R. by Providing well graded material Spreading in uniform layer.					
alg vide TMB P-05.					
alg 243.112 m ³ @ 2034.42/m ³ $\Rightarrow$					4,94,592.00
3) Providing laying spreading and compacting of stone aggregate WBM-Gr II					
alg vide TMB P-10					
alg 156.67 m ³ @ 3633.59/m ³ $\Rightarrow$					5,69,275.00
4) Providing laying spreading and compacting of stone aggregate WBM Gr III					
alg vide TMB P-14					
alg 218.228 m ³ @ 3365.38/m ³ $\Rightarrow$					7,34,420.00
5) Providing and applying. Primer coat with bitumen emulsion (SS)					
alg vide TMB P-15.					

Total Amount - (Rs) Continuation

18,45,177.00/-

C/o

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty 2909.70 m ² @ 42.20/m ² ⇒					1,22,789.00
6) Providing and applying tack coat with bitumen emulsion (RS,)					
Qty vide TMB P-15					
Qty 3019.58 m ² @ 14.35/m ² ⇒					43,331.00
7) Providing and laying and rolling of close graded-primix bitumen carpet-					
Qty 3019.58 m ² @ 206.76/m ² ⇒					6,24,328.00
8) Providing and applying tack coat with emulsion-					
(RS,)					
Qty vide TMB P-16					
Qty 17197.50 m ² @ 12.02/m ² ⇒					2,06,114.00
9) Providing and laying SDBC with 100-200 TPH batch type HM10 Primix					
Qty vide TMB P-16					
Qty 429.94 m ³ @ 10621.72/m ³ ⇒					45,66,702.00
10) R.C.C M 15. grade-concrete-					
(i) Km stone-					
Qty vide TMB P-16					
Qty 6.00 Nos @ 2350.83 each ⇒					14,105.00
Total Amount (Rs)					74,22,546.00
					c/o

BIF 7422 546.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11) (ii) 200m ² Stone - alg vide TMB-P-16					
alg 18.00 Nos @ 602.74 each ⇒					10849.00
12) Providing and fixing direction band -					
alg vide TMB-P-16					
alg 1.72m² 1.72m ² @ 12307.01/m ² =					23629.00
13) Providing and fixing of retro reflective sign band					
(i) 600mm equilateral triangle					
alg vide TMB-P-17					
alg 8.00 Nos @ 3689.50 each ⇒					29516.00
(ii) 600mm circular -					
alg 6.00 Nos @ 3786.04 each ⇒					22716.00
(iii) 600mm x 450mm rectangular					
alg 2.00 Nos @ 3656.92 each ⇒					7314.00/-
14) Providing and fixing R.C.C MIS grade concrete Boundary pillars.					
alg vide TMB-P-17					
alg 48.00 Nos @ 507.59 each ⇒					24364.00
15) Planting of tree by road side and maintaining for one year					
alg vide TMB-P-18					
alg 229.00 Nos @ 819.92 each ⇒					187762.00
Total Amount (Rs)					7728696.00/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16) Providing and laying hot applied thermo plastic compound-					
alg vide TMB P-18.					
alg 917.20 m ² @ 735.44/m ²				⇒	6,74,546.00
17) Providing and fixing Logo of Citizen and int Maintenance sign board-					
alg vide TMB P-15-					
alg 2.00 Nos @ 9501.49 each ⇒					19,003.00
18) 2) construction of subgrade and Earthen shoulder with approved material obtained from borrow pits.					
alg vide TMB P-18					
alg 1788.54 m ³ @ 175.22/m ³ ⇒					3,13,388.00
19) Brick masonry walling cm 1:3 in parapet-					
alg vide TMB P-18.					
alg 11.32 m ³ @ 5141.91/m ³ ⇒					59,235.00
20) plastering with cement-mortar 1:4 on brick wall					
alg vide TMB P-19					
alg 80.64 m ² @ 180.34/m ² ⇒					14,543.00

Continuation

Total Amount (As)

89,09,411.00/-

B/F 88,09,411.00/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21) Painting two coat including Primer coat					
alg vide TMB P-19					
alg 80.64 m ² @ 80.49/m ²					⇒ 6499.00
Total cost of road and CD work:-					8815902.00
(a) add @ 1% Labour chrs. (Rs)				(*)	88159.00
(b) add @ 12% GST (Rs)				(*) 10	57908.00
(c) add S.F. (Rs)				(*)	54048.00
G. Total Amount (Rs)					1,00,16,017.00/-
Say Rs 1,00,16,017.00 -					

Prepared
18/03/22
JE

REVIS
18.3.22
MB

CA
18-3-22