

Name of Work-

1

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c Bill

Name of Work:- Construction
of road from Ghosasahan
Jhajhara Sadak to Sathaura
Under MMGSY NDB
BRICS

Package no - MMGSY - NDB-BRRF
221 Sikrahana Phaka

Agency - M/S AVST Construction
Pvt Ltd,

259 D/4 Roy Bahadur Road
New Alipur Kolkata,
West Bengal 700053

Branch office - Room No 03
2nd floor, Gangotri Complex
Boring road Patna 1

Agreement no - 57880/2020-21

Date of work order - 12/03/2021

Date of completion as

per Agreement - 10/3/22

Date of measurement -

22/11/21

(i) Providing & fixing
of Informal sign
Board

2 NB

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
<u>①</u> 2	Constn of Ref. Pillar Burgie				
0.790 cum	vide Tmrs P10				
①	3226 = 98				2549 = 0
<u>②</u> 3	Clearing & Grubbing of wadi land including uprooting veg.				
0.237 Hect	vide Tmrs P10				
①	52970 = 34				12,544 = 0
<u>③</u> 5	Constn of Embankment up to lead 1000 m				

797.23 m ³ vide Tmrs P10		
347.90 m ³ vide Tmrs P16		
1145.13 m ³ ① 190 = 0		2,17,655 = 00
(4) 6	Constn of Subgrade & earthen shoulder	
399.60 m ³ vide Tmrs P16		
① 191 = 76		76,627 = ~
(5) 8	Box cutting	
69.64 m ³ vide Tmrs P10		
① 75 = 57		5263 = 01
(6) 10	Constn of granular Subbase by providing grading I material	
73.78 m ³ vide Tmrs P10		2,37,358 = ~
① 3217 = 11		2,13,062 = 00
Continuation		5,51,996 = 00
		10,27,700 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Pf 10,27,700=
(7) 11					5,51,996=
					Providing, laying & compacting worn Gr III
180.55m ²		vide	turns	P10	
4.55m ²		vide	turns	P13	
185.10m ²					
182.38m ²					
					7,20,290=
(8) 15					Constn of Unreinft. P.C.C Pavement of M25 grade
444.0m ²		vide	turns	P11	
14.12m ²		vide	turns	P12	
458.13m ²					33,02,957=
(9) 17					Providing & fixing R.C. M15 grade
					Km stone
1 No vide		turns	P14		
					2559=50
					2560=00
(10) 18					200m stone
3 Nos vide		turns	P15		
					663=43
					1990=00
(11) 21					Providing & applying 2 coat Water based Cement Paint
149.48m ²		vide	turns	P17	
					93=20
					13932=00

Continuation

50,69,429=00

45,93,725=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Psf	5069	429=00
(12) 22			Road marking	45,93	725=00
149.48m ²			vide TMS B14		
			@ 721=95	1.07	917=00
(13) 24			President's Chair of		
			Informative Board		
2 nos			vide TMS B11		
			@ 12991=19	25	982=00
(14) 25			President's Chair of		
			Maintenance Board		
2 nos			vide TMS B14		
			@ 12991=19	25	982=00
(15) 26			President's Chair of		
			Reds reflectorised		
			cautionary Board		
			vide TMS B15		
			600mm Δ		
4 nos @			3564=65	14	259=00
(16) 27			600mm $\bigcirc$		
			6 nos @ 4814=29	28	886=00
(17) 28			600mm $\times$ 450mm $\square$		
2 nos @			4131=44	82	63=00
				46,97	097=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Rf	49,97,097		200
Add 12% G.S.T			5,63,652		200
Add 1% L.W			49,971		200
Seigniorage fee			4,85,000		200
			56,59,220		200
Deduct-					
0.07% below as per Agreement			(-)	39,61	200
			Rb	56,55,259	200
Less paid up to 2nd A/c					
Bill vide Trmt P12			(-)	49,69,329	200

Rs 6,95,930=00

16/03/2022
JE

16/03/2022
AF

Certified that construction work has been completed on Dated 11/03/2022.

16/03/2022
JE

16/03/2022
AF

C&P

6/5/22
EE

Continuation