

Subram Sah House Handipur to Buthi Harkar
Itanre Handipur
Schedule XLV-Form No. 134 (SL)
mmbsy (SL)

शामीण कार्य विभाग कार्य प्रमंडल पुपरी DIVISION

शामीण कार्य विभाग कार्य प्रमंडल चोखी SUB-DIVISION

MEASUREMENT BOOK

2595

Surya Suryan

Cont on A/c running Bill
Measurement

11
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/Work — Constn of Road					
From Subarn Sah House Harpur					
to Bithur Thakur Home					
Harpur under masonry					
M/Agency — Suwarna Suman					
AT + PO — Baharwari					
PS — Sakra, Muza Baharpur					
Agreement No — 107 SBD/2021-22					
Date of Start — 10.02.2022					
Date of Comp — 9.02.2023					

Stem 1 Constn of embankment with approved material obtained from borrow pits do do all Comp job.

(a) lead 100m. Qty — $711.53 \times \frac{70}{100}$

= 498.07 m³

(b) lead 1000m. Qty — $92.04 \times \frac{70}{100}$

= 64.43 m³

(c) Constn of Subgrade & earthen shoulder do do — all Comp job.

Continuation

ABSTRACT

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① PIV & Fixing work (King bench mark - TMB, page - (5) Qty — 0.60 KM. @ R. 4015.40 / KM = R. 2409 = W					
(2) PIV & Fixing Reference pillar. TMB, page - (5) Qty — 0.60 KM. @ R. 1865.98 / KM = R. 1108 = W					
(3) Site clearing & grubbing TMB, page (6) Qty — 0.24 Hae. @ R. 52970.33 / Hae. = R. 12713 = W					
(4) Constn of embankment with approved material obtained from borrow pits TMB, page. (11) (a) lead 100 m. Qty — 498.07 m ³ @ R. 152.15 / m ³ = R. 75781 = W (b) lead 1000 m. Qty — 64.43 m ³ @ R. 190.57 / m ³ = R. 12278 = W					
(5) Constn of Subgrade. TMB, page — (12) Qty — 1632.31 m ³ @ R. 191.76 / m ³ = R. 313012 = W					

Continuation

Total R. 417301 = W

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) Constn of G.B.					
TMB, page (6)					
Bty —	470.10	m ³			
@ R.	2781.92	/m ³	= R.	1307781=0	
(7) P/V & laying curb					
for <u>MT</u> in RT. portion.					
TMB, page — (7)					
Bty —	157.94	m ³			
@ R.	3384.60	/m ³	= R.	534564=0	
(8) P/V & laying RCC deck					
for P.O. TMB, page (7)					
Bty —	15m.				
@ R.	886.43	/m ²	R.	13296=0	
(9) P/V & fixing typical					
manhole inform. sign board					
TMB, page — (7)					
Bty —	24m.				
@ R.	9576.80	/each	= R.	19154=0	
(10) E/W in excavn in f.d.m.					
TMB, page (7)					
Bty —	15.66	m ³			
@ R.	279.09	/m ³	= R.	4371=0	
(11) P/V RCC MIS ~ S					
levelling course.					
TMB, page — (7) Bty —	2.85	m			
@ R.	6180.79	/m ³	= R.	17615=0	

Continuation

Total R. 2314082=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) P.V. pcc m20 in					
fractn. TMB, page-(8)					
Qty —		13.87		m ³	
@ R. 6776.98/m ³ = R.					93997.2
(13) P.V. & laying HP 3					
HP. TMB, page-(8)					
Qty —		7.50		m.	
@ R. 2625.28/m 2 R.					19690.2
(14) Constr of WB in pcc					
portion. TMB, page-(12)					
Qty —		37.88		m ³	
@ R. 2781.92/m ³ = R.					105379.2
(15) P.V. & laying WB M11					
TMB, page (12) Qty - 28.40 m ³					
@ R. 3384.60/m ³ = R.					96122.2
(16) P.V. & laying PCC M30					
TMB, page-(12) Qty - 60.40 m ³					
@ R. 7466.06/m ³ = R.					452193.2
(17) P.V. & laying prime coat					
(SS.) TMB, page-(13)					
Qty —		2128.36		m ²	
@ R. 40.80/m ² = R.					86822.2
(18) P.V. & laying tack coat					
(R.S.) TMB, page-(13)					
Qty —		2128.36		m ²	
@ R. 13.95/m ² = R.					29690.2

Continuation

Total R. 3198225.2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) Plv & laying mix seal with 20mm thickness					
TMB, page - (13)					
Bty -	2128.36	m ²			
@ R. 200.90 / m ² = R. 427587 =					
(20) Plv & fixing 1cm stone.					
TMB, page - (14) Bty - 0244					
@ R. 2207.87 / each = R. 4595 =					
(21) Plv & fixing 2cm stone.					
TMB, page - (14) Bty - 0344					
@ R. 594.76 / each = R. 1784 =					
(22) Plv & fixing boundary					
pillars - TMB, page - (14)					
Bty - 40 nos.					
@ R. 523.35 / each = R. 20934 =					
(23) Plv & fixing retro reflectorised traffic sign board.					
TMB, page - (14)					
(a) 60mm circular.					
Bty - 04 nos.					
@ R. 4732.36 / each = R. 19129 =					
(b) 90mm equilateral triangular.					
TMB, Bty - 04 nos.					
@ R. 5265.54 / each = R. 21062 =					
Total					R. 3693316 =

Continuation

Continuation