

Executive Engineer
RWD Works Division
Pakaridiyal

Date of last entry

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of Work - Construction of Roads					
C.D. work with 5 year maintenance					
of Sunderpatti to Mungisy Road					
under Mungisy (SC)					
Name of Agency - Jyoti Swarup Tiwari					
At - West Gopulpur Motihari Dist -					
East Champaran PIN - 827159					9842
Agreement No - 149BD/2020-21					
Date of work order - 13-11-2020					
Time of completion - 12-08-2021					
(1) construction of Reference s					
Working Bench mark (1 nos 3 nos)					
Respectively) -- all complete					
0.640 Km					
(2) construction of reference					
pillars/burjee -- all complete					
0.640 Km					
(3) cleaning & grubbing road					
land -- all complete					
$2 \times 10 \times 30.0 \times 1.50 \text{ avg} = 900.0 \text{ m}^2$					
$2 \times 10 \times 30.0 \times 1.50 \text{ avg} = 900.0 \text{ m}^2$					
$2 \times 1 \times 30.0 \times 1.50 \text{ avg} = 90.0 \text{ m}^2$					
$2 \times 1 \times 10.0 \times 1.50 \text{ avg} = 30.0 \text{ m}^2$					
Continuation					1920.0 m ²

or, 0.19 Ha

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) construction of Reference					
1.0					
8 working Bench marks					
-- all complete					
Vide TMB item (1) PN - (1)					
0.640 Km @ Rs 9437 = 35/Km Rs					6040=00
(2) construction of Reference					
2.0					
pillars --- all complete					
Vide TMB item (2) PN - 1					
0.640 Km @ Rs 9169 = 09/Km Rs					5868=00
(3) clearing & grubbing road					
3.0					
land --- all complete					
Vide TMB item (3) PN - 2					
0.19 Hq @ Rs 51133 = 76/Hq Rs					9715=00
(4) E/W in Excavation for					
31.0					
foundn --- all complete					
Vide TMB item (4) PN - 2					
37.62 m ³ @ Rs 269 = 32/m ³ Rs					10132=00
(5) sand filling in foundn					
32.0					
trench --- all complete					
Vide TMB item (5) PN - 2					
2.86 m ³ @ Rs 400 = 59/m ³ Rs					1146=00
(6) B/F/S in foundn ---					
33.0					
all complete					
Vide TMB item (6) PN - 2					
28.64 m ² @ Rs 289 = 47/m ² Rs					8290=00
				C.O.Ps	41191=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F-RS 34	19667 = 00
(24) PSF masonry sign board					
23+24					
2 maintenance board					
--- all complete					
vide TMB item (24) PH-8					
4.0 NOS @ RS 12392 = 29/each RS					49569 = 00
(25) PSF of Retro-Reflective					
cautionary, mandatory &					
informative sign - all complete					
i) 600mm Equilateral Triangle					
25.0					
6.0 NOS @ RS 3472 = 83/each RS					20837 = 00
ii) 600mm x 450mm Rectangle					
27.0					
2.0 NOS @ RS 4132 = 25/each RS					8277 = 00
iii) 900mm side octagon					
28.0					
2.0 NOS @ RS 8095 = 13/each RS					16190 = 00
(26) Road marking with 2.5mm					
21.0					
thick hot thermoplastic					
compound --- all complete					
vide TMB item (26) PH-9					
128.0 m ² @ RS 735 = 4.4/m ² RS					94136 = 00
(27) planting of Tree and					
30.0					
these maintenance for					
one year --- all complete					
vide TMB item (27) PH-9					
64.0 NOS @ RS 819 = 92/each RS					52475 = 00
				C.O RS	3652874 = 00

Continuation

