

MMSY Bansi Const. of Road from Pakke No -
MMSY W.B-20 Awarig. 04 PWD Satak Hapuram
Chak to Adiwashi Tolg PWD Satak Hapuram (has
Schedule XLV-Form No. 134
to Adiwashi Tolg Tak at ch. 3500m
Agreement No-206/SED/MMSY (WB)-21-22
Ag-udai:- Bidyanand Gupta
Const. Cost:-
Maint. Cost:-

Total:- 41093972m SUB-DIVISION
AREA 1A

MEASUREMENT BOOK

Date of Commence:- 14/01/2022
Date of Completion:- 10/01/2023
2578

1st on A/c Bill

1

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-	Construction of Road from				
	PND Sark, Manuram chaur, to				
	Adinasi Joda Tal.				
Particulars:-	MMSY WB-20 Araria -04.				
Agreement No.:-	206/SRD/MMSY WB-28/21-22				
Agency:-	Bidyand Gupta, At. Chakai				
	PS-Jolichat Dist. Araria Pin-854311.				
Date of Comm.:-	11-01-2022				
Date of Comp.:-	10-01-2023				

Record Measurement

1/ Av & Fixing of working boundary

Pillar do all comp job.

$$1 \times 8 \times 4 \text{ km} = 32.00 \text{ nos}$$

2) Clearing & grubbing road land.

do do all comp job.

$$1 \times 7 \times 30.00 \times 2 \times 1.75 = 735.00 \text{ m}^2$$

$$1 \times 4 \times 20.00 \times 2 \times 1.75 = 280.00 \text{ ..}$$

$$1 \times 13 \times 30.00 \times 2 \times 1.75 = 1365.00 \text{ ..}$$

$$1 \times 6 \times 30.00 \times 2 \times 1.75 = 630.00 \text{ ..}$$

$$1 \times 3 \times 10.00 \times 2 \times 1.75 = 105.00 \text{ ..}$$

$$1 \times 5 \times 15.00 \times 2 \times 1.75 = 262.50 \text{ ..}$$

$$1 \times 17 \times 30.00 \times 2 \times 1.75 = 1785.00 \text{ ..}$$

$$1 \times 14 \times 30.00 \times 2 \times 1.75 = 1470.00 \text{ ..}$$

$$1 \times 8 \times 10.00 \times 2 \times 1.75 = 280.00 \text{ ..}$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1x18x	30.00	2x2.50	=	1270.00 m ²
	1x9x	30.00	2x1.75	=	945.00
	1x5x	5.00	2x1.75	=	37.50
	1x19x	30.00	2x1.75	=	1995.00
	1x11x	30.00	2x1.75	=	1155.00
	1x8x	30.00	2x1.75	=	840.00
	1x2x	25.00	2x1.75	=	175.00
				Total:	14000.00 m ²
					= 1.40 Hec.

3) Constr. of embankment shall

Obtain from cross-section of embankment

Chainage	C/S Area	Area	Length	Qty.
(m)	(m ²)	(m ²)	(m)	(m ³)
0.00	0.065	-	-	-
50.00	1.476	0.771	50.00	33.525
100.00	1.985	1.731	50.00	86.525
150.00	2.532	2.259	50.00	112.925
200.00	3.076	2.804	50.00	140.200
250.00	1.129	2.103	50.00	105.125
300.00	0.380	0.755	50.00	37.125
350.00	1.482	0.931	50.00	46.550
400.00	2.649	2.066	50.00	103.275
450.00	1.526	2.093	50.00	104.625
500.00	0.455	0.966	50.00	49.775
550.00	0.797	0.626	50.00	31.300
600.00	1.156	0.977	50.00	48.825
650.00	1.456	1.306	50.00	65.300

Continuation

Continuation