

205

Schedule XLV-Form No. 134

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

449
18/10/21

પરમારિન-કિરત આવા-હી-કે-કુદા-મી-
કુદા-કે-મી-કી-કુદા-કુદા-કુદા-કુદા-કુદા-કુદા-
કુદા-કુદા-કુદા-કુદા-કુદા-કુદા-કુદા-કુદા-
કે-કિરત-કિરત-કિરત-કિરત-કિરત-કિરત-કિરત-કિરત-

E. E.
16/10/14

R. W. D. W. D.

Manihari
16/10/14

Sch. XLV—Form No. 134

E. E.

DIVISION

R. W. D. W. D.

SUB-DIVISION

Manihari

MEASUREMENT BOOK

No.

Name of Officer E. E.

R. W. D. W. D.

Date of first entry Manihari

Date of last entry

Name to work

1

Situation of work

Agency by which work is executed

Date of measurement

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

- Record measurement -

Name of work :- Restoration of
Pranpur Gram Path to Sees
Tola Path

Agency :- Departmental

Authority :- E.F.R.U.D. Manikori
Kathar.

CH :- FDR (2245)

Date of measurement :- 16/12-2021

Work done

Item I. Construction of Embankment
with approved material etc

No.					
	1	15	4	1	$= 60.0 \text{ m}^3$
	1	4	4	1	$= 16.0 \text{ m}^3$
	1	11	4	1	$= 35.20 \text{ m}^3$
	1	8	4	1	$= 32.0 \text{ m}^3$
	1	6	4	0.80	$= 19.20 \text{ m}^3$
	1	30	4	1	$= 120.0 \text{ m}^3$
	1	19	4	0.90	$= 68.40 \text{ m}^3$
	Total				$= 350.80 \text{ m}^3$

16/12/21

JE

16/12/21

- Abstract of cost -

Item I. Construction of Embankment
with approved material etc

350.80 m³

P-1

@ 370.15/m³

= 129848.62

Continuation

