

1101054-(SC)

MMSY (SC) ଅନୁମତିପ୍ରାପ୍ତ - ଉପାଧୀଗ୍ରହଣ ଏବଂ ଅନ୍ୟ
ସ୍ଥଳୀ ସ୍ୱୀକୃତି ପ୍ରାପ୍ତ ସହ ନିର୍ମାଣ କାର୍ଯ୍ୟ ସ୍ଥଳୀ

Schedule XLV-Form No. 134

Executive Engineer
R.W.D. Works Division
Barbharaga-1

DIVISION

BAHADURPUR

SUB-DIVISION

Name of contractor -> Md. Tarique Kalam

WEA SUPPLEMENT BOOK

MB No. - 3462/19-20

1

Name of work - U.S. Ma Math to Sri Ram Pura Purvi Tola.
 Situation of work - At Block Bahadurpur.
 Agency by which work is executed - Md. Tarique Khan
 Date of measurement - 12.12.19
 No. and date of agreement. 31 SBD/2019-20.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Estimated Cost :- Rs.					50,65,968=00.
Agreement Value :- Rs.					45,59,370=00.
Rate :-					10.00 % Below from B.O.Q rate
Date of start :-					27.08.2019.
Date of Completion :-					26.05.2020
① Clearing and grubbing road					
and do.					
					$2 \times 20 \times 30.00 \times 1.75 = 2100.00 \text{ m}^3$
					Say 0.21 Hect.
② Earthwork in excavation in					
foundation trenches do do.					
(FOR-3 Nos)					
					$3 \times 2 \times 4.5 \times 1.40 \times 1.47 = 57.24 \text{ m}^3$
					$3 \times 1 \times 5.76 \times 1.07 \times 0.25 = 4.64 \text{ m}^3$
					<u>55.88 m³</u>
③ Providing PCC M/S in open					
found do do.					
					$3 \times 2 \times 3.85 \times 1.40 \times 0.15 = 4.85 \text{ m}^3$
④ Providing Headwall in brick					
masonry in dim. (1:4) do do.					
					$3 \times 2 \times 3.85 \times \frac{1.25+0.40}{2} \times 2.00 = 38.21 \text{ m}^3$
					$3 \times 2 \times 3.85 \times 0.40 \times 0.60 = 5.54 \text{ m}^3$
Deduction.					
					$3 \times 2 \times 0.465 \times 0.61 = 1.70 \text{ m}^3$
Continuation					42.05 m ³ .

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Ushma Mats to Sri Ram Pipra				
	Purvi Tola				
Name of agency:-	Md. Tarique Kalam.				
Agreement No.:-	31 SBD/2019-20.				
	(MMGSY - SC)				
Estimated Cost:-	Rs. 50,65,968.00.				
Agreement Value:-	Rs. 45,59,370.00.				
Rate:-	10.80% Below BOQ rate.				
Date of start:-	27.08.2019				
Date of Completion:-	26.05.2020				
Date of entry:-	26.04.2022				
	X				

①	Excavation for Road				
	Work in soil by hydraulic				
	excavator do do				
	2x30x30.00x0.525x0.100 =				94.50 m ³
	2x1x13.00x0.525x0.100 =				1.365 m
	2x2x11.00x0.525x0.100 =				2.31 m
	(Length = 935 M)				98.175 m
	less V.P. ①				87.67 m
					10.505 m ³
②	Providing G.S.B.				
	material by grading				
	material do do				
	IN widening 2x30x30.00x0.525x0.100 =				94.50 m ³
	2x1x13.00x0.525x0.100 =				1.365 m
	2x2x11.00x0.525x0.100 =				2.31 m
	2x0.0x0.0x0.0x0.0x0.0 =				0.00 m
					98.175 m ³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② <u>Continued.</u>					96.175 m ³ Q: 87.020 m ³
Profile Correction	18	1.50	1.00	0.100	= 2.700
	16	1.80	1.20	0.100	= 3.456
	1	8.50	3.00	0.100	= 2.550
	1	8.00	3.00	0.100	= 2.400
	1	16.00	3.00	0.100	= 4.800
	1	30.00	3.00	0.100	= 9.000
	1	6.00	3.00	0.100	= 1.800
	1	5.00	3.00	0.100	= 1.500
	1	7.00	$\frac{5.30+4.03}{2}$	0.100	= 3.273
	30	30.00	4.65	0.100	= 364.500
	1	6.00	4.05	0.100	= 2.430
	1				
	1	11.00	$\frac{4.05+6.80}{2}$	0.100	= 5.968
	1	11.00	$\frac{4.05+5.30}{2}$	0.100	= 5.143
					507.695 m ³
					432.010 "
					75.685 m ³
③ Providing WBM Stone					
metal grs etc screening					
	1	7.80	$\frac{3.30+3.75}{2}$	0.075	= 2.376 m ³
	8	30.00	3.75	0.075	= 67.500
	4	30.00	3.75	0.075	= 33.750
	18	30.00	3.75	0.075	= 151.875
	1	6.00	3.75	0.075	= 1.688
	1	11.00	$\frac{3.75+6.80}{2}$	0.075	= 4.352

Continuation

261.541 m³

Belani
26.04.2022
22

26/04/22
48

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>ABSTRACT OF COST.</u>				
①	Clearing and Grubbing				
	read land - do - do				
	V.P.	$\frac{10}{1}$	0.21	Hect.	
	@ Rs. 49739 = 47/Hect Rs. 10,445=00				
②	Excavation				
	in found ⁿ trenches - do				
	V.P.	$\frac{10}{2}$	55.88	m ³	
	@ Rs. 261 = 903/m ³ Rs. 14,635=00				
③	Providing PCC m/s				
	in open found ⁿ - do - do				
	V.P.	$\frac{10}{3}$	4.85	m ³	
	@ Rs. 5786 = 371/m ³ Rs. 28,064=00				
④	Providing head wall in				
	brick masonry in c.m. (1:4)				
	V.P.	$\frac{10}{4}$	42.05	m ³	
	@ Rs. 6117 = 227/m ³ Rs. 2,57,229=00				
⑤	Type B (First class) Bedding				
	V.P.	$\frac{10}{5}$	6.39	m ³	
	@ Rs. 459 = 677/m ³ Rs. 2,937=00				
⑥	Plaster with				
	Cement mortar				
	(1:4) - do - do				
	V.P.	$\frac{10}{6}$			
			42.06	m ²	
	@ Rs. 183 = 809/m ² Rs. 7,731=00				

14.	MN ESY Sign Board.	
	V.P. $\frac{12}{13}$	2 Nos.
	Rs. 10180 = 205 each	Rs. 30,541 = 00
		Rs. 28,18,718 = 00
	Less 10-50% as per agreement	Rs. 2,81,872 = 00
		Rs. 25,36,846 = 00
	Less against Paid Vn.	Rs. 15,68,627 = 00
		Rs. 9,68,219 = 00
	Shani 26/04/2022 85	25/04/22 75
	C&P	
	25/10/22	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
① Sand.					18.16 m ³ .
② Stone metal or chips, aggregate					= 451.89 m ³
Rs 1500 26-04-2022 26 26-04-2022 26 26-04-2022 26					
Continuation					