

Name of work - ~~Red~~ - ~~35~~
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

Name of work: - Akashigola - Amudalab
 Road to Chendipam paddy road to
 mangal tola

Name of Contractor: - Sushma Associates
 Private Limited, A/F Flat No. - 102, Kuyha Place
 Bhasmasthuni Crati, Sheikhupura, Raja Bazar,
 Patna - 800014

Date of Agreement - 01/05/2021

1st on P/C Bill

(1) Providing & fixing of working
 benchmark & reference pillar

Benchmark pillar - 02 no

Reference pillar - 04 no

(2) Clearing and Grubbing land
 land - do to

$$2 \times 35 \text{ no} \times 20 \text{ m} \times 350 = 8750$$

$$= 0.82 \text{ Ha}$$

(3) Providing cont. of embankment
 with material obtained from borrow
 pit - do to

Chainage	Area	Mean Area	Distance	Volume
0	0.464			
50	0.450	0.457	50.00	22.850
100	0.236	0.243	50.00	17.150
150	0.220	0.223	50.00	11.650
200	0.205	0.218	50.00	10.875
250	0.215	0.210	50.00	10.500

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
2073.65 m ² @ Rs 12.04 - Rs 398225 = 0					
(S) New H.P. Cement					
Qty vide item no (1) to (4) - P(2)					
(1) B/W - 89.35 m ² @ Rs 279.09 - Rs 24949 = 0					
(11) P.C.C in boundary					
- 12.785 m ² @ Rs 4345.73 - Rs 59906 = 0					
(111) P.C.C in substructure					
(2) - 101.22 m ² @ Rs 107.10 - Rs 15,16,941 = 0					
(10) R.C.C pipe NP					
- 22.52 m ² @ Rs 3554.15 - Rs 79968 = 0					
(8) Granular sub-base					
Qty vide item no (5) - P(3)					
868.5 m ² @ Rs 2024.75 - Rs 1758495 = 0					
(7) WBM grading					
Qty vide item no (6) - P(3)					
335.25 m ² @ Rs 3023.17 - Rs 1013578 = 0					
(8) mmsy project					
2 no @ Rs 2421 - Rs 18842 = 0					
(2) Irrigation conduit					
(20) 300 mm @ Rs 875.86 - Rs 26276 = 0					
Add 12% V.S.T					Rs 4069415 = 0
Add 1% labour cost					Rs 488330 = 0
Seigniorage fee					Rs 34216 = 0
					Rs 46,32,655 = 0
Less 29.15% below					Rs 1350419 = 0
as per agreement					Rs 32,82,236 = 0
15/5/22 re 16/5/2022 A.E C&P 10.10.22					

Continuation