

Fatehpur to Kauriya Lalgarh (g. 00 to 15.6 km)

Schedule XLV-Form No. 134 under

New M/A Policy 2018

ଆମିର କାନ୍ଦ ବିମାର ଏବଂ ଏକାଙ୍କର ମିସେଲ DIVISION


ଆମିର କାନ୍ଦ ବିମାର ଏବଂ ଏକାଙ୍କର ମିସେଲ SUB-DIVISION

MEASUREMENT BOOK

1205

ବିମାର କାନ୍ଦ

प्रमाणित किया जाता है कि २६ भागीदारों के
मार्फत द्वारा प्रस्तावित किया हुआ एक ही एक
अंकित है जो कि प्रदीप कुमार बच्चन मुखर्जी
उपरी कचहरी के नाम निर्गत किया जाता है।


Executive Engineer

R.W.D. (W) Div., Sheohar

दिनांक

17-6-21

Abstract of Cost for 2nd & Final Bill

48

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 1/12 Providing & fixing of typical M.M.S.S. information sign board - do - do - 1701 and Annexure 1701.					
2 Nos. Qty vide TMB p-38					
(a) Rs 9488.34/No. - Rs 18977.00					
Item 2/98 Clearing & grubbing road land (by manual means) - do - do T/s clause 201.1					
Qty vide TMB page-38 = 1.48 Ha					
(a) Rs 49496.70/Ha - Rs 73255.00					
Item 3/100 G.S.R Grading II Construction of G.S.R by providing well graded material spreading in uniform - do - do - T/s clause 401.					
Qty vide TMB Page -39 = 176.81 M ³					
(a) Rs 2365.89/M ³ - Rs 418313.00					
Item 4/101 Grade II Providing, laying and compacting stone aggregate W.B.M. Grade II - do - do T/s					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB page - (38)					
= 194.46 M ³ @ Rs 4343.93/M ³					844721.00 ✓
Item $\frac{5}{102}$ WBM Gr II					
providing, laying,					
compacting stone aggregate					
of specific size - do					
- do - T/s					
Qty vide TMB p - (39) = 292.46 M ³					
@ Rs 3985.91/M ³					1166889.00 ✓
Item $\frac{6}{103}$ Prime coat					
providing & applying					
primer coat with					
emulsion SS, - do					
- do - T/s					
Qty vide TMB p - (40) = 3899.47 M ²					
@ Rs 41.30/M ²					161078.00 ✓
Item $\frac{7}{104}$ Tack coat					
providing and applying					
tack coat with bitumen					
emulsion RS, using					
emulsion distributor					
- do - do - T/s clause					
503					
Qty vide TMB p - (40) = 3950.10 M ²					
@ Rs 14.01/M ²					55341.00 ✓
Item $\frac{8}{105}$ MIX SEAL SURFACING					
providing & laying and					
rolling of close graded					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
premix surfacing - do					
- do - T/s clause 509.					
Qty vide TMB P-(40) = 3950.10M ²					
@ Rs 213.67/M ²					Rs 844018.00 ✓
Item 9/106 Tack Coat					
for & applying tack					
coat - do - do - T/s					
clause 503.					
Qty vide TMB page (40)					
= 28162.57/M ² @ Rs 11.75/M ²					Rs 330909.00 ✓
Item 10/107 SDBC					
providing and laying					
SDBC with 100-120					
batch type - do - do - T/s					
Qty vide TMB page (41) = 704.06M ³					
@ Rs 10723.94/M ³					Rs 7550297.00 ✓
Item 11/108 Reinforced Cement					
Concrete M15 grade					
KM Stone - do - do - T/s					
clause 1703.					
Qty vide TMB P-(41) = 9 Nos.					
@ Rs 2445.54/No.					Rs 22010.00 ✓
Item 12/109 200 M stone					
Qty vide TMB P-(41) = 29 Nos.					
@ Rs 656.34/No.					Rs 19034.00 ✓
Item 13/111 Retro Reflectors					
Traffic Sign Δ -					
providing & laying					
R/R cautionary					
mandatory					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
do do T/S					
Qty vide TMB P-(41) = 14 Nos					
@ Rs 3730.01/No. —					52220.14
stem $\frac{14}{112}$ 600 mm circular					
Qty vide TMB P-(41) = 10 Nos.					
@ Rs 3829.36/No. —					38293.6
stem $\frac{15}{113}$ 600 mm x 450 mm					
Rectangular					
12 Nos. Qty vide TMB					
Page - (42) = 12 Nos.					
@ Rs 3700.24/No. —					44403.12
stem $\frac{16}{114}$ Boundary pillar/					
Guard post					
Reinforced cement					
concrete M15 grade					
boundary pillar/Local					
stone - do - do - T/S					
Clause 1704.					
Qty vide TMB P-(43) = 198 Nos.					
@ Rs 516.61/No. —					102289.98
stem $\frac{17}{115}$ Planting of tree					
by the road side					
- do - do - T/S					
Qty vide TMB P-(42) = 380 Nos					
@ Rs 800.30/No. —					304114.00
stem $\frac{18}{116}$ P/V and laying of					
hot applied thermo-					
plastic compound					
2.5 mm - do - do - T/S					
stake & holes.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB p-(42)					
= 1502.17 M ² @ Rs 735.40/M ²					Rs 1104571.12
19 Construction of					
Sub grade and					
earthen shoulder - do					
- do - T/s clause					
301.					
Qty vide TMB p-(42) = 3191.70 M ³					
@ Rs 176.75/M ³					Rs 564133.12
20 Brick masonry					
work in cement					
mortar (1:3) in					
parapet - do - do					
T/s clause 600,					
700 and 1208.4					
Qty vide TMB p-(43) = 27.74 M ³					
@ Rs 5266.93/M ³					Rs 146105.12
21 plastering with cement					
mortar (1:4) - do - do					
T/s					
Qty vide TMB p-(43) = 208.84 M ²					
@ Rs 178.05/M ²					Rs 37184.12
22 painting two coats					
after filling - do - do					
T/s clause 1701,					
Qty vide TMB p-(43)					
= 208.84 M ²					
@ Rs 95.63/M ²					Rs 19971.12
					13918096.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F=	13918096.00
Add 12% GST				Rs (+)	1670172.00
Add 1% L Cess				Rs (+)	139181.00
Less 0.01% as per agreement					15727449.00
less previous paid amount vide				(-)	157200
					15725877
TMB P-(46)				(-)	14388600.00
					1238849.00
				Rs	1337277.00
(Rs Thirteen Lacs Thirty seven thousand two hundred seventy seven only.)					
<i>[Signature]</i> 02.08.2022 A.E. Dumri Katsari Manojan 02/08/2022 J.E.					
C.B.P. Rajman 23.09.2022					
Material Statement upto date E/w Soil = 319170 m³					