

M.B. No 1176

Schedule XLV-Form No. 134

PAKRIDAYAL SUNDERPATTI TO JITAURA VIA ITWA SIRHA

4ms/4717

DIVISION

4ms/4717

SUB-DIVISION

Measurement Book

Ashvendra Singh

પ્રમાણિત બિંદુ બાબતે
જો માપી પુલ ને મશીન દંતીસ
100 ફુટ છે તો તે મહાનગર
R.W.D પંચાયતના કે પુરના
તે નિર્ધારિત બિંદુ બાબતે

Signature
૦૧/૭/૨૧

Executive Engineer

R.W.D Works Division

1-7-21

Sch. XLV - Form No. 134

પંચાયત DIVISION

પંચાયત SUB-DIVISION

Measurement Book

1176 No.

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c Bill

Name of Work - Construction of Road &
C.D. Work with Five years maintenance
of Road from Pakridaya to Sundaspatti
To Jitaura via Gura Sirha under
MR 3054 (New maintenance policy 2018)

Name of Agency - Arbind Singh

H - Chhota Baniyapur, Mithani Dist -

East Champaran

Agreement No - 10M.B.D./2021-22

Time of completion - 12-09-2022

2) Cleaning & grubbing Road

Land - all complete

1st Km $2 \times 10 \times 30.0 \times 1.0 \text{ avg} = 600.0 \text{ m}^2$ $2 \times 10 \times 30.0 \times 1.0 \text{ avg} = 600.0 \text{ m}^2$ $2 \times 10 \times 30.0 \times 1.0 \text{ avg} = 600.0 \text{ m}^2$ $2 \times 3 \times 30.0 \times 1.0 \text{ avg} = 180.0 \text{ m}^2$ $2 \times 1 \times 10.0 \times 1.0 \text{ avg} = 20.0 \text{ m}^2$ 2nd Km $2 \times 10 \times 30.0 \times 1.0 \text{ avg} = 600.0 \text{ m}^2$ $2 \times 10 \times 30.0 \times 1.0 \text{ avg} = 600.0 \text{ m}^2$ $2 \times 1 \times 20.0 \times 1.0 \text{ avg} = 40.0 \text{ m}^2$ 3240.0 m²

or, 0.32 Ha

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) construction of subgrade					
8 Earthwork shoulders - - -					
all complete					
1st km	2x10x30.0x	1.00x	0.450=	270.0	
	2x10x30.0x	1.00x	0.450=	270.0	
	2x10x30.0x	1.00x	0.450=	270.0	
	2x3x30.0x	1.00x	0.450=	81.0	
	2x1x10.0x	1.00x	0.450=	9.0	
2nd km	2x10x30.0x	1.00x	0.450=	270.0	
	2x10x30.0x	1.00x	0.450=	270.0	
	2x1x20.0x	1.00x	0.450=	18.0	
					1458.0

(3) construction of USB grading					
all complete					
1st km	2x5.21x2.0x0.100=	2.08m ³			
	1x4.94x2.0x0.100=	0.99m ³			
	2x4.72x2.30x0.100=	2.17m ³			
	1x4.41x1.90x0.100=	0.84m ³			
	1x4.76x2.23x0.100=	1.06m ³			
	1x4.98x2.43x0.100=	1.21m ³			
	2x4.07x1.54x0.100=	1.25m ³			
	1x4.53x1.99x0.100=	0.90m ³			
	2x3.55x1.53x0.100=	1.09m ³			
	1x3.17x1.14x0.100=	0.36m ³			
	1x2.64x0.62x0.100=	0.16m ³			
	1x3.08x1.03x0.100=	0.32m ³			

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2x	3.87	1.84	$\times 0.100 = 1.42$	m^3
	1x	3.35	1.29	$\times 0.100 = 0.43$	m^3
	2x	2.77	1.75	$\times 0.100 = 0.97$	m^3
	1x	2.94	1.91	$\times 0.100 = 0.56$	m^3
	1x	2.05	1.0	$\times 0.100 = 0.21$	m^3
	1x	2.52	1.28	$\times 0.100 = 0.32$	m^3
	2x	1.85	1.0	$\times 0.100 = 0.37$	m^3
	1x	1.94	0.89	$\times 0.100 = 0.17$	m^3
	2x	1.25	0.70	$\times 0.100 = 0.18$	m^3
	2x	0.97	0.80	$\times 0.100 = 0.16$	m^3
	1x	0.55	0.49	$\times 0.100 = 0.03$	m^3
	2x	0.50	0.30	$\times 0.100 = 0.03$	m^3
2nd km	1x	4.50	2.10	$\times 0.100 = 0.95$	m^3
	1x	3.50	1.90	$\times 0.100 = 0.67$	m^3
	2x	6.90	2.30	$\times 0.100 = 3.17$	m^3
	1x	6.0	2.10	$\times 0.100 = 1.26$	m^3
	2x	5.60	1.95	$\times 0.100 = 2.18$	m^3
	1x	4.80	1.94	$\times 0.100 = 0.93$	m^3
	3x	4.60	1.50	$\times 0.100 = 2.07$	m^3
	2x	4.20	1.52	$\times 0.100 = 1.28$	m^3
	2x	1.90	0.55	$\times 0.100 = 0.21$	m^3
	1x	1.30	0.94	$\times 0.100 = 0.12$	m^3
	2x	1.20	1.07	$\times 0.100 = 0.26$	m^3
	1x	2.60	0.56	$\times 0.100 = 0.15$	m^3
	1x	1.70	0.55	$\times 0.100 = 0.09$	m^3
	1x	2.90	0.80	$\times 0.100 = 0.23$	m^3
	2x	3.80	1.20	$\times 0.100 = 0.91$	m^3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1x	7.96	1.94	0.100	$= 1.51m^3$
	2x	1.40	0.72	0.100	$= 0.20m^3$
	2x	1.58	0.82	0.100	$= 0.26m^3$
	1x	1.15	0.90	0.100	$= 0.10m^3$
	2x	4.0x	2.14	0.100	$= 1.71m^3$
	2x	5.0x	2.35	0.100	$= 2.35m^3$
	1x	3.20	2.25	0.100	$= 0.72m^3$
	2x	5.90	2.14	0.100	$= 2.53m^3$
	1x	7.50	1.80	0.100	$= 1.35m^3$
					$42.49m^3$
	Wagon				
	28.04.2000				
	JE				

(4) Construction of WBM road II

--- all complete

1st km	2x	5.36	2.15	0.075	$= 1.73m^3$
	3x	5.09	2.15	0.075	$= 2.46m^3$
	5x	4.87	2.45	0.075	$= 4.47m^3$
	3x	4.56	2.05	0.075	$= 2.10m^3$
	2x	5.30	2.55	0.075	$= 2.03m^3$
	2x	5.59	2.06	0.075	$= 1.73m^3$
	1x	5.50	2.20	0.075	$= 0.91m^3$
	2x	5.90	2.35	0.075	$= 2.08m^3$
	2x	5.79	1.75	0.075	$= 1.52m^3$
	2x	6.22	2.65	0.075	$= 2.47m^3$
	2x	5.0x	2.45	0.075	$= 1.84m^3$
	2x	4.50	2.17	0.075	$= 1.47m^3$

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	4x	4.91x	2.38x	0.075	$= 2.51m^3$
	3x	5.13x	2.58x	0.075	$= 2.92m^3$
	4x	4.22x	1.64x	0.075	$= 2.14m^3$
	1x	4.68x	2.14x	0.075	$= 0.75m^3$
	4x	3.70x	1.68x	0.075	$= 1.86m^3$
	1x	3.32x	1.24x	0.075	$= 0.32m^3$
	3x	2.79x	0.77x	0.075	$= 0.43m^3$
	3x	3.23x	1.18x	0.075	$= 0.86m^3$
	2x	4.02x	1.99x	0.075	$= 1.20m^3$
	1x	3.50x	1.44x	0.075	$= 0.38m^3$
	2x	2.92x	1.90x	0.075	$= 0.83m^3$
	1x	3.09x	2.06x	0.075	$= 0.48m^3$
	1x	2.20x	1.15x	0.075	$= 0.79m^3$
	1x	2.67x	1.43x	0.075	$= 0.29m^3$
	2x	2.0x	1.15x	0.075	$= 0.35m^3$
	1x	2.09x	1.04x	0.075	$= 0.16m^3$
	2x	1.40x	0.85x	0.075	$= 0.18m^3$
	2x	1.12x	0.95x	0.075	$= 0.16m^3$
	1x	0.70x	0.64x	0.075	$= 0.03m^3$
	2x	0.65x	0.45x	0.075	$= 0.04m^3$
2nd km	1x	4.50x	2.25x	0.075	$= 0.76m^3$
	1x	3.65x	2.05x	0.075	$= 0.56m^3$
	2x	7.95x	2.45x	0.075	$= 2.59m^3$
	3x	6.15x	2.25x	0.075	$= 3.11m^3$
	4x	5.75x	2.10x	0.075	$= 3.62m^3$
	3x	4.95x	2.09x	0.075	$= 2.33m^3$
	4x	4.75x	1.65x	0.075	$= 2.35m^3$

Sch. XLV-Form No.134

Sch. XLV-Form No.134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
	4x	4.35x	1.67x	0.075	$= 2.18m^3$
	3x	2.05x	0.70x	0.075	$= 0.72m^3$
	2x	1.45x	1.09x	0.075	$= 0.24m^3$
	4x	1.35x	1.22x	0.075	$= 0.49m^3$
	2x	2.75x	0.71x	0.075	$= 0.29m^3$
	3x	1.85x	0.70x	0.075	$= 0.29m^3$
	2x	3.05x	0.95x	0.075	$= 0.43m^3$
	3x	3.95x	1.35x	0.075	$= 1.20m^3$
	2x	7.95x	2.09x	0.075	$= 2.49m^3$
	2x	1.55x	0.87x	0.075	$= 0.20m^3$
	2x	1.73x	0.97x	0.075	$= 0.25m^3$
	1x	1.30x	1.05x	0.075	$= 0.10m^3$
	2x	4.15x	2.29x	0.075	$= 1.43m^3$
	2x	5.15x	2.50x	0.075	$= 1.93m^3$
	1x	3.35x	2.40x	0.075	$= 0.60m^3$
	2x	6.05x	2.29x	0.075	$= 2.08m^3$
	1x	7.65x	1.95x	0.075	$= 1.12m^3$
					$72.96m^3$
	Wagon				
	02.05.2022				
	JE				
(5) construction of WBM grading III					
--- all complete					
1st km	3x	5.36x	2.30x	0.075	$= 2.77m^3$
	7x	5.24x	2.30x	0.075	$= 6.33m^3$
	9x	5.02x	2.60x	0.075	$= 8.81m^3$
	7x	4.71x	2.20x	0.075	$= 5.44m^3$
	6x	5.45x	2.70x	0.075	$= 6.62m^3$

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	6x	5.74	2.21	0.075	$= 5.71m^3$
	5x	5.65	2.35	0.075	$= 4.98m^3$
	6x	6.05	2.50	0.075	$= 6.81m^3$
	6x	5.94	1.70	0.075	$= 5.08m^3$
	5x	6.37	2.80	0.075	$= 6.69m^3$
	5x	5.15	2.60	0.075	$= 5.02m^3$
	5x	4.67	2.32	0.075	$= 4.06m^3$
	7x	5.06	2.53	0.075	$= 6.72m^3$
	6x	5.28	2.73	0.075	$= 6.49m^3$
	7x	4.37	1.84	0.075	$= 4.22m^3$
	4x	4.83	2.29	0.075	$= 3.32m^3$
	7x	3.85	1.83	0.075	$= 3.70m^3$
	4x	3.47	1.44	0.075	$= 1.50m^3$
	6x	2.94	0.92	0.075	$= 1.22m^3$
	6x	3.38	1.73	0.075	$= 2.02m^3$
	5x	4.17	2.14	0.075	$= 3.35m^3$
	4x	3.65	1.59	0.075	$= 1.74m^3$
	5x	3.07	2.05	0.075	$= 2.36m^3$
	4x	3.24	2.21	0.075	$= 2.15m^3$
	3x	2.35	1.30	0.075	$= 0.69m^3$
	3x	2.82	1.58	0.075	$= 1.02m^3$
	4x	2.15	1.30	0.075	$= 0.84m^3$
	3x	2.24	1.19	0.075	$= 0.60m^3$
	5x	1.55	1.0	0.075	$= 0.58m^3$
	4x	1.27	1.10	0.075	$= 0.42m^3$
	3x	0.85	0.79	0.075	$= 0.15m^3$
	4x	0.80	0.60	0.075	$= 0.14m^3$

Continuation

刊

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) providing prime coat RS-1					
----- all complete					
Qty same vide item (6)					
		185.70m	3	0.073m	= 2476.0m ²
W/ 22.06.2022					
JE					
(7) providing tack coat RS-1					
----- all complete					
Qty same vide item (6)					= 2476.0m ²
(8) providing 20mm thick dense graded pmc -- all complete					
Qty same vide item (6)					= 2476.0m ²
W/ 25.06.2022					
Suman					
25.06.2022					
JE					
AE					
(9) providing tack coat RS-1					
----- all complete					
1st km -		10 x 30.0	0 x 3.75		= 1125.0m ²
		10 x 30.0	0 x 3.75		= 1125.0m ²
		10 x 30.0	0 x 3.75		= 1125.0m ²
		3 x 30.0	0 x 3.75		= 337.50m ²
		1 x 10.0	0 x 3.75		= 37.50m ²
2nd km		10 x 30.0	0 x 3.75		= 1125.0m ²
		9 x 30.0	0 x 3.75		= 1012.50m ²
Horizontal curve		2 x 20.50	0 x 0.60 + 0.40		= 20.50m ²
		1 x 30.0	0 x 0.70 + 0.45		= 17.25m ²
			2		
					C.O. Stg = 5925.25
					m ²

Continuation

Sch. XLV-Form No.134

Sch. XLV-Form No.134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
				BF area	5925.25m ²
				$1 \times 27.0 \times 0.50 \div 0.35 =$	11.48m ²
				2	
				$1 \times 27.50 \times 0.40 \div 0.30 =$	9.63m ²
				2	
					5946.36m ²
providing 25mm thick SDBC					
all complete					
by some item (9)					
				$5946.36m^2 \times 0.025m =$	148.66m ³
W. approved					
02.07.2022					
JE					
providing pcc m30 pavement					
all complete					

1x	30.0 x 3.75 x 0.160	= 18.0 m ³
1x	20.0 x 3.75 x 0.160	= 12.0 m ³
Add for profile correction		
15x	0.60 x 0.40 x 0.100	= 0.36 m ³
12x	0.70 x 0.55 x 0.100	= 0.46 m ³
4x	0.55 x 0.50 x 0.100	= 0.11 m ³
		30.93 m³
<u>Construction of 1000mm Ø NP3 Hume pipe</u>		
single row culvert		
(12) E/W in Excavation for trench		
----- all complete		
H.W	2 x 6.450 x 1.55 x 1.675	= 33.49 m ³
Below pipe	1 x 5.0 x 1.530 x 0.540	= 4.13 m ³
		37.62 m³

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) sand-filling in foundation trench					
--- all complete					
H.W -	2x	6.450	1.55	0.100	$= 2.02m^3$
Below pipe -	1x	5.573	1.53	0.100	$= 0.856m^3$
					$2.86m^3$
(14) Brick flat setting in foundation trench					
--- all complete					
H.W -	2x	6.450	1.55		$= 19.995m^2$
Below pipe -	1x	5.653	1.53		$= 8.65m^2$
					$28.64m^2$
(15) providing pea mls (1:2:8:5)					
in leveling course - all complete					
H.W -	2x	6.30	1.40	0.150	$= 2.646m^3$
Below pipe -	1x	5.766	1.53	0.550	$= 4.852m^3$
Less for pipe -	0.188	0.7857	1.230	5.955	$= - 1.331m^3$
					$6.17m^3$
(16) B/M/W in C.M (1:4) in head					
wall - all complete					
H.W -	2x	6.150	0.325	2.465	$= 25.014m^3$
propet -	2x	6.150	0.400	0.600	$= 2.952m^3$
Less for pipe -	2x	0.7857	1.230	0.612	$= - 1.455m^3$
					$26.51m^3$
(17) providing 1000mm R.C.C NP, H.P.					
--- all complete					
	3x	2.50m			$= 7.50m$

Sch. XLV-Form No.134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
(18) plastering with c.m (1:4) in					
Sub structure - all complete					
Outer side -	2x	6.150	1.830	=	22.509m ²
Inner side -	2x	6.150	0.600	=	7.38m ²
Top -	2x	6.150	0.400	=	4.92m ²
Ends -	4x	0.612	1.230	=	3.011m ²
Ends (parapet)	4x	0.400	0.600	=	0.960m ²
Less -	2x	0.7857	1.230	=	-2.377m ²
					36.40m ²
(19) providing 1.5mm cement puting					
- - - all complete					
Top -	2x	6.150	0.400	=	4.920m ²
parapet Ends -	4x	0.400	0.600	=	0.96m ²
inner side -	2x	6.150	0.600	=	7.38m ²
					13.26m ²
construction of parapet wall					
(0.4m width x 0.6 m height)					
(20) Brick masonry in c.m (1:3)					
in parapet - all complete					
parapet -	2x	6.0x	0.40x	0.60	= 2.88m ³
(21) plastering with c.m (1:4) -					
all complete					
side face -	4x	6.0x	0.60	=	14.40m ²
Top -	2x	6.0x	0.40	=	4.80m ²
front face -	4x	0.60x	0.40	=	0.96m ²
					20.16m ²

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22) painting two coats on new concrete surface.					
--- all complete					
Side face	4x	4.0x	0.60		= 9.60m ²
Top	2x	4.0x	6.0		= 48.00m ²
Front face	4x	0.40x	0.60		= 0.96m ²
					58.56m ²
(23) providing Rec. M15 grade					
km post	---	all complete			
		3.0 Nos			
(24) providing Rec. M15 grade					
200 m post	---	all complete			
		7.0 Nos			
(25) PSF of Retro Reflecting					
directions place identification					
sign	---	all complete			
		2x1.0x0.96			= 1.92m ²
(26) painting two coats on					
parapet wall	---	all complete			
Top	2x2x	6.150x	0.400		= 9.94m ²
parapet ends	2x4x	0.400x	0.600		= 1.92m ²
inner side	2x2x	6.150x	0.600		= 14.76m ²
					26.52m ²
(27) PSF of Retro-Reflectors					
cautionary, mandatory					
informative sign	---	all complete			

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) 600mm Equilateral Triangle		10.0 Nos			
(ii) 600mm circular		10.0 Nos			
(iii) 600mm x 450mm Rectangular		5.0 Nos			
(28) Providing Rec. M/S Grade					
boundary pillars -- all complete		16.0 Nos			
(29) planting of trees by the road side -- all complete		79.0 Nos			

(30) Road marking on BT					
-- all complete					
1st km - 2x 10x 30.0x 0.100 = 60.0m ²					
2x 10x 30.0x 0.100 = 60.0m ²					
2x 10x 30.0x 0.100 = 60.0m ²					
2x 3x 30.0x 0.100 = 18.0m ²					
2x 1x 10.0x 0.100 = 2.0m ²					
2nd km - 2x 9x 30.0x 0.100 = 54.0m ²					
					254.0m ²
(31) Road marking on CC					
-- all complete					
2nd km - 2x 1x 30.0x 0.100 = 6.0m ²					
2x 1x 20.0x 0.100 = 4.0m ²					
					10.0m ²

Continuation

Sch. XLV-Form No.134					16	Contents of area
Particulars	Details of actual measurement					
	No.	L.	B.	D.		
ABSTRACT OF COST						
1) clearing & grubbing road						
1.0						
land - - - all complete						
vide TMB item (1) PH - 2						
0.32 Ha @ Rs 52277 = 32/Ha Rs					17242=00	
2) construction of subgrade						
3.0						
& earthen shoulder road						
upto 1000m - all complete						
vide TMB item (2) PH - 2						
1458.0m ³ @ Rs 191=82/m ³ Rs					279674=00	
3) construction of WSB						
4.0						
grading-II - all complete						
vide TMB item (3) PH - 4						
42.49m ³ @ Rs 2206=36/m ³ Rs					93748=00	
4) construction of WBM grading II						
5.0						
- - - all complete						
vide TMB item (4) PH - 6						
72.96m ³ @ Rs 3946=55/m ³ Rs					287940=00	
5) construction of WBM grading III						
6.0						
- - - all complete						
vide TMB item (5) PH - 8						
185.70m ³ @ Rs 3638=70/m ³ Rs					675707=00	
6) providing prime coat ss-I						
7.0						
- - - all complete						
vide TMB item (6) PH - 9						
2476.0m ² @ Rs 47=80/m ² Rs					118353=00	
00 Rs					1472664=00	

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BPR	147266400
7.0 providing tack coat RS-L					
----- all complete					
vide TMB item (7) PN-7+					
item NO (7) PN-10					
3422.36 m ² @ RS 16 = 13/m ²				RS	135853000
8.0 providing 20mm thick pmc					
----- all complete					
vide TMB item (8) PN-9					
2476.0 m ² @ RS 223 = 75/m ²				RS	554005000
9. providing 25mm thick SDBC					
11.0 ----- all complete					
vide TMB item (10) PN-10					
148.66 m ³ @ RS 11498 = 79/m ³				RS	170941000
10. providing fce m30 pavement					
12.0 ----- all complete					
vide TMB item (11) PN-10					
30.93 m ³ @ RS 6976 = 22/m ³				RS	215774000
11. E/W in excavation for foundation					
31.0 ----- all complete					
vide TMB item (12) PN-10					
37.62 m ³ @ RS 310 = 73/m ³				RS	116900000
12. sand filling in foundation trench					
32.0 ----- all complete					
vide TMB item (13) PN-11					
2.86 m ³ @ RS 473 = 02/m ³				RS	1353000
				CC RS	4100749000

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				RPS	1472.664
7) providing Jack coat RS-L					
7-0					
----- all complete					
vide TMB item 7) PN-7					
item No 7) PN-10					
8422.36 m ² @ RS 16 = 13/m ²				RS	135853
8) providing 20mm thick pcc					
8-0					
----- all complete					
vide TMB item 8) PN-9					
2476.0 m ² @ RS 223 = 75/m ²				RS	554005
9) providing 25mm thick SDBC					
11-0					
----- all complete					
vide TMB item 10) PN-10					
148.66 m ³ @ RS 114.98 = 79/m ³				RS	17094.10
10) providing FCE m30 pavement					
12-0					
----- all complete					
vide TMB item 11) PN-10					
30.93 m ³ @ RS 69.76 = 22/m ³				RS	215774
11) E/W in Excavation for foundation					
31-0					
----- all complete					
vide TMB item 12) PN-10					
37.62 m ³ @ RS 310 = 73/m ³				RS	11690
12) sand filling in foundation trench					
32-0					
----- all complete					
vide TMB item 13) PN-11					
2.86 m ³ 473 = 02/m ³				RS	1353
				CO RS	4100749

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
			B.F.Rs	4100749=
(13) providing B/F 1.5 m foundation 33-0 franch - - - all complete				
vide TMB item (4) PN - 11				
28.64 m ² @ Rs 295 = 14/m ² Rs				8453=
(14) providing per MIS grade 34-0 in open foundation - all complete				
vide TMB item (15) PN - 11				
6.17 m ³ @ Rs 6094 = 71/m ³ Rs				37604=
(15) B/M/W in c.m (1:4) in head 35-0 Wall - - - all complete				
vide TMB item (16) PN - 11				
26.51 m ³ @ Rs 6102 = 57/m ³ Rs				161779=
(16) providing 1000mm DNP3 H.P. 36-0 - - - all complete				
vide TMB item (17) PN - 11				
7.50 m @ Rs 4101 = 34/m Rs				30760=
(17) plastering with c.m (1:4) on 37-0 B/M R/S - - - all complete				
vide TMB item (18) PN - 12				
36.40 m ² @ Rs 191 = 72/m ² Rs				6979=
(18) providing 1.5mm cement 38-0 putting - - - all complete				
vide TMB item (19) PN - 12				
13.26 m ² @ Rs 64 = 49/m ² Rs				855=
			C.O.Rs	4195400=
				4347179=

Sch. XLV-Form No.134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
				43 47 179 = 00 B.R. RS 4 135 400 = 00
(19) B/m in cm (1:3) in parapet				
29.0				
- - - all complete				
Vide TMB item (20) PN - 12				
2.98 m ³ @ RS 81.41 = 242.79				RS 234 47 = 00
(20) plastering with cm (1:4)				
29.0				
- - - all complete				
Vide TMB item (21) PN - 12				
20.16 m ² @ RS 191.72/m ²				RS 3865 = 00
(21) painting two coats on				
30.0				
parapet wall - all complete				
Vide TMB item (22) PN - 13				
58.56 m ² @ RS 102.26/m ²				RS 5988 = 00
(22) p.p. of Retro-Reflectivised				
cautionary, mandatory &				
informatory sign - all complete				
Vide TMB item (27) PN - 14				
(i) 600mm Equilateral Triangle				
18.0				
10.0 Nos @ RS 3739.65/each				RS 37397 = 00
(ii) 600mm circular				
19.0				
10.0 Nos @ RS 4989.29/each				RS 49893 = 00
(iii) 600mm x 450mm Rectangular				
20.0				
5.0 Nos @ RS 4272.50/each				RS 21363 = 00
(23) providing Rec M/S grade				
22.0				
boundary pillars - all complete				
Vide TMB item (28) PN - 14				

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					4498252 ⁰⁰
				RF-RS	4236473 ⁰⁰
(24) planting of trees by tree					
24.0				all complete	
Vide TMB Item (29) PN-14					
79.0 Nos @ Rs 855 = 50/each				RS	67585 ⁰⁰
(25) Road marking on BT surface					
25.0				all complete	
Vide TMB Item (30) PN-14					
254.0 m ² @ Rs 729 = 20/m ²				RS	185217 ⁰⁰
(26) Road marking on CC					
26.0				all complete	
Vide TMB Item (31) PN-14					
10.0 m ² @ Rs 823 = 70/m ²				RS	8237 ⁰⁰
(27) PSF of typical M.M.L.S.S.					
27.0				all complete	
Vide TMB Item (32) PN-15					
3.0 Nos @ Rs 14312 = 31/each				RS	42937 ⁰⁰
(28) providing R.C.M. 15 Grade					
14.0				all complete	
Vide TMB Item (23) PN-13					
3.0 Nos @ Rs 2557 = 10/each				RS	7671 ⁰⁰
(29) providing R.C.M. 15 Grade					
15.0				all complete	
Vide TMB Item (24) PN-13					
7.0 Nos @ Rs 690 = 17/each				RS	4831 ⁰⁰
				COR	4652951 ⁰⁰

Continuation

4814730⁰⁰

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					4817.730=00 BF RS 4652.951=00
302 P&F of Retro-Reflective					
16.0					
direction & place identification					
sign - - all complete					
Vide TMB Item (25) PN - 13					
1.92 m ² @ RS 12691=76/m ² RS 24368=00					
31) painting two coats on					
17.0					
parapet - - all complete					
Vide TMB Item (26) PN - 13					
26.52 m ² @ RS 102226/m ² RS 2712=00					
					RS 4841810=00
Add Labour - cess 1.0%				(+B)	48418=00
Add GST 12.0%				(+B)	581017=00
Add self-storage fee @B					43862=00
				RS	5514907=00
less 0.01% of ag per Agreement @B					551=00
				RS	5514356=00
W. 22.07.2022					
JE				22/07/22	
				AE	

Sch. XIV-Form No. 134

Sch. XLV-Form No.134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
(1) Emulsion SS-1					2.10 MT
(2) Emulsion FC-1					2.22 MT
(3) Bitumen					21.85 MT
(4) Filled (lime)					6.57 MT
(5) cement					26.20 MT
(6) Stone Aggregate 26.5mm - 7.5mm					19.04 m ³
(7) Stone Aggregate 7.5mm - 2.36mm					13.60 m ³
(8) crushed sand below 2.36mm					21.75 m ³
(9) Stone Aggregate 63mm - 45mm					88.28 m ³
(10) Stone Aggregate 53mm - 22.4mm					224.70 m ³
(11) Stone Screening 11.2 mm					64.26 m ³
(12) Binding material (1000mm)					5.84 m ³
(13) crushed Stone Agg 13.2mm - 0.09mm					66.85 m ³
(14) Stone Aggregate 9.5mm - 4.75mm					123.84 m ³
(15) Stone Aggregate 4.75mm below					89.08 m ³
(16) coarse sand					57.11 m ³
(17) Stone Aggregate 40mm					2.96 m ³
(18) Stone Aggregate 20mm					18.18 m ³
(19) Stone Aggregate 10mm					11.62 m ³
(20) Bricks					15619 Nos
(21) Earth (soil)					1458.0 m ³
W. Jagan					
22.03.2022					
JE					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P.R.	46837320
(13) coarse sand					
57.11 m^3 @ Rs 175 = 30/m ³				Rs	10040000
(14) Stone Aggregate 40mm -					
2.96 m^3 @ Rs 494 = 15/m ³				Rs	1463000
(15) Stone Aggregate 20mm					
18.18 m^3 @ Rs 604 = 91/m ³				Rs	10997000
(16) Stone Aggregate 10mm					
11.62 m^3 @ Rs 668 = 80/m ³				Rs	7771000
				Rs	49864000
				X 101. Rs	49864000
				Limit Rs	43662000

Wage

22-07-2022

J.E.

Sundar

22/07/22

A.E.

C.P.

K. S. K. S.

16/8/22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) supply of Emulsion RS-1					2.20 MT
Invoice No - DRJ/22-23/OIS date - 16-05-22					
consumption of Emulsion RS-1					2.10 MT
Vide TMB PN - 22					
Balance Qty of Emulsion RS-1					0.10 MT
2) supply of Emulsion RS-2					2.40 MT
Invoice No - DRJ/22-23/OIS date - 16-05-22					
consumption of Emulsion RS-2					2.32 MT
Vide TMB PN - 22					
Balance Qty of Emulsion RS-2					0.08 MT
3) supply of Bitumen					21.01 MT
Invoice No - W/5529/034826 date - 17-5-22					

iv) supply of Bitumen					0.94 MT
Invoice No - BH/5520049118 date - 25-06-22					
Total supply of Bitumen					21.95 MT
consumption of Bitumen					21.85 MT
Vide TMB PN - 22					
Balance Qty of Bitumen					0.10 MT

Wageearn
22-07-2022

JE

Sum
22/07/22
AE

VS. 110 dated 16/8/22
 2A on 110 bill B.F. 55143560
 26

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memo of payment					
5% C.D.			2757180		
1% S.P.			5514400		
1% L.C.D.			5514400		
1% C.G.S.T.			5514400		
1% S.G.S.T.			5514400		
(10%) S.P.			4986400		
Royalty			8194400		
MO (for plantation)			4731000		
Total deduction			67541200		
Pay by cheque			483394400		
Total			551435600		

Payable for (₹ 551435600)

Supers fifty five lakh
 fourteen thousand three
 hundred fifty six only,

[Signature] 16/8/22
 Executive Engineer

R.W.D. (W) Division

Pakardaval

16/8/22