

MEASUREMENT BOOK

SUB-DIVISION

PARIHAR

DIVISION

RAM SURESH RAY

Schedule XLV-Form No. 134

NAME OF ROAD: - BYA MOD TO BYA URF MCHH!

3570

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd and final Bill					
ABSTRACT OF COST					
Name of work - Construction of road and C.D work of BYA Mod to Bay urk Nonahi					
Agency - Ram Swarath Ray					
Ass No - MBD-89-2020-21					
① Clearing and grubbing road land					
Qty vide p. no (24) T.M. 13					
0.208 m ³ @ 5297.54/m ³					
					Rs. 11018.00
② Construction of sub grade and earthen shoulder --- all in					
Qty vide p. no. (32) T.M. 13					
415.53 m ³ @ 192.04/m ³					Rs. 79798.00
③ Construction of G.S.B with well graded material for Gr-II all in					
Qty vide p. no. (24) T.M. 13					
67.57 m ³ @ 2282.52/m ³					Rs. 154230.00
④ W.B.M. Gr-2 providing bity spreading and compacting stone material					
Qty vide p. no. (24) T.M. 13					
70.55 m ³ @ 4073.71/m ³					Rs. 288811.00

Continuation

Rs. 533857.00

RM/ST/20/0002	3.697	3.4	43.1988	0
RM/ST/20/0004	3.697	2.37	0	0

Continuation

Total Bill Rs = 4332233
 (-) Previous Payment = 4038700
 2nd Bill = 293533-00
 40
 Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
vs No	08				19.10.22
Memo of payment					
SD					14677
IT					2935
SGST					2935
CGST					2935
L.COS					2935
Rajdhy					13712
SF					1447
Total deduction					41576
Pay by CFMS					251957
Total Bill Rs =					293533

Passed for Rs = 293533-00
 Rs Two lac Ninety Three
 Thousand Five hundred
 Thirty Three only.

Executive Engineer
 R.W.D. Works Division
 15/10/22

Sanction No
 2210308245
 19/10/22

Continuation